

| ID | % omplet | Task Name | Duration | Start | Finish | Prede | Project manager | Task person or shop responsible | Timeline | | | | | | | | | | | | | | |
|----|----------|---|-----------|---------|---------|-------|-----------------|---------------------------------|----------|-----|------|------|--------|-----|------|------|-----------|-----|-----|------|------|--|--|
| | | | | | | | | | July | | | | August | | | | September | | | | | | |
| | | | | | | | | | 6/30 | 7/7 | 7/14 | 7/21 | 7/28 | 8/4 | 8/11 | 8/18 | 8/25 | 9/1 | 9/8 | 9/15 | 9/22 | | |
| 1 | 0% | PRE-SHUTDOWN | 116.19 d? | 3/17/08 | 8/28/08 | | | | | | | | | | | | | | | | | | |
| 2 | 0% | OFFLINE - WORK PLANNING | 62.19 d | 6/2/08 | 8/28/08 | | | | | | | | | | | | | | | | | | |
| 3 | 0% | BL13 EPU | 62.19 d | 6/2/08 | 8/28/08 | | | | | | | | | | | | | | | | | | |
| 4 | 0% | Seismic approval for EPU anchoring | 0 d | 8/11/08 | 8/11/08 | | Rowen | Ringwall | | | | | | | | ◆ | 8/11 | | | | | | |
| 5 | 0% | Penetration permit for EPU anchor bolts | 0 d | 8/11/08 | 8/11/08 | | Ernst | | | | | | | | | ◆ | 8/11 | | | | | | |
| 6 | 0% | EPU Prep - *define test plans | 62.19 d | 6/2/08 | 8/28/08 | | | | | | | | | | | | | | | | | | |
| 7 | 0% | Delivery to SLAC | 0 d | 6/2/08 | 6/2/08 | | | | | | | | | | | | | | | | | | |
| 8 | 0% | Magnetic measurement | 15 d | 6/2/08 | 6/20/08 | 7 | | | | | | | | | | | | | | | | | |
| 9 | 0% | Installation of vacuum chamber - B122 (in shutdown) | 10 d | 8/14/08 | 8/28/08 | 175 | | | | | | | | | | | | | | | | | |
| 10 | 0% | CONTRACTS | 0 d | 8/11/08 | 8/11/08 | | | | | | | | | | | | | | | | | | |
| 11 | 0% | Anchor drilling | 0 d | 8/11/08 | 8/11/08 | | | | | | | | | | | | | | | | | | |
| 12 | 0% | Rigging for unloading EPU in B122 | 0 d | 8/11/08 | 8/11/08 | | | | | | | | | | | | | | | | | | |
| 13 | 0% | Rigging for moving EPU from B122 to 17S | 0 d | 8/11/08 | 8/11/08 | | | | | | | | | | | | | | | | | | |
| 14 | 0% | BL14 | 0 d | 6/30/08 | 6/30/08 | | | | | | | | | | | | | | | | | | |
| 15 | 0% | Penetration permit | 0 d | 6/30/08 | 6/30/08 | | | | | | | | | | | | | | | | | | |
| 16 | 0% | CLEARING MAGNETS | 29 d | 6/30/08 | 8/11/08 | | | | | | | | | | | | | | | | | | |
| 17 | 0% | Seismic approval for portable crane anchoring | 0 d | 6/30/08 | 6/30/08 | | | | | | | | | | | | | | | | | | |
| 18 | 0% | Penetration permit for anchoring portable crane | 0 d | 6/30/08 | 6/30/08 | | | | | | | | | | | | | | | | | | |
| 19 | 0% | Seismic approvals for magnet supports structures | 0 d | 8/11/08 | 8/11/08 | | | | | | | | | | | | | | | | | | |
| 20 | 0% | CONTRACTS | 29 d | 6/30/08 | 8/11/08 | | | | | | | | | | | | | | | | | | |
| 21 | 0% | Anchor drilling - portable crane | 0 d | 6/30/08 | 6/30/08 | | Ernst | | | | | | | | | | | | | | | | |
| 22 | 0% | LCW pipe move - BL2 | 0 d | 8/11/08 | 8/11/08 | | Ernst | | | | | | | | | | | | | | | | |
| 23 | 0% | SHADOW WALL INSTALLATION | 0 d | 8/11/08 | 8/11/08 | | | | | | | | | | | | | | | | | | |
| 24 | 0% | Penetration permit for anchors | 0 d | 8/11/08 | 8/11/08 | | | | | | | | | | | | | | | | | | |
| 25 | 0% | Anchor drilling - contractor? | 0 d | 8/11/08 | 8/11/08 | | Ernst | | | | | | | | | | | | | | | | |
| 26 | | | | | | | | | | | | | | | | | | | | | | | |
| 27 | 0% | ELECTRICALS | 110 d? | 3/17/08 | 8/15/08 | | | | | | | | | | | | | | | | | | |
| 1 | 0% | Pre-shutdown | 110 d? | 3/17/08 | 8/15/08 | | | | | | | | | | | | | | | | | | |
| 2 | 0% | Clearing Magnet | 36 d? | 3/17/08 | 5/5/08 | | | | | | | | | | | | | | | | | | |
| 3 | 0% | Cabling installation | 21 d | 4/7/08 | 5/5/08 | | | | | | | | | | | | | | | | | | |
| 4 | 0% | PS Test | 10 d? | 3/17/08 | 3/28/08 | | | | | | | | | | | | | | | | | | |
| 5 | 0% | PS Installation | 5 d | 3/31/08 | 4/4/08 | 4 | | | | | | | | | | | | | | | | | |
| 6 | | | | | | | | | | | | | | | | | | | | | | | |
| 7 | 0% | Ion Gauge / MPS | 110 d? | 3/17/08 | 8/15/08 | | | | | | | | | | | | | | | | | | |
| 8 | 0% | Cabling | 108 d? | 3/19/08 | 8/15/08 | | | | | | | | | | | | | | | | | | |
| 9 | 0% | Specification | 8 d? | 3/19/08 | 3/28/08 | | | | | | | | | | | | | | | | | | |
| 10 | 0% | Procurement | 2 d? | 3/31/08 | 7/4/08 | 9 | | | | | | | | | | | | | | | | | |
| 11 | 0% | B-118 Ion gauge cable | 5 d? | 8/11/08 | 8/15/08 | | | | | | | | | | | | | | | | | | |
| 12 | 0% | B-140 Rack | 25 d? | 3/17/08 | 4/18/08 | | | | | | | | | | | | | | | | | | |
| 13 | 0% | Project | 10 d | 3/17/08 | 3/28/08 | | | | | | | | | | | | | | | | | | |
| 14 | 0% | Installation | 5 d | 3/31/08 | 4/4/08 | 13 | | | | | | | | | | | | | | | | | |
| 15 | 0% | Cable tray | 25 d? | 3/17/08 | 4/18/08 | | | | | | | | | | | | | | | | | | |
| 28 | | | | | | | | | | | | | | | | | | | | | | | |
| 29 | 3% | MINI-DOWN | 356.25 d? | 3/1/07 | 7/30/08 | | | | | | | | | | | | | | | | | | |
| 30 | 0% | DATES | 19 d | 6/30/08 | 7/25/08 | | | | | | | | | | | | | | | | | | |
| 31 | 0% | Access to SPEAR - permitted | 9 d | 6/30/08 | 7/11/08 | | | | | | | | | | | | | | | | | | |

| ID | % omplet | Task Name | Duration | Start | Finish | Prede | Project manager | Task person or shop responsible | Timeline | | | | | | | | | | | | | | |
|----|----------|--|----------|---------|---------|---------|-----------------|---------------------------------|----------|-----|------|------|--------|-----|------|------|-----------|-----|-----|------|------|--|--|
| | | | | | | | | | July | | | | August | | | | September | | | | | | |
| | | | | | | | | | 6/30 | 7/7 | 7/14 | 7/21 | 7/28 | 8/4 | 8/11 | 8/18 | 8/25 | 9/1 | 9/8 | 9/15 | 9/22 | | |
| 32 | 0% | Controlled Access for interlock checks | 3 d | 7/14/08 | 7/25/08 | 31 | | | | | | | | | | | | | | | | | |
| 33 | 0% | LINAC - running - photo cathode tests | 5 d | 6/30/08 | 7/7/08 | | | | | | | | | | | | | | | | | | |
| 34 | 0% | SPEAR RF low level testing ???? | 2 d | 7/10/08 | 7/11/08 | | | | | | | | | | | | | | | | | | |
| 35 | 0% | Accel Physics (where no interfere with intlck chks) | 2 d | 7/14/08 | 7/15/08 | 34 | | | | | | | | | | | | | | | | | |
| 36 | 0% | PRELIMINARIES | 0.25 d | 7/30/08 | 7/30/08 | | | | | | | | | | | | | | | | | | |
| 37 | 0% | Permitted access to SPEAR - zero voltage verif./lockdown | 0.25 d | 7/30/08 | 7/30/08 | | | SO,ESO | | | | | | | | | | | | | | | |
| 38 | 3% | PROJECTS | 346 d? | 3/1/07 | 7/15/08 | | | | | | | | | | | | | | | | | | |
| 39 | 10% | INJECTOR | 87 d? | 3/10/08 | 7/10/08 | | | | | | | | | | | | | | | | | | |
| 40 | 0% | Before shutdown? | 8 d | 6/30/08 | 7/10/08 | | | | | | | | | | | | | | | | | | |
| 41 | 0% | BOOSTER VENTILATION | 7 d | 6/30/08 | 7/9/08 | | Dell'Orco | | | | | | | | | | | | | | | | |
| 42 | 0% | Excavation under shielding | 2 d | 6/30/08 | 7/1/08 | | Ernst | | | | | | | | | | | | | | | | |
| 43 | 0% | Install ducting | 3 d | 7/2/08 | 7/7/08 | 42 | Ernst | | | | | | | | | | | | | | | | |
| 44 | 0% | Interlock to VESDA | 2 d | 7/8/08 | 7/9/08 | 43 | Rafael | | | | | | | | | | | | | | | | |
| 45 | 0% | DIAGNOSTIC ROOM SHIELDING | 7 d | 7/1/08 | 7/10/08 | | Scott | | | | | | | | | | | | | | | | |
| 46 | 0% | Floor layout and anchor drilling | 2 d | 7/1/08 | 7/2/08 | | | MSG | | | | | | | | | | | | | | | |
| 47 | 0% | Install frames | 2 d | 7/3/08 | 7/7/08 | 46 | | MSG | | | | | | | | | | | | | | | |
| 48 | 0% | Load lead onto frames | 3 d | 7/8/08 | 7/10/08 | 47 | | MSG | | | | | | | | | | | | | | | |
| 49 | 12% | BTS | 87 d? | 3/10/08 | 7/10/08 | | | | | | | | | | | | | | | | | | |
| 50 | 63% | ELECTRONICS RACKS - KICKER CTRLS, VAC CTRLS | 46 d | 5/1/08 | 7/7/08 | | Rafael | | | | | | | | | | | | | | | | |
| 51 | 100% | Move storage frame and components (to b650) | 5 d | 5/1/08 | 5/7/08 | | | MSG | | | | | | | | | | | | | | | |
| 52 | 0% | Mark floor and anchor drill for rack | 2 d | 7/2/08 | 7/3/08 | | | MSG | | | | | | | | | | | | | | | |
| 53 | 0% | Install rack | 1 d | 7/7/08 | 7/7/08 | 52 | | MSG | | | | | | | | | | | | | | | |
| 54 | 4% | PULL ION GAUGE CABLES | 87 d? | 3/10/08 | 7/10/08 | | Rafael | | | | | | | | | | | | | | | | |
| 55 | 100% | Evaluation of cable trays and cable route | 1 d? | 3/10/08 | 3/10/08 | | | | | | | | | | | | | | | | | | |
| 56 | 100% | Determine cable route | 1 d? | 3/28/08 | 3/28/08 | | | | | | | | | | | | | | | | | | |
| 57 | 0% | Purchase cable | 40 d | 3/31/08 | 5/23/08 | 56 | | | | | | | | | | | | | | | | | |
| 58 | 0% | Install cable trays as required (Davis Bacon) | 4 d | 6/30/08 | 7/3/08 | | Rafael | PCD | | | | | | | | | | | | | | | |
| 59 | 0% | Pull cables | 4 d | 7/7/08 | 7/10/08 | 58 | Rafael | PCD | | | | | | | | | | | | | | | |
| 60 | | | | | | | | | | | | | | | | | | | | | | | |
| 61 | 0% | Electricals | 85 d? | 3/19/08 | 7/15/08 | | | | | | | | | | | | | | | | | | |
| 1 | 0% | Injector | 16 d? | 3/21/08 | 4/11/08 | | | | | | | | | | | | | | | | | | |
| 2 | 0% | Tunnel Ventilation | 16 d? | 3/21/08 | 4/11/08 | | | | | | | | | | | | | | | | | | |
| 3 | 0% | Interlock VESDA | 16 d? | 3/21/08 | 4/11/08 | | | | | | | | | | | | | | | | | | |
| 4 | 0% | BTS | 10 d | 6/30/08 | 7/11/08 | | | | | | | | | | | | | | | | | | |
| 5 | 0% | B-140 Rack | 10 d | 6/30/08 | 7/11/08 | | | | | | | | | | | | | | | | | | |
| 6 | 0% | Cable trays | 10 d | 6/30/08 | 7/11/08 | | | | | | | | | | | | | | | | | | |
| 7 | 0% | Pull cables | 10 d | 6/30/08 | 7/11/08 | | | | | | | | | | | | | | | | | | |
| 8 | 0% | SPEAR3 | 85 d? | 3/19/08 | 7/15/08 | | | | | | | | | | | | | | | | | | |
| 9 | 0% | Magnet Power Supplies Interlocks | 8 d? | 6/30/08 | 7/9/08 | | | | | | | | | | | | | | | | | | |
| 10 | 0% | PS Sensors installation | 3 d | 6/30/08 | 7/2/08 | | | | | | | | | | | | | | | | | | |
| 11 | 0% | Interlock Chassis Installation | 1 d? | 6/30/08 | 6/30/08 | | | | | | | | | | | | | | | | | | |
| 12 | 0% | B-118 Cable installation | 1 d? | 7/7/08 | 7/7/08 | 11SS+! | | | | | | | | | | | | | | | | | |
| 13 | 0% | B-118 -> B-117 Cable installation | 1 d? | 7/8/08 | 7/8/08 | 12, 11! | | | | | | | | | | | | | | | | | |
| 14 | 0% | B-140 -> B-118 Cable installation | 1 d? | 7/9/08 | 7/9/08 | 13 | | | | | | | | | | | | | | | | | |
| 15 | 0% | Top-OFF Stored Current Interlock | 1 d? | 6/30/08 | 6/30/08 | | | | | | | | | | | | | | | | | | |
| 16 | 0% | Clearing Magnet | 85 d | 3/19/08 | 7/15/08 | | | | | | | | | | | | | | | | | | |

| ID | % omplet | Task Name | Duration | Start | Finish | Prede | Project manager | Task person or shop responsible | Timeline | | | | | | | | | | | | | | |
|-----|----------|---|---------------|----------------|----------------|-------|-----------------|---------------------------------|----------|-----|------|------|--------|-----|------|------|-----------|-----|-----|------|------|--|--|
| | | | | | | | | | July | | | | August | | | | September | | | | | | |
| | | | | | | | | | 6/30 | 7/7 | 7/14 | 7/21 | 7/28 | 8/4 | 8/11 | 8/18 | 8/25 | 9/1 | 9/8 | 9/15 | 9/22 | | |
| 17 | 0% | Magnet installation | 5 d | 3/19/08 | 3/25/08 | | | | | | | | | | | | | | | | | | |
| 18 | 0% | Cable Connection | 2 d | 3/26/08 | 3/27/08 | 17 | | | | | | | | | | | | | | | | | |
| 19 | 0% | PS Commissioning | 2 d | 7/14/08 | 7/15/08 | | | | | | | | | | | | | | | | | | |
| 62 | | | | | | | | | | | | | | | | | | | | | | | |
| 63 | 0% | SPEAR | 344 d? | 3/1/07 | 7/11/08 | | | | | | | | | | | | | | | | | | |
| 64 | 0% | MAGNET POWER SUPPLY INTERLOCKS | 1 d? | 3/1/07 | 3/1/07 | | Yotam | | | | | | | | | | | | | | | | |
| 65 | 0% | .. | 1 d? | 3/1/07 | 3/1/07 | | | | | | | | | | | | | | | | | | |
| 66 | 0% | TOP-OFF STORED CURRENT INTERLOCK | 1 d? | 3/1/07 | 3/1/07 | | Martin | | | | | | | | | | | | | | | | |
| 67 | 0% | .. | 1 d? | 3/1/07 | 3/1/07 | | | | | | | | | | | | | | | | | | |
| 68 | 0% | SEPTUM INTERLOCK MODIFICATION | 9 d | 6/30/08 | 7/11/08 | | Horton | | | | | | | | | | | | | | | | |
| 69 | 0% | Remove 120 septum interlock chassis | 1 d | 6/30/08 | 6/30/08 | | | | | | | | | | | | | | | | | | |
| 70 | 0% | Modify 120 septum chassis | 1 d | 7/1/08 | 7/1/08 | 69 | | | | | | | | | | | | | | | | | |
| 71 | 0% | Install 120 septum interlock and beamline key control | 1 d | 7/2/08 | 7/2/08 | 70 | | | | | | | | | | | | | | | | | |
| 72 | 0% | Test 120 beamline mask, stoppers and septum chassis | 1 d | 7/8/08 | 7/8/08 | 76 | | | | | | | | | | | | | | | | | |
| 73 | 0% | Install armored trunk from 118 to 131 sept. intlk chassis | 1 d | 7/1/08 | 7/1/08 | | | ESG | | | | | | | | | | | | | | | |
| 74 | 0% | Remove 131 septum intlk chassis | 1 d | 6/30/08 | 6/30/08 | 69SS | | | | | | | | | | | | | | | | | |
| 75 | 0% | Modify 131 septum intlk chassis | 1 d | 7/3/08 | 7/3/08 | 71 | | | | | | | | | | | | | | | | | |
| 76 | 0% | Install 131 sept intlk chassis and beamline key control | 1 d | 7/7/08 | 7/7/08 | 75 | | | | | | | | | | | | | | | | | |
| 77 | 0% | Test 131 mask and stoppers and sept chassis | 1 d | 7/8/08 | 7/8/08 | 76 | | | | | | | | | | | | | | | | | |
| 78 | 0% | SPEAR PPS MODIFICATION | 3 d | 7/9/08 | 7/11/08 | | Horton | | | | | | | | | | | | | | | | |
| 79 | 0% | Modify SPEAR PPS | 1 d | 7/9/08 | 7/9/08 | | | | | | | | | | | | | | | | | | |
| 80 | 0% | Install top-off control chassis | 1 d | 7/9/08 | 7/9/08 | | | | | | | | | | | | | | | | | | |
| 81 | 0% | Functional test system | 1 d | 7/10/08 | 7/10/08 | | | | | | | | | | | | | | | | | | |
| 82 | 0% | Certify PPS | 1 d | 7/11/08 | 7/11/08 | | | | | | | | | | | | | | | | | | |
| 83 | | | | | | | | | | | | | | | | | | | | | | | |
| 84 | 0% | TOP-OFF FAN IN CHASSIS | 1 d? | 3/1/07 | 3/1/07 | | Yotam | | | | | | | | | | | | | | | | |
| 85 | 0% | .. | 1 d? | 3/1/07 | 3/1/07 | | | | | | | | | | | | | | | | | | |
| 86 | 0% | CONTROL SYSTEM | 1 d? | 3/1/07 | 3/1/07 | | Wermelskirchen | | | | | | | | | | | | | | | | |
| 87 | 0% | .. | 1 d? | 3/1/07 | 3/1/07 | | | | | | | | | | | | | | | | | | |
| 88 | 0% | RADIATION MONITORS | 1 d? | 3/1/07 | 3/1/07 | | Lessard | BLD | | | | | | | | | | | | | | | |
| 89 | 0% | .. | 1 d? | 3/1/07 | 3/1/07 | | | | | | | | | | | | | | | | | | |
| 90 | 0% | CLEARING MAGNETS | 8 d | 6/30/08 | 7/10/08 | | | | | | | | | | | | | | | | | | |
| 91 | 0% | Move thermocouples on exit port (4 chambers) | 2 d | 7/1/08 | 7/2/08 | | Ortiz | | | | | | | | | | | | | | | | |
| 92 | 0% | MOVE BM1Z-SUPPORTS | 6 d | 6/30/08 | 7/8/08 | | Pak | | | | | | | | | | | | | | | | |
| 93 | 0% | Change supports 4G (BL1) | 1 d | 6/30/08 | 6/30/08 | | | Vac | | | | | | | | | | | | | | | |
| 94 | 0% | Change supports 5G (BL2) | 1 d | 7/1/08 | 7/1/08 | 93 | | Vac | | | | | | | | | | | | | | | |
| 95 | 0% | Change supports 7G (BL8) | 1 d | 7/2/08 | 7/2/08 | 94 | | Vac | | | | | | | | | | | | | | | |
| 96 | 0% | Change supports 17G (BL14) | 1 d | 7/3/08 | 7/3/08 | 95 | | Vac | | | | | | | | | | | | | | | |
| 97 | 0% | Check alignment | 2 d | 7/7/08 | 7/8/08 | 96 | | MEA | | | | | | | | | | | | | | | |
| 98 | 0% | MOVE LCW ON V3 MASK - for all clearing magnets | 2 d | 7/9/08 | 7/10/08 | | | | | | | | | | | | | | | | | | |
| 99 | 0% | SETUPS FOR PORTABLE CRANE | 4 d | 7/1/08 | 7/7/08 | | Ernst | | | | | | | | | | | | | | | | |
| 100 | 0% | Anchor drill for BL1 | 1 d | 7/1/08 | 7/1/08 | | | Contractor | | | | | | | | | | | | | | | |
| 101 | 0% | Anchor drill for BL2 | 1 d | 7/2/08 | 7/2/08 | 100 | | Contractor | | | | | | | | | | | | | | | |
| 102 | 0% | Anchor drill for BL8 | 1 d | 7/3/08 | 7/3/08 | 101 | | Contractor | | | | | | | | | | | | | | | |
| 103 | 0% | Anchor drill for BL14 | 1 d | 7/7/08 | 7/7/08 | 102 | | Contractor | | | | | | | | | | | | | | | |
| 104 | 0% | LCW - Needle Valve substitution (w/tube) | 8 d | 6/30/08 | 7/10/08 | | Ernst | | | | | | | | | | | | | | | | |

| ID | % omplet | Task Name | Duration | Start | Finish | Prede | Project manager | Task person or shop responsible | Timeline | | | | | | | | | | | | | | | |
|-----|----------|---|----------|----------|----------|--------|-----------------|---------------------------------|----------|-----|------|------|--------|-----|------|------|-----------|-----|-----|------|------|--|--|--|
| | | | | | | | | | July | | | | August | | | | September | | | | | | | |
| | | | | | | | | | 6/30 | 7/7 | 7/14 | 7/21 | 7/28 | 8/4 | 8/11 | 8/18 | 8/25 | 9/1 | 9/8 | 9/15 | 9/22 | | | |
| 105 | 0% | 145D - BM1/BM2 chamber cooling circuits | 8 d | 6/30/08 | 7/10/08 | | | | | | | | | | | | | | | | | | | |
| 106 | 0% | BEAMLINER WORK | 7 d | 6/30/08 | 7/9/08 | | | | | | | | | | | | | | | | | | | |
| 107 | 0% | BL14 INSTALLATIONS | 7 d | 6/30/08 | 7/9/08 | | | | | | | | | | | | | | | | | | | |
| 108 | 0% | Locate and drill anchors for components | 7 d | 6/30/08 | 7/9/08 | | | | | | | | | | | | | | | | | | | |
| 109 | 0% | Anchor drilling for cable trays | 7 d | 6/30/08 | 7/9/08 | | | | | | | | | | | | | | | | | | | |
| 110 | | | | | | | | | | | | | | | | | | | | | | | | |
| 111 | | | | | | | | | | | | | | | | | | | | | | | | |
| 112 | | | | | | | | | | | | | | | | | | | | | | | | |
| 113 | 0% | LONG-DOWN | 419 d? | 3/1/07 | 10/27/08 | | | | | | | | | | | | | | | | | | | |
| 114 | 0% | Down start date | 0 d | 8/11/08 | 8/11/08 | | | | | | | | | | | | | | | | | | | |
| 115 | 0% | Down work | 30 d | 8/11/08 | 9/22/08 | 114 | | | | | | | | | | | | | | | | | | |
| 116 | 0% | Startup - transition week | 5 d | 9/23/08 | 9/29/08 | 115 | | | | | | | | | | | | | | | | | | |
| 117 | 0% | Startup | 15 d | 9/30/08 | 10/20/08 | 116 | | | | | | | | | | | | | | | | | | |
| 118 | 0% | User-beam commissioning | 5 d | 10/21/08 | 10/27/08 | 117 | | | | | | | | | | | | | | | | | | |
| 119 | 0% | Deliver beam to users | 0 d | 10/27/08 | 10/27/08 | 118 | | | | | | | | | | | | | | | | | | |
| 120 | | | | | | | | | | | | | | | | | | | | | | | | |
| 121 | 0% | PRELIMINARIES | 35.19 d | 8/11/08 | 9/30/08 | | | | | | | | | | | | | | | | | | | |
| 122 | 0% | Permitted access INJ/SPEAR - zero voltage verif./lockdown | 0.25 d | 8/11/08 | 8/11/08 | | | SO,ESO | | | | | | | | | | | | | | | | |
| 123 | 0% | Vent zone 4 | 0.25 d | 8/11/08 | 8/11/08 | 122 | | Vacuum | | | | | | | | | | | | | | | | |
| 124 | 0% | Vent zone 3 | 0.25 d | 8/11/08 | 8/11/08 | 123 | | Vacuum | | | | | | | | | | | | | | | | |
| 125 | 0% | Vent zone 2 | 0.25 d | 8/11/08 | 8/11/08 | 124 | | Vacuum | | | | | | | | | | | | | | | | |
| 126 | 0% | Remove West Equipment access door | 0.25 d | 8/11/08 | 8/11/08 | 122 | | MSG/Rigg | | | | | | | | | | | | | | | | |
| 127 | 0% | Remove BL1 Shielding block | 0.25 d | 8/11/08 | 8/11/08 | 126 | | MSG/Rigg | | | | | | | | | | | | | | | | |
| 128 | 0% | LCW - shutoff, lock off system, and drain | 1 d | 8/11/08 | 8/11/08 | | | MSG | | | | | | | | | | | | | | | | |
| 129 | 0% | HLS | 34.19 d | 8/12/08 | 9/30/08 | | | | | | | | | | | | | | | | | | | |
| 130 | 0% | Drain HLS system (whole ring) | 1 d | 8/12/08 | 8/12/08 | | | MSG | | | | | | | | | | | | | | | | |
| 131 | 0% | Remove PVC pipe for new work 17S, BL1, 2, 8, 14 | 1 d | 8/13/08 | 8/13/08 | 130 | | MEA | | | | | | | | | | | | | | | | |
| 132 | 0% | Rebuild HLS system | 3 d | 9/25/08 | 9/30/08 | 168,16 | | | | | | | | | | | | | | | | | | |
| 133 | | | | | | | | | | | | | | | | | | | | | | | | |
| 134 | 0% | PROJECTS | 398 d? | 3/1/07 | 9/26/08 | | | | | | | | | | | | | | | | | | | |
| 135 | 0% | INJECTOR | 21 d | 8/11/08 | 9/9/08 | | | | | | | | | | | | | | | | | | | |
| 136 | 0% | BOOSTER INJECT/EJECT KICKER TANKS | 19 d | 8/13/08 | 9/9/08 | | Scott | | | | | | | | | | | | | | | | | |
| 137 | 0% | Vent Booster - girders 27 to 47 (clk) | 1 d | 8/13/08 | 8/13/08 | | | Vac | | | | | | | | | | | | | | | | |
| 138 | 0% | Inject kicker - disconnect and remove chamber | 2 d | 8/14/08 | 8/15/08 | 137 | | Vac | | | | | | | | | | | | | | | | |
| 139 | 0% | Eject kicker - disconnect and remov chamber | 2 d | 8/18/08 | 8/19/08 | 138 | | Vac | | | | | | | | | | | | | | | | |
| 140 | 0% | Offline | 10 d | 8/20/08 | 9/3/08 | | | | | | | | | | | | | | | | | | | |
| 141 | 0% | Rebuild inject/eject kicker tanks | 10 d | 8/20/08 | 9/3/08 | 139 | | Vac | | | | | | | | | | | | | | | | |
| 142 | 0% | Inject kicker - install | 2 d | 9/4/08 | 9/5/08 | 141 | | Vac | | | | | | | | | | | | | | | | |
| 143 | 0% | Eject kickers - install | 2 d | 9/8/08 | 9/9/08 | 142 | | Vac | | | | | | | | | | | | | | | | |
| 144 | 0% | BOOSTER INJECT/EJECT KICKER PULSER | 8 d | 8/20/08 | 8/29/08 | | Rafael | | | | | | | | | | | | | | | | | |
| 145 | 0% | Inject kicker pulser - remove/install | 3 d | 8/20/08 | 8/22/08 | 139 | | ESG | | | | | | | | | | | | | | | | |
| 146 | 0% | Eject kicker pulser - remove/install | 5 d | 8/25/08 | 8/29/08 | 145 | | ESG | | | | | | | | | | | | | | | | |
| 147 | 0% | BTS | 0 d | 8/11/08 | 8/11/08 | | | | | | | | | | | | | | | | | | | |
| 148 | 0% | Install BTS-IV1 (at BTS stoppers) | 0 d | 8/11/08 | 8/11/08 | | Scott | | | | | | | | | | | | | | | | | |
| 149 | 0% | Remove upstream beryl window | 0 d | 8/11/08 | 8/11/08 | | Scott | | | | | | | | | | | | | | | | | |
| 150 | 0% | **?Remove Faraday cup/PR3?* | 0 d | 8/11/08 | 8/11/08 | | Scott | | | | | | | | | | | | | | | | | |

