

FY2007 Downtime Review – Scope of work

Scope of 2007 downtime activities

Injector

1. Top Off Injection

- a. BTS Vacuum Upgrade
- b. Reroute Injector cables from trench into cable tray
 - i. Prepare - identify all cables
 - ii. Funding for cable rerouting?
- c. Booster choke magnets – seismic? (corrective action)
- d. Other?

SPEAR

1. Pre-shutdown summary:-

- a. Rigging contractor – walkdown, contract/work order
- b. Anchor drilling - contract
- c. Fabricate 5 isolation valve panels
- d. 17S – rebar survey, drill anchors
- e. LCW restrictor valve - reviews

2. Shutdown Injector and SPEAR
3. Lock off electrical system – ESO/SSRL SO
4. Vent vacuum system – zone 3 and zone 4
5. Shut down SPEAR LCW?
6. Shutdown Injector LCW
7. Remove West equipment access door

8. BL13 Undulator – 17S

- e. Prep straight section 17S
 - i. Remove bellows couplings
 - ii. Remove vac chb and support frame
 - iii. Remove existing grout
 - iv. Lower cables and remove trays – wrap cables to protect on floor
 - v. *Pre-shutdown - locate anchors and survey for rebar*
 - vi. *Pre-shutdown - drill and set anchors*
- f. Installation
 - i. Roll EPU into 17S *install under vacuum (Aug 27-29)
 - ii. Align EPU
 - iii. Replace cable trays and move cables back into trays
 - iv. Install bellows modules
 - v. Leak check (17S only)
 - vi. Hook up LCW
 - vii. Hook up TC's
 - viii. Test 17S ring isolation valves
 - ix. Connect motor and trim cables to EPU
 - x. Test EPU motors and trims
 - xi. Integrate EPU I&C with SPEAR Controls
- g. I&C Installations
 - i. Install cable tray and conduit extensions over ring
 - ii. Install rack for BL13 motor driver
 - iii. Move BL11 pneumatics junction box (Horton)

FY2007 Downtime Review – Scope of work

- iv. Install rack (nr BL11 ctrl rack) for BL13 signal cables, BL 4 ID motor driver and signal cables
- v. Pull TC cables
- vi. Pull trim cables
- vii. Pull motor cables

9. BL13 Beam Line

- h. Front End
 - i. Beam line
 - ii. Install valve panel, cable
 - iii. Install LCW and flow switches
- i. BL13 Components
 - i. -

10. BL4

- j. 16S
 - i. Prep
 - 1. Disconnect LCW, cables for vac system
 - 2. Remove bellows couplings
 - 3. Unbolt AC conduit and PPS from roof blocks
 - 4. Lower cables and remove cable tray
 - 5. Remove vac support frame and chb (through aisle)
 - 6. Remove grout pads/anchors
 - 7. Locate anchors and survey for rebar
 - 8. Drill and set anchors
 - 9. Remove B131 roof flashing
 - 10. Remove roof block seismic restraint – restraints are trapped – anchors must be cut
 - 11. Remove roof blocks
 - ii. BL4 ID installation
 - 1. *Pre-shutdown – walk-down with rigging company – identify crane, methods*
 - 2. Move BL4 ID directly from 13S to 16S
 - 3. Replace roof blocks
 - 4. Align ID
 - 5. Install bellows couplings
 - 6. Roof block seismic – drill anchors and set new roof restraints in place
 - 7. Install cable tray (from 13S)
 - iii. BL4 I & C
 - 1. Install cable tray and conduit extensions from control racks to 16S over ring
 - 2. Long haul cables
 - a. Pull TC, IG cables
 - b. Pull trim cables
 - 3. Pull ID motor and controls cables (Dao)
 - 4. Test device
 - iv. BL4 Front End
 - 1. Install vac valve panel
 - 2. Install LCW and flow switches

FY2007 Downtime Review – Scope of work

- v. BL4 Components
 - 1. – (Peck)
- k. 13S
 - i. Prep
 - 1. Remove bellows couplings
 - 2. Unbolt conduit from roof blocks, remove cable tray support to roof
 - 3. Dis-connect vac chb LCW, cables, etc
 - 4. Remove B131 flashing
 - 5. Remove roof block seismic restraint
 - 6. Remove roof blocks
 - 7. Pick BL4 ID and move direct to 16S
 - 8. Lower cables and remove cable tray
 - ii. Install
 - 1. Locate anchors and survey for rebar
 - 2. Drill and set anchors
 - 3. Install vac support frame and chb (Riggers)
 - 4. Install roof blocks
 - 5. Align vac chb
 - 6. Grout chb support frame
 - 7. Install seismic restraint on roof blocks
 - 8. Install bellows couplings
 - 9. Install cable tray (from 16S) and raise cables
 - 10. Connect LCW, vac I&C

11. BL14 – 17G

- a. Front end
 - iii. Install LCW and flow switches
 - iv. Install vac valve panel
- l. BL14 Components
 - i. -

12. Alignment

- m. Extend HLS system to BL12 undulator and BL12 experimental hutch
- n. SPEAR ring quad mapping and alignment

13. System Maintenance

- o. Computer Controls
- p. Orbit Controls
- q. Timing Controls
- r. Beam Monitoring & Diagnostics
- s. Gun and Linac
 - i. Linac pulse signal monitoring – pull cables into Linac
 - ii. Linac low level RF – modify for adjustable phase/amplitude
 - iii. Replace MPS processors – Linac & Booster
 - iv. Klystron change - TBD
- t. GTF
- u. Screens & Cameras
- v. Power Supply
- w. Machine Protection System

FY2007 Downtime Review – Scope of work

- x. Personnel Protection System
 - i. 10mA Stored Current Interlock
 - ii. Magnet Interlock for Top Off
- y. RF
- z. LCW and Pneumatics
 - i. Replace all (or selected) flow restrictor valves with loops – need LCW
 - 1. Define circuits to be modified
 - ii. Bypass Boost pump from system?
 - 1. *Pre-shutdown – design spool to replace pump*
 - iii. LCW flow checks
- aa. Magnets
- bb. Insertion Devices
 - i. Insertion device checkouts
- cc. Vacuum
 - i. Retrofit QFC spacers G16 and G17
 - 1. Remove corrector magnets
 - 2. Remove TSP
 - 3. Install spacers
 - 4. Reinstall TSP
 - 5. Reinstall correctors
 - ii. Pump down sector 3, sector 3

14. Safety Systems

- dd. Shielding
 - i. Install lead over LINAC in diagnostics room

15. Controls

- ee. Power Systems
 - i. ?
- ff. I&C Systems
 - i. ?
- gg. Cable Plant
 - i. ?

16. Conventional Facilities

- hh. Seismic Retrofit
 - i. Building 120
- ii. Sub-station maintenance
 - i. 507? - replace breaker A5E

