

| ID | % omplet | Task Name | Duration | Start | Finish | Prede | Project manager | Task person or shop responsible | Gantt Chart | | | | | | | | | | | |
|-----|----------|---|----------|----------|----------|--------|-----------------|---------------------------------|-------------|----|----|----|---|----|---------|----|---|----|----|--|
| | | | | | | | | | Oct '08 | | | | | | Nov '08 | | | | | |
| | | | | | | | | | 8 | 15 | 22 | 29 | 6 | 13 | 20 | 27 | 3 | 10 | 17 | |
| 1 | 29% | Key Dates | | | | | | | | | | | | | | | | | | |
| 3 | 50% | Down work | 39 d | 8/12/08 | 10/4/08 | 2 | | | | | | | | | | | | | | |
| 5 | 0% | Startup - transition week | 5 d | 10/6/08 | 10/10/08 | 3 | | | | | | | | | | | | | | |
| 6 | 0% | Startup | 17 d | 10/13/08 | 11/2/08 | 5 | | | | | | | | | | | | | | |
| 7 | 0% | User-beam commissioning | 7 d | 11/3/08 | 11/9/08 | 6 | | | | | | | | | | | | | | |
| 8 | 0% | Deliver beam to users | 0 d | 11/10/08 | 11/10/08 | | | | | | | | | | | | | | | |
| 9 | 0% | PROJECT MILESTONES | | | | | | | | | | | | | | | | | | |
| 10 | 0% | Top-Off | | | | | | | | | | | | | | | | | | |
| 13 | 0% | BTS | | | | | | | | | | | | | | | | | | |
| 14 | 80% | G49 location - complete | 0 d | 8/29/08 | 8/29/08 | 148 | | | | | | | | | | | | | | |
| 15 | 80% | ST1/ST2 location - complete | 0 d | 9/3/08 | 9/3/08 | 155 | | | | | | | | | | | | | | |
| 16 | 0% | Faraday cup location - complete | 0 d | 9/15/08 | 9/15/08 | 161 | | | | | | | | | | | | | | |
| 17 | 0% | Q8 - Q9 location - complete | 0 d | 9/12/08 | 9/12/08 | 165 | | | | | | | | | | | | | | |
| 18 | 0% | Injection raft - upstream complete | 0 d | 3/1/07 | 3/1/07 | | | | | | | | | | | | | | | |
| 19 | 0% | Septum Vac Chb | 57.75 d | 7/24/08 | 10/11/08 | | | | | | | | | | | | | | | |
| 22 | 0% | Septum cbb ready for bake | 0 d | 9/15/08 | 9/15/08 | 270 | | | | | | | | | | | | | | |
| 23 | 0% | Bakeout complete | 0 d | 9/24/08 | 9/24/08 | 271 | | | | | | | | | | | | | | |
| 26 | 0% | Riggers install raft into 3S | 0 d | 10/1/08 | 10/1/08 | 279 | | | | | | | | | | | | | | |
| 27 | 0% | Injection raft chambers installed | 0 d | 10/6/08 | 10/6/08 | 284 | | | | | | | | | | | | | | |
| 28 | 0% | Pump down BTS | 0 d | 10/8/08 | 10/8/08 | 285 | | | | | | | | | | | | | | |
| 29 | 0% | Pump down zone 1 | 0 d | 10/8/08 | 10/8/08 | 286 | | | | | | | | | | | | | | |
| 30 | 0% | Septum upgrade complete | 0 d | 10/11/08 | 10/11/08 | 288 | | | | | | | | | | | | | | |
| 33 | 0% | SPEAR | | | | | | | | | | | | | | | | | | |
| 34 | 0% | Electron Clearing Magnets | | | | | | | | | | | | | | | | | | |
| 35 | 0% | Magnet calibration | | | | | | | | | | | | | | | | | | |
| 38 | 0% | Proto-type ECD magnetic measurement | 0 d | 9/12/08 | 9/12/08 | | | | | | | | | | | | | | | |
| 41 | 0% | Modify core with chamfer for new coil design | 0 d | 9/16/08 | 9/16/08 | 43FS+ | | | | | | | | | | | | | | |
| 43 | 0% | Stangenes coil design review/bid | 0 d | 9/12/08 | 9/12/08 | | | | | | | | | | | | | | | |
| 45 | 0% | BL13 and BL14 | | | | | | | | | | | | | | | | | | |
| 48 | 0% | ADC EPU - mag calib complete | 0 d | 9/19/08 | 9/19/08 | | | | | | | | | | | | | | | |
| 49 | 0% | Decision as to which EPU - ADC or Noodle | 0 d | 9/22/08 | 9/22/08 | | | | | | | | | | | | | | | |
| 52 | 0% | Restoratation | 15.8 d | 9/24/08 | 10/14/08 | | | | | | | | | | | | | | | |
| 53 | 0% | Pumpdowns zones 2, 3 | 0 d | 9/24/08 | 9/24/08 | 438 | | | | | | | | | | | | | | |
| 54 | 0% | Pumpdown zone 4 | 0 d | 9/29/08 | 9/29/08 | 224 | | | | | | | | | | | | | | |
| 55 | 0% | Pumpdown zone 1 and BTS | 0 d | 10/14/08 | 10/14/08 | 185 | | | | | | | | | | | | | | |
| 100 | 38% | LONG-DOWN | | | | | | | | | | | | | | | | | | |
| 102 | 61% | PRELIMINARIES | | | | | | | | | | | | | | | | | | |
| 103 | 61% | Lockdown, Access door, LCW Shutdown, Venting | | | | | | | | | | | | | | | | | | |
| 111 | 0% | Install West Equipment access door | 0.5 d | 10/2/08 | 10/2/08 | 279 | | MSG, Riggers | | | | | | | | | | | | |
| 114 | 40% | HLS (for ECD work) | | | | | LeCocq | | | | | | | | | | | | | |
| 117 | 0% | Rebuild HLS system (replace sensor pads?) | 3 d | 10/2/08 | 10/6/08 | 205,29 | | AEG | | | | | | | | | | | | |
| 119 | 46% | PROJECTS | | | | | | | | | | | | | | | | | | |
| 120 | 46% | TOP-OFF BOOSTER | | | | | | | | | | | | | | | | | | |
| 121 | 46% | Booster Kickers (Inject, Eject) | | | | | | | | | | | | | | | | | | |
| 129 | 7% | Pulser | | | | | | | | | | | | | | | | | | |

| ID | % omplet | Task Name | Duration | Start | Finish | Prede | Project manager | Task person or shop responsible | Oct '08 | | | | | | | Nov '08 | | | | |
|-----|----------|---|----------|---------|----------|-------|-----------------|---------------------------------|---------|----|----|----|---|----|----|---------|---|----|----|--|
| | | | | | | | | | 8 | 15 | 22 | 29 | 6 | 13 | 20 | 27 | 3 | 10 | 17 | |
| | | | | | | | | | | | | | | | | | | | | |
| 378 | 70% | Tie-in to beamlines | 1 d? | 8/27/08 | 8/27/08 | 377 | | | | | | | | | | | | | | |
| 379 | 95% | Mapping | 8 d | 8/20/08 | 8/29/08 | | | AEG | | | | | | | | | | | | |
| 380 | 0% | Magnet moves | 5 d | 9/16/08 | 9/22/08 | 379FS | | AEG | | | | | | | | | | | | |
| 381 | 54% | Mechanical | 153 d | 3/1/08 | 10/4/08 | | | | | | | | | | | | | | | |
| 382 | 46% | Injector Preventive Maintenance: | 35 d | 8/18/08 | 10/4/08 | | Ernst | | | | | | | | | | | | | |
| 383 | 44% | LCW Maintenance | 35 d | 8/18/08 | 10/4/08 | | | | | | | | | | | | | | | |
| 384 | 0% | Flow control - re-tubing | 15 d | 9/16/08 | 10/4/08 | | | | | | | | | | | | | | | |
| 385 | 50% | TCW - pump seal repair | 17 d | 8/20/08 | 9/12/08 | | | MSG | | | | | | | | | | | | |
| 391 | 0% | Flow checks, MPS verification (2 Days) | 2 d | 9/17/08 | 9/18/08 | | | | | | | | | | | | | | | |
| 392 | 47% | SPEAR Preventive Maintenance: | 24 d | 8/21/08 | 9/24/08 | | Ernst | | | | | | | | | | | | | |
| 397 | 0% | LCW turn ON | 0.5 d | 9/15/08 | 9/15/08 | | | MSG | | | | | | | | | | | | |
| 398 | 0% | Flow checks, MPS verification (4 Days) | 4 d | 9/19/08 | 9/24/08 | 391 | | | | | | | | | | | | | | |
| 403 | 57% | Vacuum Maintenance | 13 d? | 8/20/08 | 9/8/08 | | | | | | | | | | | | | | | |
| 404 | 62% | Zone 1 - QFC Spacers (G2, G3) | 6.5 d | 8/25/08 | 9/3/08 | | | | | | | | | | | | | | | |
| 407 | 0% | Re-install corrector magnets | 2 d | 8/29/08 | 9/2/08 | 406 | | MSG | | | | | | | | | | | | |
| 408 | 0% | Check magnet alignment | 0.5 d | 9/3/08 | 9/3/08 | 407 | | MEA | | | | | | | | | | | | |
| 410 | 0% | Replace ion gauge tube on Cavity D | 1 d | 8/21/08 | 8/21/08 | 409 | | Vac-1 SP | | | | | | | | | | | | |
| 412 | 21% | Bergoz NPCT | 8 d | 8/27/08 | 9/8/08 | | Martin | | | | | | | | | | | | | |
| 413 | 50% | Install Bergoz NPCT | 1.5 d | 8/27/08 | 8/28/08 | | Pak | Vac-1 SP | | | | | | | | | | | | |
| 414 | 0% | Run cable to B132 | 1 d | 8/28/08 | 8/29/08 | 413 | Martin | | | | | | | | | | | | | |
| 415 | 0% | Install Bergoz chassis | 1 d | 9/8/08 | 9/8/08 | 414 | | | | | | | | | | | | | | |
| 416 | 0% | Pump down zone 5 | 1 d | 8/29/08 | 9/2/08 | 414 | | Vac-1 SP | | | | | | | | | | | | |
| 417 | 33% | BL 3- remove termination cap | 3 d | 8/22/08 | 8/26/08 | | | | | | | | | | | | | | | |
| 420 | 0% | Install plug mask | 1 d | 8/25/08 | 8/26/08 | 419 | | Vac-1 SP | | | | | | | | | | | | |
| 421 | 0% | Connect LCW | 0.5 d | 8/26/08 | 8/26/08 | 420 | | | | | | | | | | | | | | |
| 423 | 0% | INSERTION DEVICES | 7 d | 9/18/08 | 9/26/08 | | | | | | | | | | | | | | | |
| 424 | 0% | ID checks - electrical | 3 d | 9/18/08 | 9/22/08 | | | Dao | | | | | | | | | | | | |
| 425 | 0% | ID checks - mechanical | 5 d | 9/22/08 | 9/26/08 | | | MSG | | | | | | | | | | | | |
| 435 | 0% | END of DOWN TASKS | 18.5 d? | 9/2/08 | 9/26/08 | | | | | | | | | | | | | | | |
| 436 | 0% | PUMPDOWNS | 18.5 d? | 9/2/08 | 9/26/08 | | | Vac-1 SP | | | | | | | | | | | | |
| 437 | 0% | Zone 2 | 2 d | 9/19/08 | 9/22/08 | 360 | | Vac-1 SP | | | | | | | | | | | | |
| 438 | 0% | Zone 3 | 2 d | 9/23/08 | 9/24/08 | 437 | | Vac-1 SP | | | | | | | | | | | | |
| 439 | 0% | Zone 4 | 2 d | 9/25/08 | 9/26/08 | 438 | | Vac-1 SP | | | | | | | | | | | | |
| 440 | 0% | Zone 5 | 1 d? | 9/2/08 | 9/3/08 | 416 | | | | | | | | | | | | | | |
| 442 | 0% | TRANSITION WEEK | 5 d | 10/6/08 | 10/10/08 | | | | | | | | | | | | | | | |
| 443 | 0% | Final magnet moves | 5 d | 10/6/08 | 10/10/08 | | | | | | | | | | | | | | | |
| 445 | 0% | STARTUP | 43 d? | 9/22/08 | 11/11/08 | | | | | | | | | | | | | | | |
| 446 | 0% | PRE-REQUISITES | 43 d? | 9/22/08 | 11/11/08 | | | | | | | | | | | | | | | |
| 447 | 0% | Project Completion | 1 d? | 9/30/08 | 9/30/08 | | | | | | | | | | | | | | | |
| 448 | 0% | <i>BL13 EPU</i> | 0 d | 9/30/08 | 9/30/08 | | | | | | | | | | | | | | | |
| 449 | 0% | <i>SPEAR Septum Vac Chb</i> | 0 d | 9/30/08 | 9/30/08 | | | | | | | | | | | | | | | |
| 450 | 0% | <i>BTS Transport Line</i> | 0 d | 9/30/08 | 9/30/08 | | | | | | | | | | | | | | | |
| 451 | 0% | <i>Booster Kickers</i> | 0 d | 9/30/08 | 9/30/08 | | | | | | | | | | | | | | | |
| 452 | 0% | <i>SPEAR Survey and Alignment</i> | 0 d | 9/30/08 | 9/30/08 | | | | | | | | | | | | | | | |
| 453 | 0% | Magnet polarity checks | 1 d? | 9/30/08 | 9/30/08 | | | | | | | | | | | | | | | |

| ID | % omplet | Task Name | Duration | Start | Finish | Prede | Project manager | Task person or shop responsible | Oct '08 | | | | | | | Nov '08 | | | | |
|-----|----------|---|-------------|-----------------|-----------------|----------|--------------------|---------------------------------|---------|----|----|----|---|----|----|---------|---|----|----|--|
| | | | | | | | | | 8 | 15 | 22 | 29 | 6 | 13 | 20 | 27 | 3 | 10 | 17 | |
| | | | | | | | | | | | | | | | | | | | | |
| 502 | 0% | MPS ready for system tests | 1 d | 10/10/08 | 10/10/08 | | Lessard | | | | | | | | | | | | | |
| 503 | 0% | Close rolling blocks | 1 d | 10/10/08 | 10/10/08 | | Kerr | | | | | | | | | | | | | |
| 504 | 0% | Ring doors closed (4 pm) | 0 d | 10/10/08 | 10/10/08 | | Kerr, Ops | | | | | | | | | | | | | |
| 505 | 0% | BAS Checks | 4 d | 10/10/08 | 10/14/08 | | Ops | | | | | | | | | | | | | |
| 506 | 0% | BCS (BSOIC's) Checks | 2 d | 10/13/08 | 10/14/08 | | RPFO | | | | | | | | | | | | | |
| 507 | 0% | Hi Pot and Polarity measurements | 1 d | 10/14/08 | 10/14/08 | | Terebilo, Huang, F | | | | | | | | | | | | | |
| 508 | 0% | General ID checks | 4 d | 10/13/08 | 10/16/08 | | Ernst | | | | | | | | | | | | | |
| 509 | 0% | LCW flow checks, check to MPS (SPEAR AII) | 2 d | 10/13/08 | 10/14/08 | | Ernst | | | | | | | | | | | | | |
| 510 | 0% | MPS readiness checks | 2 d | 10/13/08 | 10/14/08 | | Lessard | | | | | | | | | | | | | |
| 511 | 0% | Prepare PSs for PPS Cert. | 1 d | 10/10/08 | 10/10/08 | | Rafael | | | | | | | | | | | | | |
| 512 | 0% | Prepare RF for PPS Cert. | 1 d | 10/10/08 | 10/10/08 | | Park | | | | | | | | | | | | | |
| 513 | 0% | PPS Cert., PSs and RF | 2 d | 10/13/08 | 10/14/08 | 15, 16 | Horton | | | | | | | | | | | | | |
| 514 | 0% | PS's Intlk & Pwr tests | 5 d | 10/15/08 | 10/21/08 | 17, 4, 1 | Rafael | | | | | | | | | | | | | |
| 515 | 0% | RF checks & process | 1.5 d | 10/15/08 | 10/16/08 | 17, 4 | Park | | | | | | | | | | | | | |
| 516 | 0% | BTS ACM Certification (no beam) | 1 d | 10/16/08 | 10/16/08 | | Schmerge | | | | | | | | | | | | | |
| 517 | 0% | Global PPS certification | 1 d | 10/17/08 | 10/17/08 | | Horton | | | | | | | | | | | | | |
| 519 | 0% | Configuration Development | 20 d | 10/17/08 | 11/10/08 | | | | | | | | | | | | | | | |
| 520 | 0% | Develop Injection(<18mA) | 3 d | 10/17/08 | 10/21/08 | | Ops, Safranek | | | | | | | | | | | | | |
| 521 | 0% | QMS | 2 d | 10/23/08 | 10/24/08 | | Terebilo | | | | | | | | | | | | | |
| 522 | 0% | LOCO | 2 d | 10/23/08 | 10/24/08 | | Huang | | | | | | | | | | | | | |
| 523 | 0% | Orbit interlock | 1 d | 10/24/08 | 10/24/08 | | Terebilo | | | | | | | | | | | | | |
| 524 | 0% | current interlock tests (start of 100mA) | 1 d | 10/24/08 | 10/24/08 | 42 | Martin | | | | | | | | | | | | | |
| 525 | 0% | BL12 Interlock Verification | 1 d | 10/24/08 | 10/24/08 | 42 | Rarback | | | | | | | | | | | | | |
| 526 | 0% | Misc and Scrub 100mA | 2 d | 10/27/08 | 10/28/08 | | Ops | | | | | | | | | | | | | |
| 527 | 0% | Match kicker bump | 1 d | 10/27/08 | 10/27/08 | | Safranek | | | | | | | | | | | | | |
| 528 | 0% | FOFB set up | 1 d | 10/27/08 | 10/27/08 | | Terebilo | | | | | | | | | | | | | |
| 529 | 0% | Dynamic aperture meas. | 1 d | 10/28/08 | 10/28/08 | | Safranek | | | | | | | | | | | | | |
| 530 | 0% | Radiation Measurements | 2 d | 10/28/08 | 10/29/08 | | RP | | | | | | | | | | | | | |
| 531 | 0% | AP final checks | 2 d | 10/28/08 | 10/29/08 | | Safranek | | | | | | | | | | | | | |
| 532 | 0% | BL13 Trim and quad tabel checks | 1 d | 10/29/08 | 10/29/08 | | Terebilo, Rarback | | | | | | | | | | | | | |
| 533 | 0% | Verify Curmon Mods | 1 d | 10/30/08 | 10/30/08 | | Rarback | | | | | | | | | | | | | |
| 534 | 0% | BLs set up | 2 d | 10/30/08 | 10/31/08 | | B Johnson | | | | | | | | | | | | | |
| 535 | 0% | Flash TSPs, scrub | 0 d | 11/1/08 | 11/1/08 | | Ops | | | | | | | | | | | | | |
| 536 | 0% | BLA Chks & Rad Surveys | 5 d | 11/3/08 | 11/7/08 | 58 | Padilla | | | | | | | | | | | | | |
| 537 | 0% | Beamline commissioning | 7 d | 11/3/08 | 11/9/08 | | | | | | | | | | | | | | | |
| 538 | 0% | Deliver Beam to users (6am) | 0 d | 11/10/08 | 11/10/08 | | | | | | | | | | | | | | | |