







Activity ID	Activity Description	Orig Dur	Total Float	PTS	WP	Early Start	Early Finish	Resource ID	Budgeted Cost	FY08		FY09		FY10		FY11		FY12	
<b>02 ARRA Funds</b>																			
<b>9120321 Design &amp; Engr - CXI KB (.1 micron)</b>																			
CXI 01600	Update ESD - CXI KB 0.1 Sys	30	172	02	9120321	09/07/09	10/16/09	SL_MEE, SL_ME	4,368.90										
CXI 01610	Prelim Design - Mech/Chamber CXI KB 0.1 Sys	30	172	02	9120321	09/21/09	10/30/09	SL_ME	22,451.47										
CXI 01620	Controls Interface & Integ - CXI KB 0.1 Sys	20	187	02	9120321	09/28/09	10/23/09	SL_CE	2,895.14										
CXI 01630	Prelim Engr Analysis - CXI KB 0.1 Sys	30	172	02	9120321	10/05/09	11/13/09	SL_MEE	7,194.60										
CXI 01640	Prep for PDR - CXI KB 0.1 Sys	12	172	02	9120321	11/16/09	12/03/09	SL_ME, SL_MEE	5,735.90										
CXI 01660	PDR - Prelim Design Review - CXI KB 0.1 Sys	1	172	02	9120321	12/04/09	12/04/09	SL_MEE, SL_ME	933.32										
CXI 01670	Final Engr Analysis - CXI KB 0.1 Sys	30	172	02	9120321	12/07/09	01/29/10	SL_MEE	7,194.60										
CXI 01690	Final Design - CXI KB 0.1 Sys	25	176	02	9120321	02/01/10	03/05/10	SL_ME	11,795.68										
CXI 01700	Generate Assy & Detail Dwgs - CXI KB 0.1 Sys	30	176	02	9120321	02/15/10	03/26/10	SL_ME	22,684.00										
CXI 01720	Prep for FDR - CXI KB 0.1 Sys	12	176	02	9120321	03/29/10	04/13/10	SL_MEE, SL_ME	5,735.90										
CXI 01740	FDR - Final Design Review - CXI KB 0.1 Sys	1	172	02	9120321	04/20/10	04/20/10	SL_ME, SL_MEE	933.32										
CXI 01743	Prep for Seismic Review - CXI KB 0.1 Sys	5	172	02	9120321	02/01/10	02/05/10	SL_MEE	2,877.84										
CXI 01746	Seismic Peer Review - CXI KB 0.1 Sys	20	172	02	9120321	02/08/10	03/05/10	SL_MEE	2,398.20										
CXI 01749	Seismic Review Approval - CXI KB 0.1 Sys	1	172	02	9120321	03/08/10	03/08/10	SL_MEE	479.64										
CXI 01752	COMP: Committee Approval - CXI KB 0.1 Sys	0	172	02	9120321		04/19/10		0.00										
CXI 01760	Incorp FDR Changes - CXI KB 0.1 Sys	25	172	02	9120321	04/21/10	05/25/10	SL_ME	4,536.80										
CXI 01780	Check & Approve Dwgs - CXI KB 0.1 Sys	12	172	02	9120321	05/26/10	06/10/10	SL_MEE, SL_MD, SL_ME	17,680.80										
CXI 01790	Generate Mfg Docs - CXI KB 0.1 Sys	20	222	02	9120321	06/11/10	07/08/10	SL_MEE	4,796.40										
<b>9120322 Procurement - CXI KB (.1 micron)</b>																			
CXI 01914	Prep Bid Pkg & App - Metrology CXI KB 0.1 Sys	15	197	02	9120322	12/11/09	01/14/10		0.00										
CXI 01916	RELEASE: RFP - Metrology CXI KB 0.1 Sys	0	287	02	9120322		01/14/10		0.00										
CXI 01918	Vendor Proposal Effort Metrology CXI KB 0.1 Sys	20	287	02	9120322	01/15/10	02/11/10		0.00										
CXI 01920	RCV: Vendor Proposals Metrology CXI KB 0.1 Sys	0	287	02	9120322		02/11/10		0.00										
CXI 01922	Eval & Selection Proces-Metrology CXI KB 0.1 Sys	15	287	02	9120322	02/12/10	03/04/10		0.00										
CXI 01924	Vendor Selection - Metrology CXI KB 0.1 Sys	0	287	02	9120322		03/04/10		0.00										
CXI 01926	SLAC Approval Process - Metrology CXI KB 0.1 Sys	5	287	02	9120322	03/05/10	03/11/10		0.00										
CXI 01928	DOE Approval Process - Metrology CXI KB 0.1 Sys	5	287	02	9120322	03/12/10	03/18/10		0.00										
CXI 01930	AWARD: CXI KB 0.1 System - Mirror Metrology	1	287	02	9120322	03/19/10	03/19/10	AWARD	63,220.00										
CXI 01940	Procurement Preps-All Other Parts CXI KB 0.1 Sys	30	172	02	9120322	06/11/10	07/22/10		0.00										
CXI 01960	AWARD: PO - All Other Parts CXI KB 0.1 Sys	1	172	02	9120322	07/23/10	07/23/10	AWARD	37,942.90										
CXI 01980	Vendor Fab - All Others Parts CXI KB 0.1 Sys	80	172	02	9120322	07/26/10	11/12/10	SL_MSEQ	38,987.20										

Activity ID	Activity Description	Orig Dur	Total Float	PTS	WP	Early Start	Early Finish	Resource ID	Budgeted Cost	FY08		FY09		FY10		FY11		FY12			
CXI 02000	RCV: All Other Parts CXI KB 0.1 Sys	0	172	02	9120322		11/12/10		0.00											RCV: All Other Parts CXI KB 0.1 Sys	
CXI 02005	Prep Bid Pkg & App - Coating CXI KB 0.1 Sys	30	197	02	9120322	01/15/10	02/25/10		0.00												Prep Bid Pkg & App - Coating CXI KB 0.1 Sys
CXI 02010	RELEASE: RFP - Coating CXI KB 0.1 Sys	0	197	02	9120322		02/25/10		0.00												RELEASE: RFP - Coating CXI KB 0.1 Sys
CXI 02015	Vendor Proposal Effort - Coating CXI KB 0.1 Sys	20	197	02	9120322	02/26/10	03/25/10		0.00												Vendor Proposal Effort - Coating CXI KB 0.1 Sys
CXI 02020	RCV: Vendor Proposals - Coating CXI KB 0.1 Sys	0	197	02	9120322		03/25/10		0.00												RCV: Vendor Proposals - Coating CXI KB 0.1 Sys
CXI 02025	Evaluation/Selection - Coating CXI KB 0.1 Sys	15	197	02	9120322	03/26/10	04/15/10		0.00												Evaluation/Selection - Coating CXI KB 0.1 Sys
CXI 02030	Vendor Selection - Coating CXI KB 0.1 Sys	0	197	02	9120322		04/15/10		0.00												Vendor Selection - Coating CXI KB 0.1 Sys
CXI 02035	SLAC Approval Process - Coating CXI KB 0.1 Sys	5	197	02	9120322	04/16/10	04/22/10		0.00												SLAC Approval Process - Coating CXI KB 0.1 Sys
CXI 02040	DOE Approval Process - Coating CXI KB 0.1 Sys	5	197	02	9120322	04/23/10	04/29/10		0.00												DOE Approval Process - Coating CXI KB 0.1 Sys
CXI 02045	AWARD: CXI KB 0.1 System Coating	1	197	02	9120322	04/30/10	04/30/10	AWARD	87,200.00												AWARD: CXI KB 0.1 System Coating
CXI 02050	Vendor Effort - Coating Prep CXI KB 0.1 Sys	60	197	02	9120322	05/03/10	07/23/10	SL_MSEQ	32,700.00												Vendor Effort - Coating Prep CXI KB 0.1 Sys
CXI 02055	Vendor Effort - Coating CXI KB 0.1 Sys	30	163	02	9120322	09/10/10	10/21/10	SL_MSEQ	56,000.00												Vendor Effort - Coating CXI KB 0.1 Sys
CXI 02060	RCV: Mirror Coating Vendor - CXI KB 0.1 Sys	0	163	02	9120322		10/21/10		0.00												RCV: Mirror Coating Vendor - CXI KB 0.1 Sys
CXI 02100	Vendor Effort - Metrology CXI KB 0.1 Sys	40	163	02	9120322	09/10/10	11/04/10	SL_MSEQ	64,960.00												Vendor Effort - Metrology CXI KB 0.1 Sys
CXI 02105	RCV: Mirror Metrology Vendor - CXI KB 0.1 Sys	0	163	02	9120322		11/04/10		0.00												RCV: Mirror Metrology Vendor - CXI KB 0.1 Sys
<b>9120324 Fab &amp; Assembly - CXI KB (.1 micron)</b>																					
CXI 02110	Assemble by Vendor CXI KB 0.1 Sys	10	163	02	9120324	11/05/10	11/18/10		0.00												Assemble by Vendor CXI KB 0.1 Sys
CXI 02120	Functional Test - CXI KB 0.1 Sys	5	163	02	9120324	11/19/10	11/29/10	SL_AT	2,510.64												Functional Test - CXI KB 0.1 Sys
CXI 02140	Submit Shop Orders - CXI KB 0.1 Sys	1	222	02	9120324	07/09/10	07/09/10	SL_MEE	959.28												Submit Shop Orders - CXI KB 0.1 Sys
CXI 02145	Process MFD Input - CXI KB 0.1 Sys	10	222	02	9120324	07/12/10	07/23/10	SL_MF	4,958.00												Process MFD Input - CXI KB 0.1 Sys
CXI 02150	Machining Processes - CXI KB 0.1 Sys	20	222	02	9120324	07/26/10	08/20/10	SL_MF	14,874.00												Machining Processes - CXI KB 0.1 Sys
CXI 02155	Welding - CXI KB 0.1 Sys	10	222	02	9120324	08/23/10	09/03/10	SL_MF	9,916.00												Welding - CXI KB 0.1 Sys
CXI 02165	Inspect All Parts - All Misc CXI KB 0.1 Sys	10	163	02	9120324	11/30/10	12/13/10	SL_AT, SL_SEE	3,849.54												Inspect All Parts - All Misc CXI KB 0.1 Sys
CXI 02170	Clean - All Other Parts CXI KB 0.1 Sys	3	163	02	9120324	12/14/10	12/16/10	SL_MFPC	4,956.24												Clean - All Other Parts CXI KB 0.1 Sys
CXI 02175	Vacuum Leak Check-Mirror Chamber CXI KB 0.1 Sys	2	163	02	9120324	12/17/10	01/03/11	SL_AT	2,510.64												Vacuum Leak Check-Mirror Chamber CXI KB 0.1 Sys
CXI 02280	Install System in Mirror Chamber CXI KB 0.1 Sys	8	163	02	9120324	01/04/11	01/13/11	SL_AT	12,553.20												Install System in Mirror Chamber CXI KB 0.1 Sys
CXI 02290	Vacuum Process - CXI KB 0.1 Sys	2	163	02	9120324	01/14/11	01/17/11	SL_AT	1,673.76												Vacuum Process - CXI KB 0.1 Sys
CXI 02295	Pre-Survey - CXI KB 0.1 Sys	3	163	02	9120324	01/18/11	01/20/11	SL_MES	2,868.48												Pre-Survey - CXI KB 0.1 Sys
CXI 02300	Connect Electrical & Controls - CXI KB 0.1 Sys	6	163	02	9120324	01/21/11	01/28/11	SL_CT, SL_AT	4,855.80												Connect Electrical & Controls - CXI KB 0.1 Sys
<b>9120325 Testing - CXI KB (.1 micron)</b>																					
CXI 02310	REQD: KB Mirror System Controls HW & SW	0	163	02	9120325		01/28/11		0.00												REQD: KB Mirror System Controls HW & SW
CXI 02320	Final Test - CXI KB 0.1 Sys	4	163	02	9120325	01/31/11	02/03/11	SL_AT, SL_CT	4,437.36												Final Test - CXI KB 0.1 Sys

Activity ID	Activity Description	Orig Dur	Total Float	PTS	WP	Early Start	Early Finish	Resource ID	Budgeted Cost	FY08		FY09		FY10		FY11		FY12		
CXI 02340	AVAIL: Ready For Installation CXI KB 0.1 Sys	0	163	02	9120325		02/03/11		0.00											◆ AVAIL: Ready For Installation CXI KB 0.1 Sys
<b>1.3.02.02 CXI KB System (1 micron)</b>																				
<b>01 MIE Funds</b>																				
<b>9110326 Design &amp; Engr - CXI KB (1 micron)</b>																				
CXI 02360	START: KB System 1 um (CXI KB 1 Sys)	0		01	9110326	01/01/08A			0.00											◆ START: KB System 1 um (CXI KB 1 Sys)
CXI 02370	Identify Potential Vendors - CXI KB 1 Sys	30		01	9110326	01/01/08A	02/13/08A		0.00											▬ Identify Potential Vendors - CXI KB 1 Sys
CXI 02380	Generate PRD - CXI KB 1 Sys	30		01	9110326	01/01/08A	02/13/08A		0.00											▬ Generate PRD - CXI KB 1 Sys
CXI 02390	Update PRD - CXI KB 1 Sys	30		01	9110326	04/01/08A	06/23/08A		0.00											▬ Update PRD - CXI KB 1 Sys
CXI 02400	COMP: PRD Released - CXI KB 1 Sys	0		01	9110326		06/23/08A		0.00											◆ COMP: PRD Released - CXI KB 1 Sys
CXI 02420	Generate Initial ESD - CXI KB 1 Sys	40		01	9110326	06/16/08A	10/17/08A	SL_ME, SL_MEE	0.00											▬ Generate Initial ESD - CXI KB 1 Sys
CXI 02440	COMP: ESD Released - CXI KB 1 Sys	0		01	9110326		10/17/08A		0.00											◆ COMP: ESD Released - CXI KB 1 Sys
CXI 02441	Apr08 through Sep08 Plan Adjustment	21		01	9110326	09/01/08A	09/30/08A	HIST_LBR	8,069.97											▬ Apr08 through Sep08 Plan Adjustment
CXI 02450	Generate Purchase Spec (0-25%) - CXI KB 1 Sys	10		01	9110326	09/01/08A	10/31/08A	SL_MEE, SL_PHS	0.00											▬ Generate Purchase Spec (0-25%) - CXI KB 1 Sys
CXI 02452	Generate Rem. Purchase Spec - CXI KB 1 Sys	20		01	9110326	11/01/08A	11/26/08A	SL_PHS, SL_MEE	3,458.70											▬ Generate Rem. Purchase Spec - CXI KB 1 Sys
CXI 02460	Update ESD - CXI KB 1 Sys	30		01	9110326	11/01/08A	11/12/08A	SL_MEE, SL_ME	4,300.03											▬ Update ESD - CXI KB 1 Sys
CXI 02470	Prepare for Specification Review - CXI KB 1 Sys	20		01	9110326	09/08/08A	10/07/08A	SL_MEE, SL_PHS	0.00											▬ Prepare for Specification Review - CXI KB 1 Sys
CXI 02480	Conduct Specifications Review - CXI KB 1 Sys	1		01	9110326	10/08/08A	10/08/08A	SL_PHS, SL_MEE	0.00											▬ Conduct Specifications Review - CXI KB 1 Sys
<b>9110328 Subcontract - CXI KB (1 micron)</b>																				
CXI 02700	Prepare Prequal Criteria - CXI KB 1 Sys	5		01	9110328	12/01/08A	12/03/08A	SL_PHS, SL_MEE	1,844.64											▬ Prepare Prequal Criteria - CXI KB 1 Sys
CXI 02702	RELEASE: Prequal Criteria - CXI KB 1 Sys	0		01	9110328		12/03/08A		0.00											◆ RELEASE: Prequal Criteria - CXI KB 1 Sys
CXI 02704	Vendor Proposal Effort - CXI KB 1 Sys	15		01	9110328	12/05/08A	01/05/09A		0.00											▬ Vendor Proposal Effort - CXI KB 1 Sys
CXI 02706	Eval of Vendor Proposal Efforts - CXI KB 1 Sys	8		01	9110328	01/05/09A	01/06/09A	SL_MEE, SL_PHS	1,844.64											▬ Eval of Vendor Proposal Efforts - CXI KB 1 Sys
CXI 02708	Vendor Clarification of Proposal - CXI KB 1 Sys	8		01	9110328	01/05/09A	01/06/09A		0.00											▬ Vendor Clarification of Proposal - CXI KB 1 Sys
CXI 02710	Eval of Vendor Clarification - CXI KB 1 Sys	8		01	9110328	01/05/09A	01/06/09A	SL_MEE, SL_PHS	1,844.64											▬ Eval of Vendor Clarification - CXI KB 1 Sys
CXI 02720	Prep Bid Pkg & App - CXI KB Systems	30		01	9110328	12/17/08A	01/20/09A		0.00											▬ Prep Bid Pkg & App - CXI KB Systems
CXI 02722	RELEASE: RFP - CXI KB Systems	0		01	9110328		01/20/09A		0.00											◆ RELEASE: RFP - CXI KB Systems
CXI 02724	Vendor Proposal Effort - CXI KB Systems	46*	22	01	9110328	01/20/09A	03/24/09		0.00											▬ Vendor Proposal Effort - CXI KB Systems
CXI 02726	RCV: Vendor Proposals - CXI KB Systems	0	22	01	9110328		03/24/09		0.00											◆ RCV: Vendor Proposals - CXI KB Systems
CXI 02730	Eval & Selection Process - CXI KB Systems	9	22	01	9110328	03/25/09	04/06/09		0.00											▬ Eval & Selection Process - CXI KB Systems
CXI 02732	Vendor Selection - CXI KB Systems	0	22	01	9110328		04/06/09		0.00											◆ Vendor Selection - CXI KB Systems
CXI 02734	SLAC Approval Process - CXI KB Systems	10	22	01	9110328	04/07/09	04/20/09		0.00											▬ SLAC Approval Process - CXI KB Systems
CXI 02736	DOE Approval Process - CXI KB Systems	10	22	01	9110328	04/21/09	05/04/09		0.00											▬ DOE Approval Process - CXI KB Systems
CXI 02740	AWARD: CXI KB 1 System - Long Lead	1	22	01	9110328	05/05/09	05/05/09	AWARD	968,350.00											▬ AWARD: CXI KB 1 System - Long Lead



Activity ID	Activity Description	Orig Dur	Total Float	PTS	WP	Early Start	Early Finish	Resource ID	Budgeted Cost	FY08		FY09		FY10		FY11		FY12		
CXI 02857	RCV: Mirror Metrology Vendor - CXI KB 1 Sys	0	22	02	9120327		11/04/10		0.00											◆ RCV: Mirror Metrology Vendor - CXI KB 1 Sys
CXI 02900	Procurement Preps - Thermal Encl - CXI KB 1 Sys	30	193	02	9120327	12/18/09	02/11/10		0.00											▲ Procurement Preps - Thermal Encl - CXI KB 1 Sys
CXI 02910	AWARD: PO - Thermal Enclosure - CXI KB 1 Sys	1	193	02	9120327	02/12/10	02/12/10	AWARD	38,150.00											▲ AWARD: PO - Thermal Enclosure - CXI KB 1 Sys
CXI 02920	Vendor Fab - Thermal Encl - CXI KB 1 Sys	80	193	02	9120327	02/15/10	06/04/10	SL_MSEQ	38,150.00											▲ Vendor Fab - Thermal Encl - CXI KB 1 Sys
CXI 02930	RCV: Thermal Enclosure - CXI KB 1 Sys	0	193	02	9120327		06/04/10		0.00											◆ RCV: Thermal Enclosure - CXI KB 1 Sys
CXI 02950	Prep Bid Pkg & App - Coating CXI KB 1 Sys	30	42	02	9120327	02/04/10	03/17/10		0.00											▲ Prep Bid Pkg & App - Coating CXI KB 1 Sys
CXI 02955	RELEASE: RFP - Coating CXI KB 1 Sys	0	42	02	9120327		03/17/10		0.00											◆ RELEASE: RFP - Coating CXI KB 1 Sys
CXI 02960	Vendor Proposal Effort - Coating CXI KB 1 Sys	20	42	02	9120327	03/18/10	04/14/10		0.00											▲ Vendor Proposal Effort - Coating CXI KB 1 Sys
CXI 02965	RCV: Vendor Proposals - Coating CXI KB 1 Sys	0	42	02	9120327		04/14/10		0.00											◆ RCV: Vendor Proposals - Coating CXI KB 1 Sys
CXI 02970	Evaluation/Selection - Coating CXI KB1 Sys	15	42	02	9120327	04/15/10	05/05/10		0.00											▲ Evaluation/Selection - Coating CXI KB1 Sys
CXI 02975	Vendor Selection - Coating CXI KB 1 Sys	0	42	02	9120327		05/05/10		0.00											◆ Vendor Selection - Coating CXI KB 1 Sys
CXI 02980	SLAC Approval Process - Coating CXI KB 1 Sys	5	42	02	9120327	05/06/10	05/12/10		0.00											▲ SLAC Approval Process - Coating CXI KB 1 Sys
CXI 02985	DOE Approval Process - Coating CXI KB 1 Sys	5	42	02	9120327	05/13/10	05/19/10		0.00											▲ DOE Approval Process - Coating CXI KB 1 Sys
CXI 02990	AWARD: CXI KB 1 System Coating	1	42	02	9120327	05/20/10	05/20/10	AWARD	87,200.00											▲ AWARD: CXI KB 1 System Coating
CXI 02992	Vendor Effort - Coating Prep CXI KB 1 Sys	60	42	02	9120327	05/21/10	08/12/10	SL_MSEQ	32,700.00											▲ Vendor Effort - Coating Prep CXI KB 1 Sys
CXI 02995	Vendor Effort - Coating CXI KB 1 Sys	30	22	02	9120327	09/10/10	10/21/10	SL_MSEQ	56,000.00											▲ Vendor Effort - Coating CXI KB 1 Sys
CXI 03000	RCV: Mirror Coating Vendor - CXI KB 1 Sys	0	22	02	9120327		10/21/10		0.00											◆ RCV: Mirror Coating Vendor - CXI KB 1 Sys
<b>9120329 Fab &amp; Assembly - CXI KB (1 micron)</b>																				
CXI 02860	Assemble by Vendor CXI KB 1 Sys	10	22	02	9120329	11/05/10	11/18/10		0.00											▲ Assemble by Vendor CXI KB 1 Sys
CXI 02865	Functional Test - CXI KB 1 Sys	5	22	02	9120329	11/19/10	11/29/10	SL_AT	2,510.64											▲ Functional Test - CXI KB 1 Sys
CXI 03130	Inspect All Parts - Thermal Encl CXI KB 1 Sys	5	193	02	9120329	06/07/10	06/11/10	SL_AT	3,621.24											▲ Inspect All Parts - Thermal Encl CXI KB 1 Sys
CXI 03150	Vacuum Process - CXI KB 1 Sys	2	25	02	9120329	11/30/10	12/01/10	SL_AT	1,673.76											▲ Vacuum Process - CXI KB 1 Sys
CXI 03155	Pre-Survey - CXI KB 1 Sys	5	22	02	9120329	11/30/10	12/06/10	SL_MES	2,868.48											▲ Pre-Survey - CXI KB 1 Sys
CXI 03160	Connect Electrical & Controls - CXI KB 1 Sys	6	22	02	9120329	12/07/10	12/14/10	SL_CT, SL_AT	4,855.80											▲ Connect Electrical & Controls - CXI KB 1 Sys
<b>9120330 Testing - CXI KB (1 micron)</b>																				
CXI 03170	REQD: KB Mirror System Controls HW & SW	0	22	02	9120330		12/14/10		0.00											◆ REQD: KB Mirror System Controls HW & SW
CXI 03180	Final Test - CXI KB 1 Sys	4	22	02	9120330	12/15/10	01/03/11	SL_AT, SL_CT	4,437.36											▲ Final Test - CXI KB 1 Sys
CXI 03200	AVAIL: Ready For Installation CXI KB 1 Sys	0	22	02	9120330		01/03/11		0.00											◆ AVAIL: Ready For Installation CXI KB 1 Sys
<b>1.3.03.01 CXI Reference laser</b>																				
<b>01 MIE Funds</b>																				
<b>9110331 Design &amp; Engr - CXI Reference Laser</b>																				
CXI 03220	START: Reference Laser (CXI Ref Laser)	0		01	9110331	04/01/08A			0.00											◆ START: Reference Laser (CXI Ref Laser)
CXI 03240	Generate PRD - CXI Ref Laser	6		01	9110331	04/01/08A	06/23/08A	SL_PHS	0.00											▲ Generate PRD - CXI Ref Laser









Activity ID	Activity Description	Orig Dur	Total Float	PTS	WP	Early Start	Early Finish	Resource ID	Budgeted Cost	FY08		FY09		FY10		FY11		FY12		
CXI 40455	RCV: Parts - CXI Injector	0	146	02	9120343		10/11/10		0.00											◆ RCV: Parts - CXI Injector
<b>9120344 Fab and Installation - Coherent Imaging Injector</b>																				
CXI 40480	Inspect Procured Parts - Misc CXI Injector	5	141	02	9120344	10/19/10	10/25/10	SL_AT, SL_SEE	4,916.40											▲ Inspect Procured Parts - Misc CXI Injector
CXI 40490	Submit Shop Orders - CXI Injector	1	170	02	9120344	05/03/10	05/03/10	SL_MEE	959.28											▲ Submit Shop Orders - CXI Injector
CXI 40500	Process MFD Input - CXI Injector	10	170	02	9120344	05/04/10	05/17/10	SL_MF	4,958.00											▲ Process MFD Input - CXI Injector
CXI 40510	Machining Processes - CXI Injector	60	170	02	9120344	05/18/10	08/09/10	SL_MF	29,748.00											▲ Machining Processes - CXI Injector
CXI 40530	Welding - CXI Injector	20	170	02	9120344	08/10/10	09/06/10	SL_MF	7,437.00											▲ Welding - CXI Injector
CXI 40550	RCV: Fab Parts CXI Injector	0	170	02	9120344		09/06/10		0.00											◆ RCV: Fab Parts CXI Injector
CXI 40570	Inspect Fab Parts - CXI Injector	6	170	02	9120344	09/07/10	09/14/10	SL_AT	4,023.60											▲ Inspect Fab Parts - CXI Injector
CXI 40590	Clean - CXI Injector	6	141	02	9120344	10/26/10	11/02/10	SL_MFPC	4,956.24											▲ Clean - CXI Injector
CXI 40610	Assemble Parts - CXI Injector	20	141	02	9120344	11/03/10	12/02/10	SL_CT, SL_AT	19,501.20											▲ Assemble Parts - CXI Injector
CXI 40630	Vacuum Process - CXI Injector	15	141	02	9120344	12/03/10	01/06/11	SL_AT	8,368.80											▲ Vacuum Process - CXI Injector
<b>9120345 Testing - Coherent Imaging Injector</b>																				
CXI 40650	Alignment - CXI Injector	20	141	02	9120345	01/07/11	02/03/11	SL_PHSS, SL_MES	3,585.60											▲ Alignment - CXI Injector
CXI 40670	REQD: CXI Injector HW & SW	0	259	02	9120345		08/05/10		0.00											◆ REQD: CXI Injector HW & SW
CXI 40690	Functional Testing - CXI Injector	30	141	02	9120345	02/04/11	03/17/11	SL_PHSS, SL_AT, SL_PHS, SL_CT	19,107.00											▲ Functional Testing - CXI Injector
CXI 40710	Injector Optimization - CXI Injector	60	141	02	9120345	03/18/11	06/09/11	SL_PHSS, SL_PHS, SL_AT, SL_CT	17,370.00											▲ Injector Optimization - CXI Injector
CXI 40730	AVAIL: Ready For Install CXI Injector	0	141	02	9120345		06/09/11		0.00											◆ AVAIL: Ready For Install CXI Injector
<b>1.3.05.01.01 CXI Sample Chambers &amp; Ion TOF</b>																				
<b>01 MIE Funds</b>																				
<b>9100311 CXI Sample Chamber FY07 and FY08-Q1&amp;Q2</b>																				
CXI 04720	START: CXI 1.0um Sample Chamber (SC)	0		01	9100311	12/10/07A			0.00											◆ START: CXI 1.0um Sample Chamber (SC)
CXI 04740	Generate PRD - CXI 1.0um SC	15		01	9100311	12/10/07A	01/09/08A		0.00											▲ Generate PRD - CXI 1.0um SC
CXI 04760	COMP: PRD Released - CXI 1.0um SC	0		01	9100311		01/09/08A		0.00											◆ COMP: PRD Released - CXI 1.0um SC
CXI 04820	Prelim Design - CXI 1.0um SC - Pre B/L	80		01	9100311	01/09/08A	03/31/08A	HIST_LBR	32,860.00											▲ Prelim Design - CXI 1.0um SC - Pre B/L
<b>9110351 Design &amp; Engr - CXI Sample Chamber &amp; Ion TOF</b>																				
CXI 04780	Generate ESD (0-60%) - CXI 1.0um SC	173		01	9110351	04/01/08A	10/31/08A	SL_ME, SL_MEE	0.00											▲ Generate ESD (0-60%) - CXI 1.0um SC
CXI 04780A	Generate ESD (61-100%)- CXI 1.0um SC	29		01	9110351	11/01/08A	11/30/08A	SL_MEE, SL_ME	11,491.76											▲ Generate ESD (61-100%)- CXI 1.0um SC
CXI 04781	Apr08 through Sep08 Plan Adjustment	21		01	9110351	09/01/08A	09/30/08A	HIST_LBR	1,223.69											▲ Apr08 through Sep08 Plan Adjustment
CXI 04800	COMP: ESD Released - CXI 1.0um SC	0		01	9110351		11/30/08A		0.00											◆ COMP: ESD Released - CXI 1.0um SC
CXI 04825	Prelim Design - CXI 1.0um SC - Post B/L	69*		01	9110351	11/14/08A	02/20/09A	SL_ME, SL_MEE	33,341.00											▲ Prelim Design - CXI 1.0um SC - Post B/L
CXI 04860	Controls Interface & Integ - CXI 1.0um SC	10	822	01	9110351	03/02/09	03/13/09	SL_CE	4,666.80											▲ Controls Interface & Integ - CXI 1.0um SC
CXI 04880	Prelim Engr Analysis - CXI 1.0um SC	55*	797	01	9110351	02/02/09A	04/17/09	SL_MEE	13,834.80											▲ Prelim Engr Analysis - CXI 1.0um SC















































