

Activity Description	Base Date	Base vs Curr	Current Date	Fiscal Year							
				FY04	FY05	FY06	FY07	FY08	FY09	FY10	
DOE Milestone - Level 2											
Preliminary Safety Assessment (PSAD) Doc Comp	04/30/04	0	04/30/04A	◆							
DOE External Independent Review (EIR) Complete	06/15/04	0	06/15/04A	◆							
Fire Hazard Analysis Approved	06/30/05	-31	08/15/05A	◆	◆						
Preliminary Safety Assessment (PSAD) Doc Appvd	02/28/06	0	02/28/06A			◆					
Delivery of Undulator 1st Articles to MMF	07/03/06	12	06/15/06A			◆					
Sector 20 Alcove Beneficial Occupancy	07/21/06	68	04/14/06A			◆					
MMF Qualified & Ready to Measure Prod Undulators	08/28/06	0	08/28/06A			◆					
Research Yards Mods Beneficial Occupancy	10/20/06	36	08/30/06A			◆					
Start Injector Commissioning (Drive Laser)	01/29/07	19	12/15/06A			◆					
Injector Laser Commissioning Review Complete	01/31/07	31	12/01/06A			◆					
Injector Accelerator Readiness Review (ARR) Comp	01/31/07	-41	03/30/07A			◆					
Start Injector Commissioning(UV Beam to Cathode)	04/09/07	2	04/05/07A			◆					
Linac Water/Power Available	07/11/07	72	03/29/07A			◆					
Linac (Li20-Li30) Ready for Commissioning	12/01/07	0	12/01/07A					◆			
Start Installation of Undulator Facility	05/16/08	-62	08/14/08A				◆				
Beam Transport Hall Beneficial Occupancy	07/21/08	-18	08/14/08A				◆				
Undulator Facility Beneficial Occupancy	07/21/08	-18	08/14/08A				◆				
Front End Enclosure Beneficial Occupancy	07/21/08	-21	08/19/08A				◆				
Near Experimental Hall Beneficial Occupancy	07/21/08	-19	08/15/08A					◆			
Central Utility Plant Beneficial Occupancy	07/21/08	-19	08/15/08A					◆			
Linac (Li20-Li30) Commissioning Complete	07/30/08	84	04/01/08A					◆			
Safety Analysis Document (SAD) Approved	08/29/08	-19	09/28/08A					◆			
Start Installation of Beam Transport Hall	09/26/08	-2	09/30/08A					◆			
X-Ray Transport Beneficial Occupancy	10/22/08	-18	11/17/08A					◆			
Far Experimental Hall Beneficial Occupancy	10/22/08	-17	11/16/08A					◆			
XT Start FEE Installation	01/13/09	-40	03/12/09A					◆			
Beam Path Project Close Out	02/13/09	53	11/17/08A					◆			
LCLS ARR Complete (BTH thru FEH)	04/17/09	13	03/31/09A					◆			
Start Linac-to-Undulator (LTU) Commissioning	04/20/09	82	12/12/08A					◆			
XT Start Tunnel Installation	05/27/09	0	05/27/09*					◆			
Start Undulator Commissioning (1st Light)	07/06/09	0	07/06/09*					◆			
XE Start Installation in NEH	07/24/09	35	06/04/09*					◆			
Start FEE Commissioning with Beam	08/06/09	0	08/06/09*					◆			
First X-Rays into NEH, ready to start Expt'l Ops	09/10/09	0	09/10/09*					◆			
XE Start Installation in FEH	09/17/09	0	09/17/09*					◆			
2-D Detector Shipped to SLAC	02/26/10	0	02/26/10*					◆			
First X-Rays into FEH	02/26/10	0	02/26/10*					◆			
SXR Instrument Installed	03/01/10	0	03/01/10*					◆			