



FEE Diagnostics and Commissioning

June 17, 2008


This work performed under the auspices of the U.S. Department of Energy by Lawrence Livermore National Laboratory under Contract DE-AC52-07NA27344. This work was performed in support of the LCLS project at SLAC.



LCLS Installation and Commissioning Time-Line





April 18, 2008




XTOD Commissioning Diagnostics and Offset Mirrors in the Front End Enclosure (FEE)

Stanford Linear Accelerator Center




FEE pre-beam commissioning I (Mar-May 09)

- FEE HVAC System Checkout
- EPICS Control System Checkout
 - Network, Timing, and Server functionality
 - Basic IOC startup
 - Common Services
 - Archiving
 - Logging
 - gateways to/from e-beam
- Basic Services Checkout
 - Air system / valves
 - Water cooling
 - SOMS/HOMS temperature control
- Vacuum pump down of all devices
 - PLC ladder logic checkout
 - EPICS control and monitoring of controllers
 - Full cycles for instruments
 - State control for Gas Detector/Attenuator




FEE pre-beam commissioning II (Mar-May 09)

- Verification of individual Device Operation
 - Slit
 - Motion control
 - Gas Detector/Attenuator
 - Pressure control
 - Motion control
 - Solid Attenuator control
 - PMT & APD digitizer operation (triggering) and HV control
 - K monochromator
 - Motion control
 - Photodiode digitizer operation (triggering)
 - Thermal sensor
 - Motion control
 - Cooling control
 - Laser energy measurement and triggering
 - Sensor digitizer operation (triggering)
 - Direct Imager
 - Motion control
 - Camera operation (triggering) with UV illuminator




FEE Commissioning with Spontaneous, Single Undulator (May 09)

- RP Survey
- Measure centroids with Direct Imager
- Check positions of apertures
 - Fixed Mask, Slits, C0






FEE Commissioning with Spontaneous, All Undulators at 13.64 GeV (May-Jun 09)

- RP survey and verification of apertures
- Insert reticule and center
- Commission Pop in 1
- Verify position of collimators
- Align Gas Attenuator Apertures
- Commission Gas Detector
- Commission Thermal Sensor
- Commission K-Monochromator
 - Measure flux in fundamental








Hard X-Ray spontaneous, all undulator segments, viewed by Direct Imager

Absorbed in 50 microns YAG



Measurements of Direct Imager YAG yield: 12 ± 3 photons / keV




Reticules in Direct Imager



1 mm reticule

100 micron reticule



XY Photon Scatter at 219.07, 30x30 mm View



XY Energy Distribution at 219.07, 30x30 mm View





Reticules in Pop-in cameras




Alignment of Attenuator apertures with Direct Imager

XY Energy Distribution at 211.1226, 20x20 mm View




Align Soft x-ray mirrors (Jun-Jul 09)

- Use Pop-in cameras with Spontaneous
 - A pop-in camera exists behind each mirror
 - Pop-ins can see reflected and not-reflected beam
 - Measure distance between reflected and non reflected beam to set angle
 - Translate mirror to center beam on mirror
 - Alignment can be performed with spontaneous radiation



Simulations of Pop-in imagery




$$\Delta y = -1.737 \text{ mm}$$



$$\theta = 12.9 \text{ mRad}$$

$$\theta = 13.9 \text{ mRad}$$


$$\theta = 14.9 \text{ mRad}$$



$$\leftarrow 10 \text{ mm} \rightarrow$$




$$\Delta y = -0 \text{ mm}$$





FEE Commissioning at low energy (4.3 GeV) (Jul-Aug 09)

- Find beam center with 9th harmonic using K-monochromator
- With Soft X-FEL
 - Use Direct Imager, no apertures
 - “See” FEL at ~ 100 nJ
 - K measurement of undulators (if necessary)
 - Optimize FEL to 50 micro J
 - Align gas attenuator and gas detector
 - Continue optimizing FEL pulse energy and measure attenuated FEL with Direct Imager
 - Measure absolute pulse energy with thermal sensor
 - Calibrate Gas Detector with Thermal Sensor
 - Calibrate Direct Imager with Gas Detector



9th harmonic at 4.3 GeV through *K*-mono viewed by Direct Imager

LCLS "Setting", i.e., fundamental hv (eV)	Harmonic	Observation hv (eV)
8172	1	8172
2724	3	
1634	5	
1167	7	
908	9	





Soft X-Ray Spontaneous all undulator segments, viewed by Direct Imager

Stanford Linear Accelerator Center

Absorbed in 5 um YAG,




Linac Kinetic Energy	4.500	GeV	#X pixels	512
Peak Current	3400	amp	#Y pixels	512
Undulator K Factor	3.630000		#pixels	262144
Number Periods	3696			
Undulator Period	3.00	cm	Distance from	
x cell size	0.1172	mm	Beginning of Undulator	meter
y cell size	0.1172	mm		219.700
cell area	0.013741	mm ²		
Pulse Duration	230.0	fs		





Soft X-Ray FEL signal in Direct Imager

Absorbed in 5 um YAG,



Peak pixel has 160 photoelectrons / nJ of FEL



Thermal sensor, theory (blue) and experiment (red)



Thermal sensor measurements vs. calibration laser energy



High level control software

■ Direct Imager


- Image display, peak finder and centroid calculation, pulse energy measurement, stage motion, camera settings, focus, UV lamp and illuminator, cross calibration with Gas Detector (MATLAB/EPICS)

■ Gas Detector

- Waveform display, peak finder, prompt signal removal, cross calibration with Thermal Sensor, pressure control, pulse energy measurement, phototube HV (MATLAB/EPICS)

■ Thermal sensor

- Waveform display, sensor selection and positioning, peak finder, calibration with laser, prompt signal removal, R vs T measurement, pulse energy measurement (MATLAB/EPICS)



High level control software (cont.)

■ K-monochromator


- Waveform display, quad cell positioning, quad cell pulse position calibration, removal of prompt signal, total pulse energy measurement, crystal pitch angle, crystal placement (MATLAB/EPICS)
- Acquire pulse energy, shift photon energy, plot undulator spectrum, move undulator, maximize slope (Paul Emma's group)

■ Pop-in cameras

- Image display, cross hair position extraction, camera control, scintillator positioning (EPICS)


■ Slit

- Aperture width, aperture center (EPICS)



High level control software (cont.)

- Gas and Solid Attenuator
 - Pressure, solid attenuator selection, stage control, apertures in/out control (EPICS)
- Others
 - Reticule positioning, SOMS and HOMS transverse position and angle, vacuum and isolation valve monitoring and control (EPICS)




Commissioning Manpower

■ Pls

- R. Bionta (Direct Imager, Pop-ins)
- S. Friedrich (Thermal Sensor)
- S. Hau-Riege (Gas Detector)
- S. Shen (Gas Attenuator)
- T. McCarville (Mirrors)
- E. Ables (Electronics)
- P. Stefan (Mirrors, K-Monochromator)

■ Software

- S. Lewis (EPICS lead, vacuum, attenuator, and motion controls)
- L. Ott (Direct Imager and *K*-mono MATLAB, EPICS, Simulations)
- K. Fong (EPICS, Photon Monte-Carlo)
- C. Gardner (Thermal sensor MATLAB)
- S. Hau-Riege (Gas Detector MATLAB)



Handover to operation

■ Safety Reviews


- All instruments have had formal reviews by LLNL
- SLAC citizen committees reviews in Jun-Aug 08
- Readiness review for FEE + NEH in Mar-Apr 09

■ Documentation

- As built drawings
- ESDs
- IWS safety plans and seismic analysis






■ Training

- Peter Stefan working closely with LLNL staff for all instruments
- Controls developed by Steve Lewis according to Guinther Haller's guidance
- Other SLAC personnel will be trained during commissioning



FEE Diagnostic Hardware Status

- Fixed Mask / Slit
 - In house, Integrated testing
- Attenuator
 - Under assembly
- Gas Detectors
 - In house/integrating
- Thermal Sensor
 - Vessel on order
 - Sensors in fabrication
- Direct imager
 - Vessel on order
 - Cameras, scintillators, filters in house
- **K monochromator in final design**
- Pop-in Monitors ready for PDR
- Controls
 - 4 of 5 FY08 FEE racks complete
 - FEE Vacuum Rack complete
 - 98% of *all* other controls h/w received



Summary

- FEE diagnostics will be ready for installation
 - November 2008: Fixed Mask, Slit, Gas Detector, Attenuators, Direct Imager, Thermal Sensor
 - January 2009: *K* monochromator, SOMS/HOMS mirror system and Pop-ins
- Initial checkout of FEE instruments without beam in Mar-May 09
 - Controls, motion, vacuum, pressure, calibration laser
- Initial commissioning and alignment of FEE instruments with high-energy spontaneous in May-Jun 09
 - Direct imager, Attenuator, Gas Detector, Calorimeter, *K*-Monochromator
- Mirrors will be aligned with spontaneous in Jun-Jul 09
 - Using Pop-in cameras
- Low energy FEL will be commissioned in Jul-Aug 09
 - Direct Imager will be main diagnostic for finding FEL

