

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09																																
					M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M		
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52																	
<b>1 LCLS PROJECT - PED &amp; CONSTRUCTION</b>																																																																									
<b>1.09 CONVENTIONAL FACILITIES</b>																																																																									
<b>1.09.01 System Management &amp; Integration</b>																																																																									
<b>1.09.01.01 Management</b>																																																																									
CFMGT_1018	Management - PED (remaining)	107	05/02/05A	09/30/05A																																																																					
CFMGT_1105	Consumable Supplies - PED (remaining)	107	05/02/05A	09/30/05A																																																																					
CFMGT_1110	Student Research Analyst - PED	107	05/02/05A	09/30/05A																																																																					
CFMGT_1134	Travel - FY05 (remaining)	107	05/02/05A	09/30/05A																																																																					
CFMGT_1040	Construction Management Consulting - PED	107	06/06/05A	10/31/05A																																																																					
CF13013210	Independent Cost Estimate (ICE) - 30% Review	40	08/15/05A	10/31/05A																																																																					
CFMGT_2000	Reproduction - 30% Design	164	08/22/05A	01/31/06A																																																																					
CF13013100	RY - CLOC Seismic Peer Review	120	09/06/05A	03/13/06A																																																																					
CFMGT_1230	Geotechnical Baseline Report	115	09/12/05A	03/10/06A																																																																					
CFMGT_1020	Management - FY06	242	10/03/05A	07/31/06A	█																																																																				
CFMGT_1070	AWARD: Construction Management Consulting - FY06	1	10/03/05A	10/03/05A	█																																																																				
CFMGT_1100	Consumable Supplies - FY06	242	10/03/05A	07/31/06A	█																																																																				
CFMGT_1125	Travel - FY06	242	10/03/05A	07/31/06A	█																																																																				
CFMGT_1090	Construction Management Consulting - FY06	221	11/01/05A	07/31/06A	█																																																																				
CF13013220	Independent Cost Estimate (ICE) - 60% Review	40	11/08/05A	01/20/06A																																																																					
CF10012010	TCCo Modification - 30% Estimate	5	01/03/06A	01/31/06A																																																																					
CFMGT_2010	Additional ICE - 60% Review	20	01/03/06A	01/31/06A																																																																					
CFMGT_2005	Reproduction - 60% and 100% Design	113	01/23/06A	02/28/06A																																																																					
CFMGT_2022	Reproduction Cost for Group 1 IFB	20	07/03/06A	07/31/06A	█																																																																				
CFETC_0000	CF Estimate to Complete	0	08/01/06A		◆																																																																				
CFMGT_1025	Management - FY06 (remain)	43*	08/01/06A	09/29/06	█																																																																				
CFMGT_1095	Construction Management Consulting - FY06 (rem)	43*	08/01/06A	09/29/06	█																																																																				
CFMGT_1107	Consumable Supplies - FY06 (remain)	43*	08/01/06A	09/29/06	█																																																																				
CFMGT_1135	Travel - FY06 (remain)	43*	08/01/06A	09/29/06	█																																																																				
CFMGT_1185	Cost Analysis	20	08/01/06A	08/21/06A	█																																																																				
CFMGT_1195	CLOC Final Design Submittal - ICE	20	08/01/06A	08/22/06A	█																																																																				
CFMGT_1205	Geotechnical Baseline Services	20	08/01/06A	08/22/06A	█																																																																				
CFMGT_2055	Reproduction Cost for Group 2 - 4 IFB & IFC	85*	08/01/06A	11/30/06	█																																																																				
CFMGT_2065	Reproduction for Value Engineering	40	09/27/06	11/21/06	█																																																																				
CFMGT_1120	Management - FY07	242	10/02/06	09/28/07	█																																																																				
CFMGT_1145	Travel - FY07	242	10/02/06	09/28/07	█																																																																				
CFMGT_1160	Construction Management Consulting - FY07	242	10/02/06	09/28/07	█																																																																				
CFMGT_1190	Consumable Supplies - FY07	242	10/02/06	09/28/07	█																																																																				
CFMGT_1330	AWARD: Construction Management Consulting - FY07	1	10/02/06*	10/02/06	█																																																																				
CFMGT_1130	Management - FY08	243	10/01/07	09/30/08	█																																																																				

Start Date 06/01/01  
 Finish Date 04/01/09  
 Data Date 08/01/06  
 Run Date 10/19/06 19:29

LCLS PROJECT  
 Conventional Facilities System Level 4





Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09											
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M											
CFMGT_1076	AWARD: Construction Management Pkg - FY06(LLP)	1	10/17/05A	10/17/05A																																																
CFMGT_1077	Phase 1 Construction Management	167	10/19/05A	06/30/06A																																																
CFRYC_2745	Kickoff Meeting - CM/GC	1	10/19/05A	10/19/05A																																																
CFMGT_2030	AWARD: Contract for EP Site Analysis	1	11/14/05A	11/14/05A																																																
CFMGT_2035	EP Site Analysis/Site Characterization	148	11/15/05A	06/30/06A																																																
CFMGT_1600	Fire Protection Engineer	145	12/05/05A	06/30/06A																																																
CFMGT_1530	UTR Support for Construction	62	02/01/06A	05/31/06A																																																
CFMGT_1540	UTR Support for Construction	214	02/01/06A	07/31/06A																																																
CFMGT_1550	UTR Support for Construction	276	02/01/06A	07/31/06A																																																
CFMGT_2040	EP Excavated Material Disposition Plan	20	02/01/06A	02/28/06A																																																
CFBID1560	Start Bid Package Phase 1	0	02/28/06A																																																	
CF05034005	UTR Support for Construction	193	05/01/06A	07/31/06A																																																
CFMGT_1078	AWARD: CM Package Phase 2 - FY06	1	08/01/06A	08/01/06A																																																
CFMGT_1080	Phase 2 Construction Management - FY06	43*	08/01/06A	09/29/06																																																
CFMGT_1349	AWARD: Phase 2 Payment & Performance Bond	1	08/01/06A	08/01/06A																																																
CFMGT_1359	Phase 2 Payment & Performance Bond (SLAC)	20	08/01/06A	08/28/06A																																																
CFMMF_3085	AE Engineering Support Title 3 - MMF (remain)	43*	08/01/06A	09/29/06																																																
CFS20_3080	AE Engineering Support Title 3 - Alcove (remain)	43*	08/01/06A	09/29/06																																																
CFUTR_1000	CF Construction Management - FY06 (remain)	43*	08/01/06A	09/29/06																																																
CFUTR_1020	CEF UTR Support - FY06 (remain)	43*	08/01/06A	09/29/06																																																
CFUTR_1030	TCCo - COR # 2 - Preconstruction Cost Settlement	43	08/01/06A	08/31/06A																																																
CFUTR_1040	TCCo - COR # 3 - CLOC Procurement	43*	08/01/06A	09/29/06																																																
CFBID1640	Bid Group 1 - Subcontract Execution	0		08/14/06A																																																
CFMOB1000	Notice to Proceed - Construction	0	08/15/06A																																																	
CFRY102020	Start Research Yard Modifications	0	08/22/06A																																																	
CFMOB1040	Commence Sitework	0	09/01/06*																																																	
CFMOB1050	Mobilization	1	09/01/06	09/01/06																																																
CFACC1100	Start Access Tunnel	0	09/18/06*																																																	
CFFE1180	Start Far Experimental Hall	0	09/18/06*																																																	
CFMGT_1305	AWARD: Phase 2 Construction Management - FY07	1	10/02/06	10/02/06																																																
CFUTR_1010	CF Construction Management - FY07 (Oct-Dec06)	62	10/02/06	12/29/06																																																
CFMGT_1310	Phase 2 Construction Management - FY07	241	10/03/06	09/28/07																																																
CFBTH1000	Start Beam Transport Hall	0	10/04/06*																																																	
CFNEH1100	Start Near Experimental Hall	0	10/16/06*																																																	
CFBID2260	Bid Group 2 - Subcontract Execution	0		10/19/06*																																																
CFUH01020	Start Undulator Hall	0	10/31/06*																																																	
CFUH01030	Start Undulator Hall Tunnel	0	10/31/06*																																																	
CFCUP1120	Start Central Utility Plant	0	12/14/06*																																																	
CFFEE1100	Start Front End Enclosure	0	12/20/06*																																																	
CFUTR_1050	CF Construction Management - FY07 (Jan-Sep07)	189	01/02/07	09/28/07																																																
CFBD1320	Start Electron Beam Dump	0	01/16/07*																																																	
CFXRY1220	Start X-Ray Transport & Diagnostic	0	05/14/07*																																																	
CFCLC5000	Start Commissioning	0	09/24/07*																																																	
CFMGT_1315	AWARD: Phase 2 Construction Management - FY08	1	10/01/07	10/01/07																																																
CFUTR_1060	CF Construction Management - FY08 (Oct-Nov07)	43	10/01/07	11/30/07																																																

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06 FY07 FY08 FY09																																							
					FY06				FY07				FY08				FY09																											
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A				
CFMGT_1320	Phase 2 Construction Management - FY08	137	10/02/07	05/01/08																																								
CFUTR_1070	CF Construction Management - FY08 (Dec07-Feb08)	59	12/03/07	02/29/08																																								
CFUTR_1080	CF Construction Management - FY08 (Dec07)	18	12/03/07	12/27/07																																								
<b>1.09.01.04 Mechanical Design (MD)</b>																																												
CFRYB_2215	MD Support For Title 2 Design (remaining)	85	05/02/05A	11/30/05A																																								
CFLNF_0070	MD Support Title 1 Linac Facility	109	06/01/05A	11/30/05A																																								
CF10010230	MD Support For Title 2 Design	56	10/03/05A	11/30/05A																																								
CFLNF_2145	Additional MD Support Title 2 Linac Facility	16	11/01/05A	11/30/05A																																								
CF10010240	Additional MD Support Title 2 Design -Non LINAC	138	12/01/05A	05/31/06A																																								
CFLNF_0075	Additional MD Support Title 1 Linac Facility	61	03/01/06A	05/24/06A																																								
CFLNF_2150	MD Support Title 2 Linac Facility	63	05/02/06A	07/31/06A																																								
CF13013085	MD Title 3 Support - Beam Path	243*	08/01/06A	07/31/07																																								
CFLNF_2160	MD Support Title 2 Linac Facility - FY06 Remain	43*	08/01/06A	09/29/06																																								
CFLNF_3030	MD Title 3 Support - Linac	77*	08/21/06A	12/08/06																																								
CFLNF_2170	MD Support Title 2 Linac Facility - FY07	60	10/02/06	12/27/06																																								
<b>1.09.01.05 Conventional Experiment Facility (CEF)</b>																																												
CFMGT_1056	HVAC Specialist (remaining)	21	05/02/05A	05/31/05A																																								
CF0410000	CEF Title 2 Design Support (Non Linac)	83	06/06/05A	09/30/05A																																								
CF13013110	In-House Conventional Facility Peer Review	262	06/06/05A	05/31/06A																																								
CFLNF_0010	Develop as-built package Linac Facility	60	06/06/05A	11/01/05A																																								
CFLNF_0020	Utility investigation Linac Facility	27	11/01/05A	12/16/05A																																								
CF10010210	CEF Title 2 Support	15	11/22/05A	11/30/05A																																								
CF0410010	Additional CEF Title 2 Design - RSY - CLOC	201	12/01/05A	07/31/06A																																								
CFLNF_0230	Additional Utility Investigation Linac Fac	44	05/01/06A	05/31/06A																																								
CFLNF_1130	COMP: Title 1 Linac Facility	0		05/31/06A																																								
CFLNF_1510	User mtg.-interior layout details Linac Facility	20	06/05/06A	06/30/06A																																								
CFLNF_1520	User Review and Approval Linac Facility	5	06/05/06A	06/30/06A																																								
CFLNF_2010	Multi-Discipline Developmt Phase Linac Facility	68	06/26/06A	07/31/06A																																								
CFLNF_2020	CEF Title 2 Engineering Support - LINAC	62*	08/01/06A	10/26/06																																								
CFLNF_2050	COMP: Title 2 Linac Facility	0		12/15/06																																								
<b>1.09.02 Title 1 &amp; Title 2 Conventional Facilities</b>																																												
<b>1.09.02.02 A &amp; E Services (S20, MMF, MMC not Incl)</b>																																												
CF04012013	30% Title 2 Design Review - RY - CLOC (Apr Accr)	5	05/02/05A	05/06/05A																																								
CF04012015	30% Title 2 Design Review - RY through CLOC	83	05/02/05A	08/26/05A																																								
CFMGT_1082	A&E Title 2 Support RSY-CLOC (Reimb Apr Accr)	5	05/02/05A	05/06/05A																																								
CFMGT_1086	A&E Title 2 Support RSY-CLOC (Reimbursables)	193	05/02/05A	02/17/06A																																								
CFMGT_2070	MTH - Structural & Electrical Design (LLP)	231	05/17/05A	05/31/06A																																								
CFLNF_1150	Sector 24 - Stairwells Design	67	06/07/05A	08/31/05A																																								
CF04012095	Far Hall A&E Title 2 Design Changes	116	08/08/05A	01/31/06A																																								
CF04012025	60% Title 2 Design Review - RY through CLOC	62	08/29/05A	11/30/05A																																								
CF04012105	A&E Title 2 Design Changes - DCNs	107	09/01/05A	02/17/06A																																								
CF04012115	A&E Title 2 Design Changes - Committed	107	09/01/05A	02/17/06A																																								
CFMGT_2090	Mechanical Design Consultant	300	09/26/05A	07/31/06A																																								
CF04012125	A&E Title 2 Design Changes - DCNs	86	10/03/05A	02/17/06A																																								
CF04012040	90% Title 2 Design Review - RY through CLOC	15	12/01/05A	01/06/06A																																								







Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
CFS20_4577	DDC Controls Installation	57	01/23/06A	03/31/06A																								
CFS20_4555	Injector Housing - Install LCWS & R Piping	5	01/24/06A	01/30/06A																								
CFS20_4330	RF Hut - Set Fan Coil & connect Piping	30	01/26/06A	03/09/06A																								
CFS20_4510	Hot Water System - Install Electrical	30	01/27/06A	03/10/06A																								
CFS20_4240	Finishes - Install Doors & Hardware	23	02/06/06A	03/31/06A																								
CFS20_4250	Finishes - Install Overhead Crane	2	02/06/06A	03/02/06A																								
CFS20_4170	T-Bar Ceiling - Install Fixtures	19	02/13/06A	03/10/06A																								
CFS20_4210	Finishes - Paint Walls	16	02/13/06A	03/07/06A																								
CFS20_4230	Finishes - Install Floor Treatment	16	02/13/06A	03/07/06A																								
CFS20_4190	T-Bar Ceiling - Trim Vesda	2	02/15/06A	02/28/06A																								
CFS20_2800	Drawing Implementation to SLAC System- S20	158*	02/16/06A	09/29/06																								
CFS20_4200	T-Bar Ceiling - Drop Tile	2	02/17/06A	02/21/06A																								
CFS20_4455	COMP: K10B Substation	0		02/24/06A																								
CFS20_4007	S20 - SLAC Shutdown (COR #27)	8	03/01/06A	03/10/06A																								
CFS20_4220	Finishes - Install Trim MEP	2	03/01/06A	03/09/06A																								
CFS20_4579	Additional Change Order Requests	31	03/01/06A	04/14/06A																								
CFS20_4580	Start-up & Commissioning - Mechanical	38	03/01/06A	04/14/06A																								
CFS20_4590	Start-up & Commissioning - Electrical	31	03/01/06A	03/31/06A																								
CFS20_3225	AWARD: Building Commissioning Alcove	1	03/06/06A	03/06/06A																								
CFS20_3195	AVAIL: RF Hut Shell Beneficial Occupancy	0		03/09/06A																								
CFS20_3230	CF Building Commissioning Alcove	79	03/13/06A	06/30/06A																								
CFS20_4180	T-Bar Ceiling - Install Diffusers & Fire Sprinkl	6	03/13/06A	03/20/06A																								
CFS20_4576	Approved Change Order Requests	25	03/20/06A	04/14/06A																								
CFS20_4600	Start-up & Commissioning - HVAC Balancing	25	03/20/06A	04/14/06A																								
CFS20_3260	AVAIL: Alcove Beneficial Occupancy	0		04/14/06A																								
CFS20_4610	COMP: Sector 20 Certificate of Occupancy	0		04/14/06A																								
CFS20_4009	S20 - Approved XL Change Order Requests	15	06/05/06A	06/30/06A																								
CFS20_4620	Approved XL CORs for S20	43*	08/01/06A	09/29/06																								
CFS20_4630	Chemical Waste Management	43	08/01/06A	08/31/06A																								
CFS20_4640	Fire Protection System (BMP)	43*	08/01/06A	09/29/06																								
CFS20_4650	Electrical Code Violation	43*	08/01/06A	09/29/06																								
CFS20_4660	S20 Project Close Out for LOTO	43*	08/01/06A	09/29/06																								
CFS20_4670	Noise & Vibration Controls	43	08/01/06A	08/31/06A																								
CFS20_3250	COMP: Alcove Title 3	0		09/29/06																								
<b>1.09.03.02 Magnetic Measurement Facility</b>																												
CFMMF_3005	MMF Relocate Stores - SLAC	69	05/09/05A	08/31/05A																								
CFMMF_3110	MMF - Kickoff Meeting	1	08/22/05A	08/22/05A																								
CFMMF_3045	Receive B81 Transformer (LLP)	1	08/29/05A	08/29/05A																								
CFMMF_4060	MMF - Site Mobilization	5	08/30/05A	09/08/05A																								
CFMMF_3060	CF - MMF Modify Bldg Lighting & Power	88	09/01/05A	01/31/06A																								
CFMMF_3165	CF - Site Preparation	40	09/01/05A	10/28/05A																								
CFMMF_4000	MMF - General Requirements	138	09/01/05A	03/29/06A																								
CFMMF_4005	LLP - Structural Steel	38	09/01/05A	11/18/05A																								
CFMMF_4050	LLP - Doors, Frames & Hardware	20	09/01/05A	12/21/05A																								
CFMMF_4075	MMF - Install protection @ Carousel	5	09/06/05A	09/12/05A																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Fiscal Year Breakdown																															
					FY06					FY07					FY08					FY09																
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
CFMMF_4070	MMF - Site Demolition	23	09/07/05A	10/07/05A																																
CFMMF_4030	LLP - Crane Equipment	75	09/12/05A	01/23/06A																																
CFMMF_4040	LLP - Mechanical EFs	108	09/12/05A	01/31/06A																																
CFMMF_4078	MMF - Build New Demising Walls	16	09/13/05A	09/30/05A																																
CFMMF_4073	MMF - Site Demolition - Safe-Off Gas	1	09/20/05A	09/20/05A																																
CFMMF_4020	LLP - Mechanical AHUs	51	09/26/05A	01/20/06A																																
CFMMF_4140	Building Shell - Underground Utilities	3	10/03/05A	12/21/05A																																
CFMMF_4150	Building Shell - Erect Steel	15	10/03/05A	12/21/05A																																
CFMMF_4100	Building Shell - MEP - install & layout	20	10/04/05A	11/30/05A																																
CFMMF_4120	Building Shell - MEP - install OH Piping	20	10/06/05A	11/30/05A																																
CFMMF_4080	Building Shell - Footings	11	10/10/05A	10/24/05A																																
CFMMF_4130	Building Shell - MEP - Install Conduit	36	10/10/05A	12/21/05A																																
CFMMF_4170	Building Shell - SOG Concrete Patch	3	10/10/05A	12/21/05A																																
CFMMF_4110	Building Shell - MEP -Insulate High Bays	3	10/21/05A	11/03/05A																																
CFMMF_4220	LAB TI - Frame Walls	4	11/01/05A	11/11/05A																																
CFMMF_3047	Receive B81 MCC (LLP)	1	11/07/05A	11/07/05A																																
CFMMF_4240	LAB TI - Install Finishes	82	11/07/05A	03/10/06A																																
CFMMF_4255	LAB TI - Install T-Bar Ceiling	5	11/07/05A	12/21/05A																																
CFMMF_4318	Change Order Requests	34	12/01/05A	01/27/06A																																
CFMMF_4145	Change Order Requests	34	12/05/05A	12/21/05A																																
CFMMF_4175	Fill Void Under Concrete Slab	34	12/05/05A	12/21/05A																																
CFMMF_4178	Change Order Requests	34	12/05/05A	12/21/05A																																
CFMMF_4295	Change Order Requests	34	12/05/05A	01/27/06A																																
CFMMF_4305	Change Order Requests	34	12/09/05A	01/27/06A																																
CFMMF_4190	Building Shell - Install Metal Panels	3	12/19/05A	01/20/06A																																
CFMMF_4230	LAB TI - In Wall MEP Rough-In	5	12/19/05A	01/31/06A																																
CFMMF_4250	LAB TI - Wall Construction	1	01/03/06A	01/03/06A																																
CFMMF_5010	CF - Data & Voice Cabling	62	01/03/06A	03/31/06A																																
CFMMF_4260	LAB TI - Install Registers & Trim Fire Sprinkler	6	01/04/06A	01/11/06A																																
CFMMF_4010	LLP - Fire Sprinkler	26	01/12/06A	02/17/06A																																
CFMMF_4270	LAB TI - Install Light Fixtures	3	01/12/06A	01/17/06A																																
CFMMF_3040	AWARD: MMF Major Electrical Equip (LLP)	1	01/17/06A	01/17/06A																																
CFMMF_4280	LAB TI - Install Ceiling Tile	3	01/18/06A	01/20/06A																																
CFMMF_4180	Building Shell - Install GV / Flashing	34	01/23/06A	03/10/06A																																
CFMMF_4290	LAB TI - Seal Floors / Epoxy Floors	5	01/23/06A	01/27/06A																																
CFMMF_3055	SLAC - Install MMF Major Elec Equip (Feeder)	111	01/25/06A	06/30/06A																																
CFMMF_4160	Building Shell - Install Crane Support	17	01/26/06A	02/17/06A																																
CFMMF_4200	Building Shell - Install Exterior Door Frames	31	01/26/06A	03/10/06A																																
CFMMF_4210	Building Shell - Install AHU & MAU/Ducting-Mech	31	01/26/06A	03/10/06A																																
CFMMF_4215	Building Shell - Install AHU & MAU/Ducting-Elect	31	01/26/06A	03/10/06A																																
CFMMF_4320	HVAC Startup & Commissioning	46	01/26/06A	03/29/06A																																
CFMMF_4300	LAB TI - Finish ProcessPiping	29	01/30/06A	03/10/06A																																
CFMMF_4315	Relocate Electrical Conduit	34	01/31/06A	01/31/06A																																
CFMMF_3050	SLAC - MMF Major Elec Equipment	59	02/06/06A	03/31/06A																																
CFMMF_3175	CF Building Commissioning MMF	102	02/07/06A	06/30/06A																																



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09											
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A												
CFMMF_3173	AWARD: Building Commissioning MMF	1	02/17/06A	02/17/06A																																																
CFMMF_4310	LAB TI - Finish MEP Trim	5	02/21/06A	02/27/06A																																																
CFMMF_2700	CF - Drawing Implementation to SLAC System- MMF	147	03/06/06A	07/31/06A																																																
CFMMF_3200	AVAIL: Beneficial Occupancy MMF	0		03/29/06A																																																
CFMMF_4500	COMP: MMF Certificate of Occupancy	0		03/29/06A																																																
CFMMF_5020	CF - Testing and Balancing	14	04/10/06A	04/28/06A																																																
CFMMF_4510	Waste Chemical Management	43	08/01/06A	08/31/06A																																																
CFMMF_4520	XL Approved Change Orders	43*	08/01/06A	09/29/06																																																
CFMMF_4530	MMF Furnishing	43	08/01/06A	08/31/06A																																																
CFMMF_4540	B81 Feeder - Generator Rental & Maintenance	43*	08/01/06A	09/29/06																																																
CFMMF_4550	B81 Feeder - Approved CORs	43*	08/01/06A	09/29/06																																																
CFMMF_4560	Project Close Out - Safety Requirements, LOTO	43*	08/01/06A	09/29/06																																																
CFMMF_3195	COMP: Magnetic Measure Facility Title 3	0		09/29/06																																																
<b>1.09.03.03 BTH West</b>																																																				
CF0031000	Site Preparation	80	01/02/07	04/25/07																																																
CF0031030	AWARD: BTH West - Electrical	1	01/31/07	01/31/07																																																
CF04012980	AWARD: BTH West - Mechanical	1	01/31/07	01/31/07																																																
CF0031040	BTH West - Electrical	60	02/01/07	04/26/07																																																
CF04012990	BTH West - Mechanical	37	02/08/07	04/02/07																																																
CF04013085	Start BTH West Construction	0	05/07/07																																																	
CF04013090	BTH West Construction	126	05/07/07	11/01/07																																																
CF0031050	BTH West - Commissioning & Project Close Out	40	04/27/07	06/22/07																																																
CF0031060	AVAIL: BTH West Beneficial Occupancy	0		11/01/07																																																
<b>1.09.03.04 Linac Facility Upgrade (LN)</b>																																																				
CFLNF_1170	Fabricate Sector 24 Stairwells	20	09/02/05A	09/30/05A																																																
CFLNF_1180	Fabricate Sector 24 Stairwells Enclosure	20	09/12/05A	10/31/05A																																																
CFLNF_1210	Install Sector 24 Stairwells	11	10/10/05A	11/11/05A																																																
CFLNF_1230	COMP: Sector 24 Stairwells Installation	0		11/11/05A																																																
CFLNF_3110	AWARD: Linac Mechanical Equipment	1	08/01/06A	08/01/06A																																																
CFLNF_3130	Linac Mechanical Equipment	45*	08/01/06A	10/03/06																																																
CFLNF_3160	AWARD: Linac Electrical Equipment	1	08/01/06A	08/01/06A																																																
CFLNF_3170	Linac Electrical Equipment	45*	08/01/06A	10/03/06																																																
CFLNF_3010	Start Construction Linac Facility	0	08/21/06A																																																	
CFLNF_3140	AWARD: Linac Facility Upgrades - Mech Construct	1	10/04/06	10/04/06																																																
CFLNF_3180	AWARD: Linac Facility Upgrades - Electr Constr	1	10/04/06	10/04/06																																																
CFLNF_3150	Start: Linac Facility Upgrades - Mech Constr	98	10/05/06	02/27/07																																																
CFLNF_3190	Start: Linac Facility Upgrades - Electr Constr	98	10/05/06	02/27/07																																																
CFLNF_3070	Building Commissioning Linac Facility	40	02/28/07	04/24/07																																																
CFLNF_3080	Start BC2 (S24, S25)	40	02/28/07	04/24/07																																																
CFLNF_3100	AVAIL: Linac Water / Power	0		04/24/07																																																
CFLNF_3090	Drawing Implementation to SLAC System	10	04/25/07	05/08/07																																																
CFLNF_3120	COMP: Linac Facility Final Acceptance	0		05/08/07																																																
<b>1.09.03.05 Research Yard/B102,B211,B113 &amp; Storage Trailers</b>																																																				
CF05012920	Construction of FFTB/BSY Vertical Wall	20	10/03/05A	10/28/05A																																																
CF05012925	Construction FFTB/BSY - cost increased	30	10/03/05A	11/11/05A																																																

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09											
					M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A												
CF05012900	Research Yard Site Preparation	90	11/07/05A	03/31/06A																																																
CF05012930	COMP: FFTB/BSY Vertical Wall	0		11/11/05A																																																
CF04012940	AWARD: FFTB Components & Shielding Removal	1	03/28/06A	03/28/06A																																																
CF04012910	SLAC Supp - FFTB Removal (WO 8819008)	175	04/10/06A	07/31/06A																																																
CF04012930	SLAC Support - FFTB Removal (WO 8819007)	59	04/10/06A	06/30/06A																																																
CF04012935	FTTB - Site Preparation (WO 8819006)	169	04/18/06A	07/31/06A																																																
CF04012950	Mobilization - FFTB Components & Shielding Rem	1	05/01/06A	05/01/06A																																																
CF04012960	Start - FFTB Compnts & Shielding Rmvl (8819005)	44	05/01/06A	06/30/06A																																																
CF05033063	AWARD: Tunnel Rescue Team Equipment	1	05/01/06A	05/01/06A																																																
CF05033065	Tunnel Rescue Team Equipment	168	05/02/06A	07/31/06A																																																
CF04012965	PCOs - FFTB Compnts & Shielding Rmvl (8819005)	40	06/05/06A	07/31/06A																																																
CF05033020	SLAC RSY through CLOC - Site Preparation	125	07/03/06A	07/31/06A																																																
CF04012970	COMP: FFTB Removal & Preservation	0		07/31/06A																																																
CF04013000	AWARD: B113, 102A, B750 Gas Pad Demolition	1	08/01/06A	08/01/06A																																																
CF04013030	AWARD: Design & Constr New Wall for B113 Low Bay	1	08/01/06A	08/01/06A																																																
CF04013060	AWARD: Contaminated Soil Removal	1	08/01/06A	08/01/06A																																																
CF05033030	AWARD: Third Party Testing - Beam Path - 2006	1	08/01/06A	08/01/06A																																																
CF05033035	Start: Third Party Testing - Beam Path - 2006	104*	08/01/06A	12/28/06																																																
CF05033060	SLAC RSY through CLOC - Site Preparation - Rem	126*	08/01/06A	01/31/07																																																
CF05033105	Tunnel Rescue Team Equipment - Remain	120*	08/01/06A	01/23/07																																																
CF04013010	Start: B113, 102A, B750 Gas Pad Demolition	20	08/02/06A	08/29/06A																																																
CF04013040	Start: Design & Constr New Wall for B113 Low Bay	20	08/02/06A	08/29/06A																																																
CF04013070	Start: Contaminated Soil Removal	20	08/02/06A	08/29/06A																																																
CFBG_1000	AWARD: Bid Group 1 - FY06	1	08/15/06A	08/15/06A																																																
CF05012935	AWARD: B102 - Seismic Upgrades	1*	08/25/06A	08/25/06A																																																
CF05012940	B102 - Seismic Upgrades	46*	08/28/06A	10/31/06																																																
CF04013020	COMP: B113, 102A, B750 Gas Pad Demolition	0		08/29/06A																																																
CF04013050	COMP: Design & Constr New Wall for B113 Low Bay	0		08/29/06A																																																
CF04013080	COMP: Contaminated Soil Removal	0		08/29/06A																																																
CF05033050	AVAIL: Beneficial Occupancy Research Yard Mods	0		08/30/06A																																																
CF05040	CO AVAIL: Research Yard Mods	0		08/30/06A																																																
CF05020	Sitework	50	09/01/06	11/10/06																																																
CFOH_1000	SLAC Overhead on Hard Cost - FY06	20	09/01/06*	09/29/06																																																
CFBG_1010	AWARD: Bid Group 1 - FY07 (first)	1	10/02/06*	10/02/06																																																
CFBG_1012	AWARD: Bid Group 1 - FY07 (second)	1	10/02/06*	10/02/06																																																
CFBG_1014	AWARD: Bid Group 1 - FY07 (third)	1	10/02/06*	10/02/06																																																
CFGEN_1000	AWARD: Pre-Purchase Equipment Logistics FEE	1	10/02/06*	10/02/06																																																
CFGEN_1020	AWARD: Bid Group 2 - FY07 General Requirements	1	10/02/06*	10/02/06																																																
CFGEN_1040	AWARD: Pre-Purchase Equipments - wo/CLOC	1	10/02/06*	10/02/06																																																
CFGEN_1060	AWARD: CORs Construction Hard Costs	1	10/02/06*	10/02/06																																																
CFOH_1010	SLAC Overhead on Hard Cost - FY07	20	10/02/06*	10/27/06																																																
CFGEN_1010	Pre-Purchase Equipment Logistics FEE	120	10/03/06	03/27/07																																																
CFGEN_1030	General Requirements - FY07	120	10/03/06	03/27/07																																																
CFGEN_1050	Start: Pre-Purchase Equipments - Beam-Path Only	120	10/03/06	03/27/07																																																
CFGEN_1070	Start: CORs Construction Hard Costs	120	10/03/06	03/27/07																																																







