

Activity ID	Activity Description	Early Start	Early Finish	Budgeted Cost	FY08			FY09			FY10															
					D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	E
2 LCLS PROJECT - R&D, SPARES, COMMISSIONING																										
2.02 INJECTOR SYSTEM (OPC)																										
2.02.02 Injector Controls Subsystem																										
+ 2.02.02.04 Power Conv (beamline pwr supp) Spares																										
		03/03/08	08/19/08	15,194																						
2.02.03 Injector Lasers																										
+ 2.02.03.14 LSR HTR - Beam Conditioning Optics (Laser Bay)																										
		02/23/09	03/23/09	2,180																						
2.02.08 Injector System Emittance Enhancement																										
+ 2.02.08.01 Heater Integration																										
		02/01/08A	06/24/09	80,994																						
+ 2.02.08.02 Heater Laser & Optics																										
		02/01/08A	06/10/09	172,152																						
+ 2.02.08.03 Heater Magnets																										
		02/01/08A	02/11/09	361,956																						
+ 2.02.08.04 Heater Vacuum																										
		03/10/08	01/29/09	86,304																						
+ 2.02.08.05 Heater Diagnostics																										
		03/10/08	01/26/09	48,805																						
+ 2.02.08.06 Heater Install & Align																										
		06/11/09	08/20/09	16,477																						
+ 2.02.08.07 Laser Heater Controls																										
		02/01/08A	12/15/08	164,667																						
2.02.17 Injector System Commissioning																										
+ 2.02.17.02 Drive Laser Commissioning																										
		06/11/09	07/09/09	0																						