

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1						LCLS PROJECT - PED & CONSTRUCTION	This summary WBS covers the Total Estimated Cost (TEC) Estimate for the LCLS Project being constructed at SLAC. The LCLS TEC is supported through Project Engineering and Design (PED) and Construction funds by the U.S. Department of Energy.
1	01					LCLS Project Mgmt, Planning & Admin (TEC)	This summary WBS covers the project management, planning and organization function of the PED and construction phases (TEC) of the LCLS Project.
1	01	01				Environment, Safety & Health	This summary WBS describes the ES&H support for the LCLS project at SLAC.
1	01	01	01			Radiation Physics	This WBS supports radiation physics experts/consultants to facilitate the LCLS shielding and enclosure designs and in conducting periodic radiation safety reviews on the LCLS project.
1	01	01	02			ESH Management & Coordination	This WBS supports ES&H staff/consultants who provide support to the line management for the LCLS Integrated Safety Management System (ISMS)
1	01	01	03			Professional Services-Project Office Support	This WBS supports seismic and engineering experts/consultants to provide seismic and/or engineering evaluations and reviews for the LCLS project.
1	01	02				Project Management	This summary WBS describes the project management function for the LCLS project at SLAC.
1	01	02	01			Project Management Office	This summary WBS describes the LCLS Project Office at SLAC.
1	01	02	01	01		Project Office - General	This WBS provides for the management function of the LCLS Project Office based upon the approved LCLS Organization Chart. This includes a Project Director, Deputy Project Director and 2 Associate Project Directors, 2 full-time Technical System Managers (E-Beam and Photon System Managers), 1 full-time Financial Analyst (Budget/Finance Manager), and 4 full-time Administrative Aides. In total, 11 FTE's. The 11 FTEs are phased between TEC and OPC to reflect the average fraction of effort spent on construction and R&D/Pre-Operations/Operations.
1	01	02	01	02		Project Support	This WBS provides for the support function of the LCLS Project Office, which includes: The LCLS Project Management Control System (PMCS) supported by a team of cost/schedule analysts that will establish and maintain a PMCS to track the planning, performance and resource allocation during the LCLS construction project. Additional collective duties include maintaining the Work Breakdown Structure (WBS), tracking and maintaining the cost and schedule baseline and documenting the Baseline Change Proposal (BCP) System.). Primavera is used as the primary scheduling tool and COBRA is used for cost analysis.
1	01	02	01	02		Project Support (continued)	Website support for the LCLS project is provided by the Database Manager and includes maintaining the LCLS website as the primary repository of project information. The LCLS website will include a general area of information about LCLS (education, outreach, LCLS applications and future directions), technical areas for LCLS groups to disseminate information, and sensitive LCLS management information on costs, budgets, PMCS data (earned-value, change control). This area also includes a quality control manager as well as consulting support for the LCLS procurement activities.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	01	02	01	03		Project Office M&S	This WBS provides for the Materials & Supplies (M&S) for the LCLS Project Office, which includes: Miscellaneous M&S to operate the LCLS project on a day-to-day basis which includes all office supplies, binders, etc. to support the LCLS team. All M&S costs necessary to support the LCLS project during reviews (Management, Physics, Safety, Engineering, etc.) is included in this WBS. Tele/videoconferencing equipment (polycoms, monitors, phones, modems) and projector costs for the LCLS project, including setup labor. All PC + software costs for the LCLS group. Miscellaneous shipping or storage of general LCLS items at SLAC.
1	01	02	01	04		SSRL Physics Support	This WBS describes support from SLAC's SSRL Division for LCLS FEL analyses and physicist input into the LCLS design such that it can support the LCLS science.
1	01	03				Technical Integration	This summary WBS describes the technical integration effort for the LCLS Project. These integration tasks are technical activities or tasks that support the global effort for the LCLS, such as Lasers, Controls and Alignment systems which integrate specific geographical LCLS systems into a fully functional LCLS.
1	01	03	01			Global Controls	This WBS describes the technical integration effort to support the LCLS global control system, which includes: Software programming support to provide a common software interface to hardware used across the LCLS systems. This will also support programming effort to write drivers and test hardware and support the integration of LCLS hardware with the SLAC SLC control system. Controls management and consulting effort at the global LCLS level which include a controls manager and expert consultant to produce an integrated control system for the LCLS. This requires merging a new EPIC-based control system with the existing SLAC SLC control system.
1	01	03	01			Global Controls (continued)	Refurbishments to the existing SLAC Main Control Room to support the LCLS Project. Global controls system administrator to manage all aspects of the control system software including the operating system, version control of LCLS applications and EPIC's programs. High level application programming to support the physics application and software programs for the LCLS, such as the LCLS testing, fast feedback and integration programs. LCLS beam instrumentation, controls and test equipment to support the global LCLS controls effort, which includes such items as prototype IOC's, development hardware, instrumentation, oscilloscopes, power supplies and function generators.
1	01	03	02			Global Alignment Coordination	This WBS describes the technical Alignment effort to integrate the new LCLS Injector system to the SLAC wide alignment network and monumentation system.
1	01	03	03			System Integration	This WBS describes the technical integration effort to support LCLS installation coordination and planning.
1	01	03	05			Global Controls	This is all non-recurring development for the first instance of each subsystem solution.
1	01	03	05	01		EPICS Controls Modules	All CPUs and VME crates for commissioning.
1	01	03	05	02		LLRF Controls	Development of the first low-level RF system.
1	01	03	05	03		E-Beam Diagnostics & Controls	Development of the first E-Beam diagnostics system.
1	01	03	05	04		Laser Controls Design	Development of the laser control system.
1	01	03	05	05		Laser Heater Controls	Development of the laser heater system.
1	01	03	05	06		Timing Controls	Development of the LCLS timing system.
1	01	03	05	07		Vacuum Controls Infrastructure	Development of the first vacuum controls.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	01	03	05	09		Power Supply Controls	Development of the first power supply system.
1	01	03	05	10		PPS/BCS Controls	Provide a safety class Personnel Protection System that inhibits beam when there are any people in the radiation area.
1	01	03	05	11		MPS Controls	Provide a Machine Protection System that can turn off the beam with one of two mitigation devices or limit the beam rate through the master pattern generator.
1	01	03	05	12		Global Controls Management	Management support
1	01	03	05	13		SLC Aware IOC	Design and implementation of the software to emulate the SLC micro communication inside the EPICS IOC to allow the existing high level applications on SLC to be used for early commissioning and operation.
1	01	03	05	14		Controls - S/W Application	This has been removed
1	01	03	05	15		Controls - BCS	This section covers the cost of designing a Beam Containment System and writing software to integrate the new EPICS Control system with the BCS control system.
1	01	03	06			Technical Requirements/Parameters	This WBS describes the Accelerator Physics effort to define and write the technical physics requirements documentation for the LCLS Injector.
1	01	04				Education Support	This summary WBS describes the education and outreach support for the LCLS project and LCLS scientific program.
1	01	04	01			Education/Outreach Travel	This WBS provides education/outreach travel to support the LCLS project such as presenting lectures on the scientific merits of the LCLS and promoting Free Electrons Lasers (FEL's) as scientific instruments.
1	01	04	02			Education/Outreach M&S	This WBS provides education/outreach M&S (brochures, posters, CD's, etc.) to support the LCLS project and the scientific merits of the LCLS.
1	02					INJECTOR SYSTEM	The injector generates the electron beam and accelerates it to 135 MeV. This system includes the laser, optical transport, the electron gun, the accelerator sections, the solenoids and other magnets, the diagnostics including a diagnostic section at the end of the injector, the LCLS timing system, and the laser room. The interface to the Linac is at the downstream end of Dog Leg 1 (DL1), ending at the valve at the entrance to linac section L1.
1	02	01				Injector System Management & Integration	At level 3 of the WBS the Injector System is divided into 17 discrete systems. Each of these systems can have multiple functional requirements that range from local and sub system, to Linac, LCLS project, and then SLAC. This section of WBS identifies these interdependencies, supports the establishment of consistent and hierarchical requirements, and supports systems that manage and integrate these efforts. Requirements and planning for Injector installation is covered in this section.
1	02	01	01			Injector System Integration	This section provides engineering and design support for the entire Injector system. This section addresses common system requirements for the Injector Vault, Shielding Walls, and Linac Insertion areas.
1	02	01	01	01		Injector Region Integration	This section provides engineering and design support for the entire Injector system. This section addresses common system requirements for the Injector Vault, Shielding Walls, and Linac Insertion areas.
1	02	01	01	02		Gun Area Integration	This section provides engineering and design support for this specific sub assembly of the Injector system. The interfaces between this mechanical sub assembly and the Injector vault are reviewed and or addressed in this section.
1	02	01	01	03		Accelerator Area Integration	This section provides engineering and design support for this specific sub assembly of the Injector system. The interfaces between this mechanical sub assembly and the Injector vault are reviewed and or addressed in this section.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	01	01	04		Heater Area Integration	This section provides engineering and design support for this specific sub assembly of the Injector system. The interfaces between this mechanical sub assembly and the Injector vault are reviewed and or addressed in this section.
1	02	01	01	05		Wall Area Integration	This section provides engineering and design support for this specific sub assembly of the Injector system. The interfaces between this mechanical sub assembly and the Injector vault are reviewed and or addressed in this section.
1	02	01	01	06		Insertion Area Integration	This section provides engineering and design support for this specific sub assembly of the Injector system. The interfaces between this mechanical sub assembly and the Injector vault are reviewed and or addressed in this section.
1	02	01	01	07		Spectrometer Area Integration	This section provides engineering and design support for this specific sub assembly of the Injector system. The interfaces between this mechanical sub assembly and the Injector vault are reviewed and or addressed in this section.
1	02	01	01	08		Drive Laser Integration	This section provides engineering and design support for this specific sub assembly of the Injector system. The interfaces between this mechanical sub assembly and the Injector vault are reviewed and or addressed in this section.
1	02	01	04			Injector System Integration Effort / M&S	This element covers the costs over the entire Injector for materials and supplies through the PED and Construction phase of the project. Specific categories are identified; Travel, Computers, Cost Account Management, as well as general Management.
1	02	02				Injector Controls Subsystem	The injector controls system is to be an EPICS – Experimental Physics and Industrial Control System. The Injector control system must interface with the existing linear accelerator (LINAC) timing system. Local system control, at Sector 20, will be used for development through the commissioning phase of the project. Operational control will reside in the LCLS Main Control Center (MCC).
1	02	02	01			Personnel Protection Subsystem (PPS)	This section covers the cost of designing a new Personnel Protection System (PPS) for the injector, and writing software to integrate the new EPICS Control system with this PPS control system.
1	02	02	02			Beam Containment Subsystem (BCS)	This section covers the cost of designing a beam containment system for the injector, and writing software to integrate the new EPICS Control system with the existing accelerator BCS control system.
1	02	02	03			Machine Protection Subsystem (MPS)	This section covers the cost of designing and writing software to integrate the new EPICS Control system with the existing accelerator MPS control system.
1	02	02	04			Injector Power Conversion	Provide all instances of the magnet power supply system for the Injector.
1	02	02	04	01		Beamline Pwr Supplies - (Dipole Type)	Provide all instances of the magnet power supply system for the Injector.
1	02	02	04	02		Power Supply Controls	Provide all instances of the magnet power supply system for the Injector.
1	02	02	04	03		Beamline Pwr Supplies - (Trim Type)	Provide all instances of the magnet power supply system for the Injector.
1	02	02	04	04		Beamline Pwr Supply - Misc Hdwr	Provide all instances of the magnet power supply system for the Injector.
1	02	02	05			LLRF Controls	Develop a new Low Level RF system for the LCLS Injector
1	02	02	05	01		Readback & Controls - RF Gun LLRF & Temperature	Provide software for the control of Gun LLRF as well as the readback of the LCLS Gun Temperature through EPICS
1	02	02	05	02		Readback & Controls - L0 LLRF	Provide all instances of the LLRF supply system for the Injector.
1	02	02	05	03		Readback & Controls - Transverse Cavity LLRF	Provide all instances of the LLRF supply system for the Injector.
1	02	02	05	04		S-Band Cavity Controls	Provide all instances of the LLRF supply system for the Injector.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	02	06			E-Beam Diagnostics Controls	Provide all instances of the E-Beam Diagnostics for the Injector.
1	02	02	06	01		Controls - Wire Scanners	Wire scanners are beam profile monitors used to provide accurate measurements of beam size and position in all three planes (vertical, horizontal and 45 degrees) for beam measurement systems and beam tuning procedures. Components include wires capable of being moved precisely through the path of a beam, and a detector which can accurately measure the amount of charge striking a wire. When in use, a wire is scanned across the path of a beam using stepper motors, and a plot of wire position versus beam intensity is generated that represents the beam profile.
1	02	02	06	02		Controls - BPM	The BPM (Beam Position Monitor) controls for the injector consist of the cables from the BPM hardware to the local VME crate, along with the controller and software to communicate with the BPM.
1	02	02	06	03		Controls - Toroids	Toroid (current monitor) controls include the cables from the hardware to the control modules in the VME crates, the VME control modules and the software to communicate with the toroids.
1	02	02	06	05		Controls - Profile Monitors	There are two types of profile monitors: YAGs (where energy is low) and Optical Thermal Radiators (OTR) (where energy is higher). Controls include the camera and accompanying PC (ratio of cameras: PC may > 1), the Cables between each and the Ethernet cable to get data to MCC, along with software for interpreting the image data.
1	02	02	06	06		Controls - E/O Diagnostics	The electro-optic phase diagnostic consists of an analog signal of pulse length measurements which will be input into an ADC VME module in the diagnostics crate or via a digitizer. Software in the IOC will calculate the centroid of the array of pulse lengths, and from that, due to the linear relationship between the chirped pulses' length and time, determine the relative time between the electron and the laser beam. The result will be converted to an analog signal via a DAC VME module which will be used to vary the drive laser signal such that the relative time goes to zero. This same result will also be used to vary the gun phase such that the relative time goes to zero.
1	02	02	06	12		Controls - Movable Collimator	Procure the motion controllers and develop EPICS software for controlling the movable collimators
1	02	02	06	14		Controls - Faraday Cups	There are four Faraday Cups in the LCLS injector. Each contains its own OTR or YAG profile monitor. Where the energy is low, a YAG is used; where the energy is high, an OTR is used. Where the Faraday Cup is used to momentarily intercept the electron beam, a pneumatic actuator is used to insert the FC/PM assembly.
1	02	02	06	15		Controls - Tune-Up Dump	Tune up dump controls include the cables from the hardware to the control modules in the VME crates, the VME control modules and the software to communicate with the toroids.
1	02	02	06	16		Controls - Cherenkov Radiation Detector	Develop data acquisition hardware and EPICS software for interfacing the Cherenkov Radiation Detector with the control system
1	02	02	08			Timing Controls	One master timing controller is needed for the injector. This controller interfaces to the LINAC's Main Drive Line (MDL) and passes on the timing signals to a maximum of 8 outputs. The fiducial output (FIDO) module divides the 476 MHz signal by 4 to become a 119 MHz signal (8.4 nsec ticks). The FIDO sends its signal to the PDU II module in the VME crate of the receiving system. It uses Helix cable between the FIDO and the PDU II.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	02	09			Vacuum Controls	The vacuum design for the waveguide is based on the vacuum design at LINAC sector 2. Controllers, power supplies, gauges, valves, and cables are identified in this system. The pumps are small ion pumps, equally spaced along the waveguide. The pump power supplies are controlled via set points sent via VME IDIM signals. Two kinds of gauge controllers will be used. The Pirani and the Cold Cathode gauges are controlled by a HPS 937 gauge controller; the hot filament gauges are controlled by a GP307 Ion gauge controller. During the design phase, the number of each type of gauge used will be determined. There are 4 valves. All 4 valves can be controlled by a single programmable multi valve controller, PMVC6, module. Faston relays are also used to control the valves.
1	02	02	10			Software & Controls Infrastructure	Application development environment, control crates, control CPUs for the Injector controls.
1	02	02	10	03		Data Communications	Controls workstations will have access to MCC from the control room and from the RF hut. The network will be configured to get images to MCC without compromising control commands. Laptops will have wireless access to the visitor network. Access points will be at both the ground and subground levels.
1	02	02	10	04		Computers & Crates	The VME crates with Power PC IOC controller and VxWorks.
1	02	02	11			EPICS VXI Control Modules	All CPUs and VME crates for commissioning.
1	02	02	12			Laser Controls	Controls for the Injector Laser provided by the vendor.
1	02	02	12	02		Controls - Gun Laser	This element includes costs for the design and documentation of local control and the interface of the Gun Laser to the main control system.
1	02	02	13			Laser Heater Controls	The laser heater controls system consists of control modules, cables and software to do on/off control of two laser shutters - one in beam conditioning optics, one at launch table. Steer the IR beam by controlling two motorized mirror stages on the launch table. Modifying the OTR control, if necessary, for the laser heater. Transmit the IR joulemeter signal from IR diagnostics to MCC. There are 4 analog signals which need to get to PEP via an ADC. There might be 0.5 months software work here, too. Transmit the IR timing diode signal to an oscilloscope near diagnostics port. Transmit the Spiricon camera image on the diagnostic table to MCC and receive controls from MCC. Transmit the electron beam energy spread data from OTR and to MCC. A PC might be needed here for the spectrometer. Reduce the data for the laser and the e-beam (the previous two items). Control the Undulator by stepping the motor and reading the position from LVDT sensors and the limit switches.
1	02	03				Injector Lasers	The drive laser system provides ultraviolet (UV) irradiation to the cathode of the LCLS RF photoinjector. The drive laser utilizes a standard chirped pulse amplification (CPA) design beginning with a mode-locked infrared (ir) oscillator. Oscillator pulses are temporally shaped and stretched before entering the IR amplifier chain. This chain amplifies the single pulse energy in two sections (i) the preamplifier and (ii) the final amplifier. Ir pulse energies of order 10's of millijoules are obtained during the final amplification where the repetition rate is also reduced to 120 Hz, the RF photoinjector design repetition rate. Following amplification and repetition rate reduction, a portion of the IR pulse energy is converted to UV irradiation via third harmonic generation in nonlinear media. UV pulse energies of a few millijoules are generated, conditioned, and transported to the photocathode.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	03	01			Drive Laser Support	Drive Laser Support augments the Drive Laser System (1.2.3.2) with additional expertise from ANL and LLNL.
1	02	03	01	01		Drive Laser Support (ANL)	This section covers work for the Injector Drive Laser done at ANL.
1	02	03	01	02		Drive Laser Support (LLNL)	This section covers work for the Injector Drive Laser done at LLNL.
1	02	03	02			Drive Laser System	The drive laser system is the ultimate source of optical irradiation for driving the LCLS RF photoinjector. The drive laser could be a chirped pulse amplification (CPA) scheme using TiS as the gain medium. A mode-locked master oscillator will operate at a 119 MHz repetition rate with a proposed central wavelength of 755 nm. Oscillator timing is referenced (and locked) to an external (SLAC) RF source. Oscillator establishes the maximum single pulse infrared (IR) bandwidth available to the drive laser system. Samples of the oscillator pulse energy can be used for diagnostics and diagnostic probe beams. The final high energy IR pulses will be produced via high gain broad band amplification of phase locked oscillator pulses through an amplifier chain.
1	02	03	02			Drive Laser System (Continued)	The system includes the temporal IR pulse shaper which is intended to alter the temporal shape of the pulse exiting the oscillator from a nominally Gaussian temporal envelope to a nominally flattop (rectangular) envelope with specified steepness for rise and fall edges. Given the nominal rectangular envelope requirement, this device then establishes the duration (FWHM) and shape of the final high energy IR pulse to be used for UV conversion. Final IR pulses can be converted to UV pulses via third harmonic generation. The drive laser system including temporal pulse shaping and UV conversion will be built by an outside vendor. SLAC personnel will participate in the technical reviews and acceptance tests of all stages of the laser system.
1	02	03	03			Drive Laser Diagnostics	The drive laser diagnostics includes several diagnostics clusters for each stage of the system: oscillator, preamplifier, final amplifier and UV conversion. Special ultra-fast high resolution diagnostics for the waveform (temporal shape) measurements will be designed by LLNL. The oscillator diagnostic cluster is intended to monitor the intrinsic oscillator output as well as the results of temporal pulse shaping and stretching. The diagnostic cluster includes a spatial profile imaging system, a fast photodiode, an average power sensor, a time-integrated spectrometer for monitoring bandwidth as well as mode-locked operation, and broadband time-resolved diagnostics for monitoring temporal pulse-width and shape (using techniques such as scanning autocorrelation and frequency-resolved optical-gating (FROG) detection). Where possible, diagnostics require only a sample of the oscillator pulse energy.
1	02	03	03			Drive Laser Diagnostics (Continued)	The preamplifier diagnostic cluster is intended to monitor the preamplifier output. It includes fast photodiode detection, a pulse energy/power meter, spatial profile imaging, and broadband single pulse detection (as would be provided, for example, by polarization-gated frequency-resolved optical-gating detection (PG-FROG)). This single pulse broadband time-resolved detection monitors the temporal pulse shape (envelope) that is established between the preamplifier and the oscillator.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	03	03			Drive Laser Diagnostics (Continued)	Final amplifier diagnostics is used to monitor the final amplifier output prior to UV conversion. It includes fast diode detection, a time-integrating spectrometer, spatial profile imaging, energy/power sensors, and broadband time-resolved single pulse diagnostics, with potential to add a single-pass oscillator probe beam. As with the preamplifier, single pulse broadband detection is used to monitor the established temporal pulse shape (envelope) with all amplifier effects included.
1	02	03	03			Drive Laser Diagnostics (Continued)	The UV diagnostic cluster is located at the harmonic generation unit and monitors the UV pulse features prior to transport to the photocathode in the tunnel. It includes a fast photodiode, a pulse energy/power monitor, a time-integrated spectrometer, spatial profile imaging, and single pulse broadband time-resolved UV pulse detection (which will include a streak camera).
1	02	03	04			Timing Stability Monitoring	Timing stability is measured after the oscillator relative to an external SLAC RF source.
1	02	03	05			Steering Stability Feedback & Msmts	Optical beam steering stability is measured after oscillator, final amplifier and UV transport. UV steering stability measuring system is located in the tunnel next to the photocathode and its signal serves as the input to the feedback providing the active stabilization of the beam position.
1	02	03	06			Pre Amp Low Power Comp	The low power compressor recompresses the pre-amplified, stretched and shaped ir pulses back to the shaped level (i.e. without the stretching). It consists of a pair of optical gratings and a mirror prism that returns the beam at a different elevation. The compressed result facilitates monitoring temporal pulse shape, as programmed between the oscillator and preamplifier, to include preamplifier effects. It is monitored at the preamplifier exit using the broadband single pulse diagnostic with adequate temporal resolution (such as the PG-FROG). Using the repetition rate sample of the preamplifier output the low power diagnostic compressor can be used in this way without sampling part of the pulse energy that seeds the final amplifier. Provision can also made for potentially shaping ir pulses at the preamplifier energy level.
1	02	03	07			Transport to Tunnel & Relay Optics	Transport system refers to the system transmitting UV, visible and IR beams over the extended distance from the output of the Drive laser to the tunnel. UV beam is transmitted to the photocathode launch system, IR beam – to the Laser Heater and visible beam – to the EO diagnostics. Transport system incorporates the long vertical transport tubes with evacuation capabilities that extend from the laser bay to the tunnel. The relay optics is included in the system. Spatial filters will be used as needed. Spatial filter consists of a positive lens pair with a filtering on-axis pinhole placed between them. Due to the high pulse energy the space between lenses must be evacuated.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	03	08			UV Launch, Conditioning & Diagnostics	Important UV pulse conditioning issues (for photocathode irradiation) that finally bring the UV pulse parameters into compliance with the LCLS injector specifications are included here. These include final adjustments to temporal profile shaping at the IR oscillator level, spatial profile shaping and spatial filtering, the performance of UV launch optics near the gun photocathode, and electron beam-based UV pulse energy control. Spatial profile filtering and shaping are accomplished together by combining a UV 'flattener' with an input spot size selection using positive lenses. Grating-based launch optics set the required time slew and spatial anamorphic compression.
1	02	03	08			UV Launch, Conditioning & Diagnostics (Continued)	The electron beam-based UV pulse energy control unit is a polarized optics assembly with a waveplate that can be tuned (via rotation) according to the electron bunch charge level. UV Launch and Conditioning system includes the components, which implement the beam steering and control of the beam size on the photocathode. The spatial profile and filtering as well as UV launch optics are set up along side the gun photocathode at the end of the UV transport section. The additional temporal shape control is implemented between the oscillator and preamplifier. The UV pulse energy control is located in the laser bay within the UV transport section and near the harmonic generation unit.
1	02	03	08			UV Launch, Conditioning & Diagnostics (Continued)	The potential for final UV beam steering stabilization also exists here. Diagnostics refer to the cluster located at the gun site near the photocathode in the tunnel. This cluster is to provide a final characterization of the UV pulse before irradiating the photocathode and incorporates the virtual cathode concept. It includes a fast photodiode, spatial profile imaging (incident and specular reflection from the photocathode), UV energy/power detection (incident and potentially specular reflection from the photocathode), and single pulse broadband time-resolved detection as needed.
1	02	03	09			Load Lock Transport System	Load Lock Transport system refers to the transport of UV light from the output of the Drive Laser to the Load Lock room, where the cathode processing is performed. The system contains evacuated transport tubes, supports, mirrors and imaging optics.
1	02	03	10			Visible Optical Transport & Optics	Visible light transport refers to the transport of second harmonic light from the harmonic generation unit to a diagnostic site along the gun electron beamline. For example, the visible beam can be used for electro-optic electron beam diagnostics. This includes beam properties, relayed beam paths and enclosures. As such, the long vertical transport tube extending from the laser bay down to the tunnel is part of this section.
1	02	03	10			Visible Optical Transport & Optics (Continued)	Visible transport diagnostics include fast photodiode and pulse energy detection both at the harmonic generation unit end and at the diagnostic site end in the tunnel along the electron beamline. Spatial profile imaging and broadband time-resolved detection can be incorporated on a need basis.
1	02	03	11			LB Infrastructure & LB System Wide Items	Drive laser system-wide components are included here. This includes, optical tables (in the laser bay and in the injector tunnel) and equipment for the Laser Bay and Optical Alignment Lab. Important laser-related reviews and preparation of the laser safety documents are also included here.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	03	12			Alignment Laser	The alignment laser is a visible CW diode source located along side the gun photocathode near the end of the UV transport section. Its purpose is to establish and to verify electron beam alignment down the evacuated electron beamline of the injector. This section includes the required steering and collimating optics (and required mounting hardware) that are located outside the vacuum beamline.
1	02	03	13			Light path to Streak Camera	This broad-band, visible optical path takes light from a prompt Cherenkov view screen in the gun-to-linac region and images it onto the slit of a streak camera in the laser bay. Its purpose is to measure the electron beam bunch shape. The path optics should be imaging in order to measure transverse-longitudinal correlations between the bunch shape and time. The system includes lenses and mirrors and optical mounts, an alignment laser, mechanical supports and enclosures.
1	02	03	14			LSR HTR - Beam Conditioning Optics (Laser Bay)	This system includes the optics downstream from the dichroic beam separator to the first mirror in the optics transport system down to the linac tunnel. These optics will be on the drive laser table. The subsystems include a grating pair pulse compressor, a collimating telescope, a path length adjustor, and a shutter. Establishment of the optical principles required to prepare the IR beam from the drive laser and deliver it to the transport system. Establishment of all the optical parameters and requirements, and performance of modeling calculations (Zemax).
1	02	03	14			LSR HTR - Beam Conditioning Optics (Laser Bay) (Continued)	Preparation of a schematic layout with optical components. Identification of commercial optics to be used for beam conditioning, and placement of purchase orders for them. Also, expediting, receipt, and checking of items on receipt. The arrangement of the beam conditioning optics on the drive laser optics bench, their alignment and verification of operation to the point of departure into the transport system.
1	02	03	15			LSR HTR - Transport Optics (Bay to Tunnel)	The transport optics starts at the deflecting mirror that guides the beam from the laser bay into transport tubes to the launch table. The system will include: HeNe laser on beam conditioning table for alignment with dichroic mirror. Input mirror, mount and enclosure. Three transport tubes, with windows and valves for pumpout. Two deflecting mirrors between each tube with mount, adjusting stage, and enclosure, with flip in crosshairs for alignment.
1	02	03	15			LSR HTR - Transport Optics (Bay to Tunnel) (Continued)	An optics table to mount the launch optics with isolation legs and dust enclosure. A reducing telescope on the launch table and half-wave plate. A window into the e-beam pipe and mirror on manual adjustor to deflect beam into the undulator. This mirror may be focusing. Establishment of optical principles and strategy for beam transport, including model calculations. (Zemax) Dimensioned drawing of entire transport system.
1	02	03	15			LSR HTR - Transport Optics (Bay to Tunnel) (Continued)	Identification of commercial optics to be used for transport system and placement of purchase orders for them. Also, expediting, receipt, and checking of items on receipt. The arrangement of the beam transport optics, their alignment and verification of operation to the point of departure into the undulator chicane. This should be done using the beam that is delivered from the beam conditioning system. Design of enclosures and tubes so that the transported beam travels mostly in low vacuum piping. Where it exits the piping to be redirected by mirrors, the mirrors will be provided with dust and air current protections.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	03	15			LSR HTR - Transport Optics (Bay to Tunnel) (Continued)	Purchase or fabrication of an enclosure for the beam where it enters and exits each tube, and a set of evacuable transport tubes. These tubes can be evacuated to low vacuum, valved off, and the vacuum pumps detached. Assembly of the tubes and enclosures, and installation into the injector area.
1	02	03	16			LSR HTR - Photon Beam Diagnostics	Overall engineering design of the system that includes a power meter, a profile camera, and a timing diode, with appropriate optics on a small table downstream from the IR beam - e-beam interaction region. The system will include: Spiricon camera for beam profile monitoring. Coherent power meter for beam power monitoring. Timing diode for local timing measurements. Optics, table and enclosure at end of beamline, including shielding from e-beam radiation. Identification of commercial optics to be used for diagnostics and placement of purchase orders for them. Also, expediting, receipt, and checking of items on receipt.
1	02	03	16			LSR HTR - Photon Beam Diagnostics (Continued)	An imaging system that will provide transverse beam profiles to be transmitted to MCC. A joule meter capable of transmitting power information to MCC. A fast photodiode and an oscilloscope (10 GHz) to monitor temporal characteristics of the IR laser pulse. The oscilloscope will have to be placed near the diode in use, and removed during accelerator operations. A support table for the diagnostics breadboard. Spare equipment for any diagnostics optics which, if it failed, would prevent the operation of the laser heater. No items identified at present. Installation of the photon diagnostics, and testing of the optics with live beam from the beam conditioning, and transport systems.
1	02	03	21			UV Conv Harmonic Generation Unit (Closed Account)	Initial idea was for design and fabrication of UV conversion for laser source. This task was then revised to implement as part of the laser (a purchased unit)
1	02	04				Injector RF Subsystem	System Summary for RF Gun, RF Distribution, RF structures and Low Level RF Systems.
1	02	04	01			RF Gun & Load Lock	The RF Gun is at the north end of the Sector 20 alcove. This section covers all of the mechanical system associated with the operation of the gun and any cathode replacement scheme.
1	02	04	01	01		RF Gun	This section specifically includes the copper brazed gun with a cathode, laser windows, and motorized tuners. It is similar to the GTF gun with an added second RF feed, see drawing SA-290-330-04-REV-1. This device will require cooling water (special), temperature sensors, tuner controls, vacuum, clean nitrogen gas, RF power, and laser light.
1	02	04	01	02		RF Gun Supports	The RF Gun Support is at the north end of the Sector 20 Alcove. This section includes the small support between the gun and a larger table under the GTL area.
1	02	04	01	03		Gun Load Lock	The Gun Load Lock is at the north end of sector 20 Alcove. Load Lock is a device which is attached to the RF Gun to replace gun cathode without venting electron beam line.
1	02	04	01	04		Gun Load Lock Supports	The Gun Load Lock Support is at the north end of the Sector 20 Alcove. This section includes the small support between the load lock assembly and a larger table under the GTL area.
1	02	04	01	05		Gun Solenoid	The Gun Solenoid is just downstream of the RF gun in the Sector 20 alcove. This section includes the solenoid magnet similar to the one in GTF, see drawing SA-290-330-64-REV-1, with a skew quad added to the inner bore. This device will require cooling water (LCW), temperature sensors, and electrical power.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	04	01	06		Gun Solenoid Supports	The Gun Solenoid Support is at the north end of the Sector 20 Alcove. This section includes the small support between the solenoid and a larger table under the GTL area.
1	02	04	01	07		Gun RF Feed	The Gun RF Feed is just above the RF gun in the Sector 20 alcove. This section includes a circulator, like a Titan TBC284D007 filled with SF6, two RF windows, and a RF splitter, similar to SA-700-870-66. This device will require SF6 and vacuum.
1	02	04	01	08		Gun RF Feed Supports	The Gun RF Feed Support is at the north end of the Sector 20 Alcove. This section includes the small support between the RF feed and a larger table under the GTL area.
1	02	04	01	09		RF Gun Spares Credit (Delete?)	RF Gun Spares Credit from TEC to OPC
1	02	04	02			Cathode Processing (CP) Station	The cathode processing station is located in the control building above the Injector Vault. This system is where final preparation of gun cathodes will occur prior to installation in replacement guns or the Load Lock System.
1	02	04	02	01		CP Cathode Assembly & Supports	The CP Cathode Assembly & Supports are in the load lock room of the of the Sector 20 LCLS facilities. This section includes a chamber or method of storing cathodes and their supports. This device will require vacuum and clean nitrogen gas.
1	02	04	02	02		CP Load Lock	The GP Load Lock is in the load lock room of the of the Sector 20 LCLS facilities. This section includes the load lock hardware. This device will require vacuum and clean nitrogen gas. The load lock should be compatible with the RF gun load lock.
1	02	04	02	03		CP Load Lock Supports	The GP Load Lock Support is in the load lock room of the of the Sector 20 LCLS facilities. This section includes the load lock support hardware and transportation cart. The GP load lock support should be compatibly with the RF gun load lock.
1	02	04	02	04		CP Station	The GP Cathode Processing Chamber is in the load lock room of the of the Sector 20 LCLS facilities. This section includes the chamber to dock the load lock and process the cathode. This device will require laser light, diagnostic electronics, vacuum monitoring, vacuum and clean nitrogen gas.
1	02	04	02	05		Cathode Lab Infrastructure	The GP Lab Infrastructure is in the load lock room of the of the Sector 20 LCLS facilities. This section includes the tools necessary to work on and process a cathode before insertion into the RF gun.
1	02	04	03			S-Band Low Level Timing	LLRF system consists of the RF components, less than 10kW in peak power, required to maintain 70fs stability for the injector electronics. The scope of work includes the following: Modifications to the front end RF and timing system of the SLAC main linac, to achieve 70fs stability. A low phase noise LCLS frequency source and distribution system located at the LCLS injector. RF phase and amplitude monitors including the heliax cables connected to the high power WR284 waveguide adapters. RF phase and amplitude control and drive amplifiers up to the 1kW input of the 5045 klystrons. Beam phase monitor system to include beamline device, all electronics and cables. User interface software and algorithm development for feedback loops.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	04	03	01		Controls Interface & Timing	The existing timing and RF distribution system for the two mile linac starts in sector 0 of the linac. The 476MHz Master Oscillator gets a timing pulse superimposed on it and drives the 2 mile Main Drive Line, MDL. Modifications to the RF system start with a lower phase noise master oscillator. The timing system will also be upgraded to meet the LCLS requirements. The output of this system will drive the 2 mile MDL with 30 watts at 476MHz.
1	02	04	03	02		LLRF Phase Reference System	The phase reference system will include locking of a low noise oscillator to the linac RF reference. The 476 MHz reference will be multiplied to 2856MHz and distributed to the laser, RF gun, L0-1, L0-2, transverse accelerator, L1-X and L1-S drive and monitoring systems. Electronics for interfacing to the LASER phase lock. The electronics will be housed in a temperature controlled room enclosing penetration 20-17, which all the phase critical heliax cables will be run down.
1	02	04	03	03		LLRF Monitor & Control System	Design and development of an RF phase and amplitude detector to measure the RF at the output of several high power waveguide couplers. Heliax cables are included here to connect to the high power waveguide couplers. Design and development of a solid state 1kW S-band amplifier to drive a 5045. Design and development of the RF control system used to adjust phase and amplitude of the high power RF components. Control cables to connect to modules in a control create are also included here.
1	02	04	03	04		Beam Phase Monitor Cavity	Development of a beam phase monitoring system. The desired sensitivity of this system is about 50fs on a single pulse. Includes the beam line component, RF detectors, and interfaces to the control system. All electronics and cables up to the control create modules are included here.
1	02	04	03	05		RF System S/W Development / Docs	Development of software tools and user interfaces required to run the LCLS RF system. This will include development of algorithms for feedback loops. Documentation will be complete enough to enable the system to be maintained by the AMRF group.
1	02	04	04			S-Band High Power System	System summary for Injector high power RF components other than accelerating structures, waveguide and klystrons
1	02	04	04	03		Transverse Cavity High Power (Moved scope to 1.2.4.6.5)	RF structure designed to transverse offset to the bunch which varies along the bunch length. Includes costs to refurbish an existing structure and to design and fabricate new supports.
1	02	04	05			Injector RF Waveguide Subsystem	The INJECTOR RF WAVEGUIDE is located and extends through three different areas: the sector 20 injector alcove, the main LINAC housing, and the klystron gallery. It is split into four systems each fed from a separate klystron. The systems feed the GUN, each of two injector accelerator sections and one transverse kicker section. Three of the systems travel down the ceiling of the klystron gallery, down through a LINAC housing penetration into the main LINAC housing and through the shield wall into the sector 20 injector alcove. The fourth system travels down the LINAC housing and through the shield wall into the sector 20 injector alcove. The systems require vacuum pumping, temperature controlled water and controls feedback. The RF waveguide transports microwave energy from the klystrons to injector beam line components
1	02	04	05	01		RF Waveguides	RF Waveguide includes the costs to design, fabricate, and test discrete sections of UHV High Power S-Band copper Waveguide for the Injector. This section also includes all integral support strong backs, and vacuum hardware in support of the installed system.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	04	05	02		RF Waveguides Supports	RF waveguide supports includes the costs to design, and fabricate. This section also includes all integral support strong backs, and vacuum hardware in support of the installed system
1	02	04	06			Injector Linac Structures	System Summary for accelerating structures in the Injector scope.
1	02	04	06	01		L0-1 Structure Assembly	The LO-1 LINAC section is mounted on the major tube support directly after the gun spectrometer in the sector 20 alcove. This is the first booster section after the gun and is surrounded by a solenoid magnet. This device will require controlled temperature water, temperature sensors, electronics and RF waveguide power from a klystron. It also has a load attached to it and RF couplers for feedback. There is a set of flexures and a strong back support attached to the section. This is the first stage for boosting the beam energy in the injector area. Design and fabrication for both LOA and LOB.
1	02	04	06	03		Major Linac Support	Support structure for both LOA and LOB. The LOA support must also provide support for the LOA solenoid on a common strongback.
1	02	04	06	04		GTL RF Phase Cavity	This section accounts for the specific tasks associated with the engineering, design and fabrication of the specific Injector section.
1	02	04	06	05		LTDL1 RF Kicker	The LTDL1 RF KICKER is located just after the LASER heater and before the first shield wall in the Sector 20 alcove. This device will require supports, a RF waveguide feed and feedback coupler along with the necessary electronics. It will momentarily deflect the beam proportionally along its' length to measure the longitudinal phase space parameters.
1	02	05				Injector Magnets & Supports	This section collects all of the Injector magnets and their associated local supports and alignment hardware.
1	02	05	01			Injector Dipoles	All bending magnets necessary for the Injector System.
1	02	05	01	01		Gun Spectrometer Dipole	The GS Dipole is just downstream of the RF gun in the Sector 20 alcove. This section includes a dipole magnet and its support. This device will require cooling water (LCW), temperature sensors, and electrical power. It will be used to bend the beam about 90 degrees to measure the beam energy. It needs to have zero residual field when turned off - this may require special trim coils.
1	02	05	01	02		DL1 B01 & B02 Dipoles	The DL1 B01 & B02 DIPOLES are located in the LINAC housing at the point where the injector beam turns to match the main LINAC beam line. This section includes the two dipole magnets and location adjustment supports. These magnets will require cooling water (LCW), temperature sensors, and electrical power supplies. They will bend the beam 35 degrees to match the main LINAC beam trajectory. The magnets require zero residual field when switched off - this will be accomplished using the trim coils.
1	02	05	01	03		SAB Spectrometer Dipole	The SAB Dipole is located at the end of the straight section of the injector in the main LINAC housing. This section includes a dipole magnet and its support. This device will require cooling water (LCW), temperature sensors, and an electrical power supply. It will be used to bend the beam about 35 degrees to measure the beam energy. It acts as a beam diagnostic device.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	05	01	04		Chicane DIPOLES (4)	The chicane magnets are part of the laser heater system. They comprise a four-magnet bump that displaces the electron beam by 25 mm through an undulator. The displacement is to allow an infrared laser beam to be co-propagated with the electron beam in the undulator, in order to increase the uncorrelated energy spread of the electron beam. This has the effect of smoothing micro-instabilities in the beam to reduce enhancement of these instabilities in the bunch compressors. The downstream pair of magnets in the chicane help to transform the energy gained from the laser interaction into geometrical smoothing.
1	02	05	02			Injector Quads	All focusing and defocusing magnets necessary for the Injector System.
1	02	05	02	01		Gun Spectrometer Quadrupoles	The GS quad magnets are just downstream of the RF gun in the Sector 20 alcove. Two are just before the spectrometer dipole and one is just to the side of the spectrometer dipole. This section includes 3 quad magnets and their supports. These devices will require cooling water (LCW), temperature sensors, and electrical power.
1	02	05	02	02		L0-1 TL0-2 Quadrupoles (2)	This is a single model of Injector System Quadrupole that is used in multiple locations throughout the Injector System.
1	02	05	03			Injector Steering Coils	All Steering Coils necessary for the Injector System.
1	02	05	03	01		GTL Steering Coils (2)	These are sets of steering correction coils that are integral with the Gun solenoid.
1	02	05	03	02		L0-TL0-2 Linac Steering Coils (4)	These are sets of steering correction coils that are integral with the Gun Spectrometer.
1	02	05	03	03		LTDL1 Steering Coils (3)	These are sets of general use steering correction coils for use in the Injector System
1	02	05	03	04		DL1TL Steering Coils (2)	These are sets of general use steering correction coils for use in the Injector System.
1	02	05	03	05		SAB Steering Coils (2)	These are sets of general use steering correction coils integral with the SAB Spectrometer Quadrupole.
1	02	05	04			Linac Solenoid & Supports	The LINAC Solenoid is mounted over the input end of LO-1. This solenoid magnet is similar in function to the one located in the CID area of the main linac. This device will require cooling water (LCW), temperature sensors, and electrical power. The solenoid acts to focus and collect the beam.
1	02	05	05			Injector Laser Heater Subsystem	This is a system designed to add uncorrelated energy to the LCLS beam in the injector, at 150 MeV, by crossing an IR laser beam with the electron beam in an undulator. The system starts just past a dichroic beam splitter that is downstream from the drive laser doubling crystals. The IR beam that is not absorbed by the doubling crystals passes through an optics system on the drive laser table, down to the linac tunnel, into the electron beamline, along the electron beam in a chicane, and out into a diagnostic system at the end.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	05	05	01		System Design & Optimization (LSR HTR)	System Design and Optimization consists of developing the physical models for the laser beam / electron beam interaction. This category also includes an overall system design review and reviews by safety committees at SLAC. Definition of the overall parameters, (e.g. undulator length and period, laser beam power and wavelength, beam size and shape) needed to obtain the desired energy modulation. The desired energy modulation is determined from beam dynamics models for the FEL as a whole. Refinement of the parameters, and integration of the laser heater into the rest of the injector. A design review of the laser heater subsystem of the injector; with some participation outside of SLAC. This review is in addition to a separate review for the undulator proper. Safety reviews for electrical, earthquake, laser optics, radiation, and mechanical hazards. These reviews will be done by internal SLAC committees.
1	02	05	05	02		Injector Undulator	A variable gap hybrid undulator 1 meter or shorter in length, with 50 mm period and 28 mm gap that is intended to give the injector beam transverse motion to allow it to couple to a co-propagating IR laser beam. Establishment of the physical, mechanical, magnetic, and beam dynamic parameters of the undulator, and generation of a technical description suitable for presentation to vendors for RFQ. A design review of the undulator that will consider its physics, mechanical and magnet engineering, and the modeling from which the various parameters were developed. This review should include some participation from outside SLAC. An assembly level drawing of the undulator; more refined designs will come from the vendor if the undulator is built outside, or from further SLAC designs if we build it here.
1	02	05	05	02		Injector Undulator (Continued)	Choice of internal or external construction. If internal construction is chosen, selection of personnel to do the work, and supervision of the work. If external construction is chosen, sending of bid packages, choice of vendor, possible vendor design review, supervision of contract, expediting and checking of item on receipt. If the undulator is awkward or difficult to install, rigging must be designed to put it into place. This requirement is much reduced as of placement of the undulator upstream from the shielding walls. Fabrication of any rigging required for emplacement of undulator. Measurements by the SLAC magnetic measurements group of the magnetic fields of the undulator, to verify that the device meets its specifications. This work will also include calibration of trim coils provided to cancel the earth's field and any residual dipole errors.
1	02	06				Injector Vacuum & Supports	Summary of all vacuum system component and support costs as outlined by the general ICD.
1	02	06	01			Injector Vacuum Engineering	All engineering associated with the design, fabrication, planning and oversight for the Injector Vacuum System
1	02	06	02			Injector Vacuum Components	Covers the cost of general components. (gages, pumps, valves, feedthroughs, and other commercial vacuum components)
1	02	06	03			Injector Vacuum Special Chambers	This section covers the cost of design and fabrication of special chambers not associated and covered by a specific component and or diagnostic.
1	02	06	04			Injector Vacuum Supports Engineering	This section covers the cost of engineering, design, and the defense of earthquake and other safety reviews specifically for the supports of vacuum chambers and vacuum components.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	06	05			Injector Vacuum Supports Components	All parts purchased and or fabricated for the of non specific vacuum supports
1	02	06	08			DL1 Vacuum Chamber	Special chambers required to either direct beam to Dog-Leg-One or to the Straight-Ahead Spectrometer beamline
1	02	06	10			DL1TL Vacuum Components	Special chambers required to insert Injector produced electrons onto the SLAC Linac axis
1	02	07				Injector Diagnostics	System Summary for beamline components for electron diagnostics.
1	02	07	01			Beam Position Monitors	System Summary of Injector stripline beam position monitors.
1	02	07	01	01		Large Aperture Injector BPM	Beam Position Monitors (BPM) identify the local position of the electron beam relative to a known mechanical and magnetic reference (quadrupole magnet magnetic center relative to physical references). This device is a strip line electrode type BPM of proven design. This item specifically has a large beam aperture for use in the immediate region of the RF Gun..
1	02	07	01	02		Small Aperture Injector BPM	Beam Position Monitors (BPM) identify the local position of the electron beam relative to a known mechanical and magnetic reference (quadrupole magnet magnetic center relative to physical references). This device is a strip line electrode type BPM of proven design. These units are for general Injector System use.
1	02	07	02			Current Monitors	System Summary
1	02	07	02	01		Current Monitors	System Summary
1	02	07	03			Bunch Length Monitors	This device generates a signal proportional to the bunch length by measuring terahertz and synchrotron radiation produced as the electron beam passes through a thin foil.
1	02	07	04			Profile Monitors	Profile monitors are beam emittance and energy spread diagnostic devices. They characterize beam shape, size, and position. Profile monitor designs consist of a fluorescent screen or metal foil that interacts with the electron beam and produces secondary radiation that is monitored by detectors and/ or cameras.
1	02	07	04	01		Profile Monitors	Common type of profile monitor for general use in the Injector Beamline
1	02	07	04	03		GS Faraday Cup/YAG2	Special design profile monitor for use in the gun spectrometer region
1	02	07	04	08		LTDL1 OTR/YAG (6)	Special design profile monitor for use in restricted space.
1	02	07	05			Injector Wire Scanners	Wire scanners utilize a set of wires that move with the respect of the beam centroid pulse to pulse. The radiation produced is proportional to the density of the portion of the pulse intercepted. A correlation of radiation to wire-position can reconstruct the average beam profile. A combination of three or more wire scanners with adequate betatron offset can be used to measure beam emittance. These wire scanners measure beam emittance at the 135MeV point prior to insertion into the SLAC Linac.
1	02	07	07			PPS Stopper	The LTDL1 PPS Stopper is located between the two shield walls. The stopper protects people in the sector 20 Injector vault during normal LINAC operation when they service injector components in the gun and booster linac in the vault. This device will require air and actuation control electronics.
1	02	17				Injector System Installation	System Summary for installation of beamline components, controls hardware and cabling.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	02	17	01			Injector Infrastructure Installation	This section accounts for the general installation activities for the Injector tunnel at Sector 20. The activities are wide ranging and vary from, to alignment network and device footprints, to the installation completion of cable tray and other utilities. Post delivery operations like component alignment, pump down and leak check as well as all other operations that are necessary to bring the injector to 'commissioning' are included in this section for injector infrastructure.
1	02	17	02			Injector Controls Subsystem Install & Align	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	03			Injector Lasers Install & Align	This section accounts for the specific tasks associated with the field installation of the specific Injector section. Specifically included; Laser Bay in the Control Room, Laser Transport to Injector Vault (penetration), and Laser Paths in the Injector Vault to the Heater and eventually into the Linac Housing.
1	02	17	04			Gun Area Integration	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	06			Accelerator Area Integration	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	07			Heater Area Integration	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	08			Wall Area Integration	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	09			Insertion Area Integration	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	11			Spectrometer Area Integration	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	12			Injector RF High Power System Install & Align	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	14			Cathode and Load Lock Install & Align	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	15			Laser Heater Installation	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	02	17	17			Power Conversion Subsystem Installation (Not in Cobra)	This section accounts for the specific tasks associated with the field installation of the specific Injector section.
1	03					LINAC SYSTEM	The Linac accelerates the electron beam while preserving the transverse emittance and compressing the longitudinal size. This element includes modifications to the last third of the existing SLAC linac, Bunch Compressor 1 (BC1), Bunch Compressor 2 (BC2), beam transport to the Undulator (LTU), beam transport after the undulator, bend magnets and beam dump, the bypass system for transporting test beams to end station A, and diagnostics including characterizing both the electron and x-ray beams as they pass through the undulator. The interface with the undulator is a vacuum flange at each end of the undulator. This element includes the common beam line beyond the undulator for the electrons and x-rays until the electrons are deflected enough for an interface to the x-ray beam line.
1	03	01				System Management & Integration	The Linac is made up of a number of individual devices and systems. These devices and systems must be integrated into functional blocks. In consecutive order with respect to the electron beam the functional blocks or areas are: Linac 1 (L01), Bunch Compressor Chicane 1 (BC1), Linac 2 (L02), Bunch Compressor Chicane 2 (BC2), Linac 3 (L03), Linac-to-Undulator Transport Line (LTU), and Main Electron Dump (E-Dump).

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	01	01			Linac Mechanical Integration	Linac Mechanical Integration defines a physical envelope for the LCLS modifications in the Accelerator Housing and Klystron Gallery. Mechanical Integration also ensures that existing Linac systems are, once modified by LCLS, returned to an acceptable level of function along with complete documentation.
1	03	01	01	01		L01 System Integration	L01 accelerates and 'chirps' the electron beam in preparation for first stage BC1 compression. Representing an LCLS Linac functional block, it is here where the functional requirements for systems and components are presented, reviewed, and documented. The mechanical top assembly of this functional area is completed here.
1	03	01	01	02		BC1 System Integration	BC1 applies first stage bunch compression to the electron beam. Representing an LCLS Linac functional block, it is here where the functional requirements for systems and components are presented, reviewed, and documented. The mechanical top assembly of this functional area is completed here.
1	03	01	01	03		L02 System Integration	L02 accelerates and 'chirps' the electron beam in preparation for first stage BC1 compression. Representing an LCLS Linac functional block, it is here where the functional requirements for systems and components are presented, reviewed, and documented. The mechanical top assembly of this functional area is completed here.
1	03	01	01	04		BC2 System Integration	BC2 applies second stage bunch compression to the electron beam. Representing an LCLS Linac functional block, it is here where the functional requirements for systems and components are presented, reviewed, and documented. The mechanical top assembly of this functional area is completed here.
1	03	01	01	05		L03 System Integration	L3 accelerates the electron beam to a final energy of 14 GeV. Representing an LCLS Linac functional block, it is here where the functional requirements for systems and components are presented, reviewed, and documented. The mechanical top assembly of this functional area is completed here.
1	03	01	01	06		LTU System Integration	LTU transports the electron beam to the FEL Undulator. The system includes bend magnets that support energy and emittance diagnostics. Representing an LCLS Linac functional block, it is here where the functional requirements for systems and components are presented, reviewed, and documented. The mechanical top assembly of this functional area is completed here.
1	03	01	01	07		E-Dump System Integration	The Electron Dump receives the electron beam from the FEL Undulator and terminates the electron stream. It is a high radiation area with possibly some beam diagnostic capabilities. Representing an LCLS Linac functional block, it is here where the functional requirements for systems and components are presented, reviewed, and documented. The mechanical top assembly of this functional area is completed here.
1	03	01	03			Travel	Linac group project-related travel expenditures.
1	03	01	04			Linac Management	Linac group costs related to management; administration, personal computers, productivity software, as well as simulation and modeling software.
1	03	02				Linac Controls & Power Conversion Subsystem	Provide an EPICS based control system for the portions of the linac that are modified for LCLS use.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	02	01			Personnel Protection System (PPS)	This system creates a physical barrier that subtends the LCLS for the purpose of personnel protection from radiation, electrical, and other present or imagined hazards. An LCLS area may use or combine with other SLAC control areas. The PPS system will include monitoring of radiation shielding integrity, barriers, area status annunciators, and multiple interlocked control gates for access to a safe machine space.
1	03	02	02			Beam Containment System (BCS)	The BCS includes components like stoppers and dumps that along with shielding provide a safe way to contain radiation that is generated under all LCLS operating conditions. This system also includes active instruments (beam shut off ion chambers - BSOIC's) that will disable operations if elevated levels of radiation (Neutron & Gamma) are detected outside of the PPS control area.
1	03	02	03			Machine Protection System (MPS)	This is a system of sensors (i.e. water flow switches, thermocouples) supplied as Digital and/or Analog signals which are interlocked, that will in turn shut off the beam if conditions exist/persist that will cause damage to machine hardware or other protection systems.
1	03	02	04			Linac Power Conversion Subsystem	The power supplies for the LCLS Linac will, for the most part, be a standard design and are used throughout the SLAC accelerator. This Linac WBS Power Supply subsystem has been divided into three types, Dipole, Quadruple and Trim and are described below. The WBS unit will not provide for Fabrication or Installation activities. In addition, the design of the magnet power supply systems assumes that all magnets will have their magnet electrical connections covered such that the powered systems comply with SLAC, National Electric Code and OSHA regulations. There is no provision for interlocking the magnet power supplies for magnet safety.
1	03	02	04	01		Beamline Power Supplies - (Dipole Type)	The Dipole Power Supplies provide power to dipole magnets. These units cover the LINAC, BSY and the LTU. There are 7 units, which are: BXH11-14, BXH 21-26, BXH 31-34, BY1, KICKER (BYBKIK), BYW, and the Dump Bend.
1	03	02	04	02		Beamline Power Supplies - (Quad Type)	The Quadruple Section power supplies power quadruple magnets which provide power to the focusing elements in the transport system. This section has the largest number of units and there will be 31 units which are: SEC-23 (2KW), SEC-24(2KW), SEC-25 (2KW), SEC-26 (2KW), SEC-27 (2KW), SEC-28 (2KW), SEC-29 (2KW), Q24701, QM21, Q24901, QM22, QVM1, QVM2, QVM3, QVM4, QVB1, QDL1, QE31, QEM1, QEM2, QEM3, QEM4, Qtm1, Qtm2, QUM1, QUM2, QUM3, QUM4, QDMP, QUE1 and QUE2.
1	03	02	04	03		Beamline Power Supplies - (Trim Type)	The last type is the Trim Type and these power supplies power magnets that operate at low currents and make minor orbit corrections to the beam. There will be 10 new units, which are: MCOR_1, MCOR_2, MCOR_3, MCOR_4, MCOR_LTU1, MCOR_LTU2, MCOR_LTU3, MCOR_LTU4, MCOR_LTU5, MCOR_LTU6.
1	03	02	04	04		Controls & Power Supply	This section covers the costs associated with the packaging (integration of systems equipment) and testing of electrical equipment racks for the Power Conversion and Control Systems. Rack infrastructure i.e. AC power distribution, plugstrips, utility outlets, cooling fans and mounting brackets are integrated prior to the integration of previously procured rack and crate mounted equipment from the various sections. Cableplant installation design of Trays and Long-Haul cables (Using CAPTAR database) to be installed into the various areas, resulting in an award of contract, takes place here.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	02	05			Controls - LLRF	LLRF is a system for the amplitude and phase control of the electron beam. It includes a new master oscillator and the distribution of the 2856 MHz RF and the machine timing signals. It also includes the RF control system around individual klystrons for stabilizing (low noise, low drift) and monitoring of their operation. A preponderance of design and procurement resides within the RF Section budget leaving controls with a engineering supporting role. This equipment also provides the means of avoiding Main Drive Line phase jumps when operating PEP-II.
1	03	02	06			Controls - E-Beam Diagnostic	Diagnostic devices measure salient beam parameters such as beam size, position, phase, bunch length, beam current etc. for the purposes of setting and tuning the various machine parameters such as the strength of magnets and the amplitude and phase of klystrons. The diagnostic signals provide a monitoring function and in some case a direct feedback for closed-loop control of the accelerator hardware.
1	03	02	06	01		Controls - Wire Scanners	Wire scanners are beam profile monitors used to provide accurate measurements of beam size and position in all three planes (vertical, horizontal and 45 degrees) for beam measurement systems and beam tuning procedures. Components include wires capable of being moved precisely through the path of a beam, and a detector which can accurately measure the amount of charge striking a wire. When in use, a wire is scanned across the path of a beam using stepper motors, and a plot of wire position versus beam intensity is generated that represents the beam profile.
1	03	02	06	02		Controls - BPMs	Beam Position Monitor. A device including four electrodes located inside the beam pipe, and the associated electronics necessary to locate the position of the centroid of the beam. The electrodes are usually located about 90 degrees apart inside the vacuum chamber, far enough away from the beam's path not to interfere with it, but close enough to feel the electric charge of the beam's passing. A device called an RF cavity BPM uses resonant cavities in place of electrodes to detect the electric charge of the beam.
1	03	02	06	03		Controls - Toroids	The Toroid is an average beam current (charge) monitor (CM) which uses transformer action to measure the intensity of a beam pulse. A lead shielded pre-amplifier is usually placed near and connected to the wire wound ferrites. The amplified signal is then cabled to an electronic module external to the shielded housing. Comparisons can be made between Toroid installations as a way of determining beam losses between two points.
1	03	02	06	04		Controls - Stoppers	A Personnel Protection System device used to stop the beam, usually by allowing a heavy metal slug to pivot into the beam's path. The de-energized default is in the beam path as a fail-safe. This is removed from the path by means of air solenoids. This device, as all PPS devices rely on redundant parallel limit switches to supply status prior to allowing entry into beamline areas.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	02	06	05		Controls - Profile Monitors	A screen inserted is inserted into a beam transport line to view the beam cross section via a remote camera focused through a glass viewing port. The screen can be made from a variety of materials suited to the beam energy at that location. The visible emission picture is captured on a digital video camera, triggered to look a specific beam pulse. Profile monitor screens can be inserted and removed remotely by the machine operators. Position status is determined by limit switches. Cameras can be remotely triggered, iris controlled, zoom activated, lamp intensity varied via electronic modules connected to a two channel Profile Monitor chassis.
1	03	02	06	06		Controls - E/O Diagnostics	The electro optic, EO, bunch length monitor is a laser-based measurement for measuring the absolute bunch with subpicosecond resolution. An instrumented class 3 laser is table-mounted and can be remotely operated and parameters changed via electronic stepper motor modules and interface with positional information read-back via an analog input module. Control and monitoring are transmitted by cable to modules located in a non-hazardous area.
1	03	02	06	07		Controls - Bunch Length Monitors	The bunch length monitor, BLM, is used to measure the length of the bunch after each longitudinal compression stage in the accelerator. The measurement is done on a pulse-by-pulse basis so that the information can be transmitted to a feedback loop for control and stabilization of the bunch length. The BLM device senses the coherent radiation from the bunch, where the spectral power is proportional to the peak current in the bunch and so is able to detect relative changes in bunch length. For calibration purposes this measurement is compared to measurements made with the RF transverse deflecting cavities.
1	03	02	06	08		Controls - Beam Loss Monitors	Beam loss monitors, BLM's, are placed on the beamline immediately adjacent to the beam pipe wherever there is a potential for beam loss or beam scraping to occur, such as locations where the beamline bends, or there is a fixed aperture protection collimator, or a moveable collimator to scrape the beam. The signal from the loss monitor is compared to a preset threshold by the Machine Protection System, MPS, which will respond by limiting the rate of the beam pulses according to the severity of the beam loss. The BLM can measure local losses at a point on the beamline using a Protection Ion Chamber, PIC, or can measure global losses along the length of the beamline by using a distributed Panofsky Long Ion Chamber, PLIC, device. Different beam loss sensing detectors can be used according to the type of radiation expected and the sensitivity required.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	02	06	09		Controls - Single Beam Dump	The single bunch beam dumper, SBBB, consists of a fast-acting pulsed magnet that is able to selectively deflect a bunch toward a beam stopper on a pulse-by-pulse basis. The purpose of this is to control the rate at which beam is sent to the downstream undulator beam line which contains sensitive equipment. If a fault condition occurs such as a beam loss in the undulator then the SBBB is able to prevent the next beam pulse from being sent down the beam line and potentially causing damage. The fault conditions are passed to the SBBB from the Machine Protection System, MPS. The SBBB is able to stop the full-rate 120 Hz beam from the linac upstream and selectively allow single shots, 1 Hz, 10 Hz or an arbitrary rate to be sent downstream, thereby facilitating tune up of the beam without risking damage to the beam line.
1	03	02	06	10		Controls - E Beam Dump	The main electron beam dump is used to safely stop the spent electrons after the undulator. The design of the dump addresses issues of cooling the maximum possible heat load from the electron beam with regard to thermal stress and corrosion problems to ensure that the radiation in the dump is fully contained. The control system monitors temperatures and coolant systems for long-term reliability.
1	03	02	06	11		Controls - Protection Collimator	These fixed mask devices are a principal initial means of scraping errant beams thereby preventing damage to beamline components and/or beampipe if not outright venting of the vacuum envelope. Water flow and temperatures are monitored using distributed digital and analog input modular devices via signal interfaces.
1	03	02	06	12		Controls - Movable Collimator	This system provides control and monitoring of two-axis beam intercepting blades which can be used as a diagnostic in the LTU front end and further downstream for beam clean-up. Stepper-motors are used for movement which is read back with transducers (LVDT's) for positional information.
1	03	02	06	13		Controls - X-Band Accel Structure	Provide the hardware and software for the LLRF control of the X-band accelerating structure
1	03	02	08			Controls - Timing	This system includes the synchronization of pulsed accelerator devices with generating the beam and the acquisition of beam measurements for use in feedback and timing.
1	03	02	09			Controls - Vacuum	This system includes the monitoring and control of gages, pumps, and valves. This system includes interlocks for the protection of the machine during maintenance and against a catastrophic change in pressure.
1	03	02	09	01		Controls - Vacuum Instrumentation & Interlocks	This system collects and displays the operating state of vacuum system in discrete areas of the accelerator. It uses this information to control beam operation as well as the state of isolation valves and vacuum pump power supplies.
1	03	02	09	02		Vacuum Instrumentation & Controls	These are High Voltage power supplies, controlled current, to pump down and maintain design operating pressure in the accelerator.
1	03	02	10			Software & Controls Infrastructure	The controls infrastructure provides the interconnection between various parts of the control system. It performs supervisory function for the control network. It includes the software tools and applications for the real time programming of the control modules as well as the tools for supporting the database structure.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	02	10	04		Data Communications	Gigabit networking has been costed to connect 5 locations to MCC. The locations are: Bldg 406, sector 24, sector 30, support bldg at near end and the end of the LTU. One gigabit switch has been allocated per location except at the end station, where two have been allocated because of the high quantity of cameras at this location. Wireless network access points (to the visitor network) are also included.
1	03	02	10	05		Computers	This is actually "Computers and crates". VME crates with Power PC controllers and VxWorks run-time licenses have been costed for all systems. The cables and the modules that go in the crates are distributed across the systems (in the rest of the controls WBS) that use/need them. No workstations have been costed for the Linac controls.
1	03	03				Linac Magnets & Supports	This system may include permanent and electromagnetic elements (dipoles, quadrupoles, sextupoles, and correctors) for the manipulation and direction of charged beams. The structure and systems to locate and accurately position these elements are included in the system.
1	03	03	01			Bend Magnet (BX1_BC1)	This is a new bend magnet design for use in BC1. It is direct current string of four magnets powered to bend the electron beam into and out of the BC1 chicane. The final alignment stage for each magnet and support stand for the entire BC1 system have been cost with these components.
1	03	03	02			Bend Magnet (BX3_LTU)	This is an existing bend magnet design for use in the LTU. Five existing bend magnets will be recycled from SLAC / FFTB. One of the five will become the first bend in the dump line in front of the BYD bend magnets.
1	03	03	03			Bend Magnet (BX2_BC2)	This is a new bend magnet design for use in BC1. It is direct current string of four magnets powered to bend the electron beam into and out of the BC2 chicane. The final alignment stage for each magnet and support stand for the entire BC2 system have been cost with these components.
1	03	03	04			Bend Magnet (BY_LTU)	This is a new bend magnet design for use in the LTU. It is a direct current powered to bend the electron beam in a vertical plane in the LTU.
1	03	03	05			Quad Magnet (Quad_LTU)	These magnets are an existing design. Fifteen additional units will have to be fabricated to augment the lot of existing refurbished units that will be removed from FFTB.
1	03	03	07			Quad Magnet (QE)	This is an existing linac design(s) of a laminated steel quadrupole. It is used to focus or defocus the electron beam. They are usually found at linac intergirder and or drift locations. The majority of these magnetic elements already exists in the current linac and will assume new position and control for LCLS.
1	03	03	08			Corrector Magnet (Type 4)	This is an existing linac design for a weak (iron core) bend magnet. Its large aperture allows for installation over the accelerating structure. They provide bend correction for the electron beam. A single design can be installed in either a vertical or horizontal orientation. The majority of these magnetic elements exists in the current linac and will assume new position and control for LCLS.
1	03	03	09			Bend Magnet (BYD_DUMP)	This is a new direct current electromagnetic dipole that bends the spent electron beam after the Undulator and directs it to the main dump. Along with other magnetic elements, this magnet is part of a spectrometer that analyzes the energy distribution of the discarded electrons that reach the dump.
1	03	03	10			Quad Magnet (QA)	This is an existing linac Quadrupole magnet for focusing or defocusing of the electron beam. They are usually found at linac intergirder and or drift locations. The majority of these magnetic elements already exists in the current linac and will assume new position and control for LCLS.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	03	11			Bend Magnet (BYPM_LTU)	This is a new system of permanent dipole magnets located immediately after the dump bend magnet that directs the electron beam into a safe shielding zone in the event of a failure of the Dump Bend Magnet.
1	03	03	12			Bend Magnet (BYKIK_LTU)	This is a new pulsed magnet in the LTU that limits the rate of beam bunches into the Undulator by deflecting unwanted bunches out of the forward Beamline into the Single Beam Dump.
1	03	03	13			Bend Magnet (BYW_LTU)	This magnet system is a diagnostic device rather than a beam transport element. The magnet for this application will be a refurbished item from SSRL.
1	03	03	14			BXKIK LINAC TCAV Screen Kicker	This WBS section identifies and collects the resources and costs associated with the BXKIK LINAC TCAV Screen Kicker.
1	03	03	15			Muon Toroid (E-Dump)	This WBS section identifies and collects the resources and costs associated with the Muon Toroid (E-Dump) in accordance with the activity description above.
1	03	04				Linac Vacuum Subsystem	Section Summary
1	03	04	02			Linac Beamline Vacuum System	This section represents all of the interconnecting vacuum parts between accelerating, magnetic, or diagnostic components for the identified LCLS system. It includes, but is not limited to, drifts, tees, pumps, gauges, pumps, and manifolds. Gauge controllers and ion pump controllers are not included in this section. They are estimated under WBS 1.3.2.9. Cutting and re-assembly of accelerator structures are not covered under this WBS number. Those activities are covered under WBS 1.3.6.2.
1	03	04	03			BC1 Vacuum System	This section represents all of the interconnecting vacuum parts between accelerating, magnetic, and diagnostic components for the identified LCLS system. It includes, but is not limited to, drifts, tees, pumps, gauges, pumps, and manifolds. Gauge controllers and ion pump controllers are not included in this section. They are covered under WBS 1.3.2.9. Since the vacuum supports are an integral part of the BC1 magnet support system those items are covered under WBS 1.3.3.1.
1	03	04	04			BC2 Vacuum System	This section represents all of the interconnecting vacuum parts between accelerating, magnetic, or diagnostic components for the identified LCLS system. It includes, but is not limited to, drifts, tees, pumps, gauges, pumps, and manifolds. Gauge controllers and ion pump controllers are not included in this section. They are estimated under WBS 1.3.2.9. Since the vacuum supports are an integral part of the BC2 magnet support system those items are covered under WBS 1.3.3.3.
1	03	04	05			Linac to Undulator (LTU) Vacuum System	This section represents all of the interconnecting vacuum parts between accelerating, magnetic, or diagnostic components for the identified LCLS system. It includes, but is not limited to, drifts, tees, pumps, gauges, pumps, vacuum supports and manifolds. Gauge controllers and ion pump controllers are not included in this section. They are estimated under WBS 1.3.2.9
1	03	04	06			Dumpline Vacuum System	This section represents all of the interconnecting vacuum parts between accelerating, magnetic, or diagnostic components for the identified LCLS system. It includes, but is not limited to, drifts, tees, pumps, gauges, pumps, vacuum supports and manifolds. Gauge controllers and ion pump controllers are not included in this section. They are estimated under WBS 1.3.2.9
1	03	04	07			Vacuum System Undulator Interface	Specification of the vacuum system requirements at the entrance and exit to the undulator system.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	04	07	01		Entrance Section Assembly	Specification of the vacuum system requirements at the entrance to the undulator system.
1	03	04	07	02		Exit Section Assembly	Specification of the vacuum system requirements at the exit to the undulator system.
1	03	04	08			LTU/BSY& Cold Trap Vacuum System	This section represents all of the interconnecting vacuum parts between accelerating, magnetic, or diagnostic components for the identified LCLS system. It includes, but is not limited to, drifts, tees, pumps, gauges, pumps, vacuum supports and manifolds. Gauge controllers and ion pump controllers are not included in this section. They are estimated under WBS 1.3.2.9
1	03	05				Linac Electron Diagnostics Summary	System Summary
1	03	05	01			Wire Scanners (7) Summary	Wire Scanners are used to measure beam size in order to determine Beam Emittance and Energy Spread. They consist of at least one set of wires orthogonal to the beam Z-axis that are moved through the electron beam. The resulting radiation is measured by a photon detector.
1	03	05	02			Beam Position Monitors	Beam Position Monitors (BPM) identify the local position of the electron beam relative to a known mechanical and magnetic reference (quadrupole magnet magnetic center relative to physical references). The LCLS linac has two BPM design types; electrode and RF. The stripline electrode BPM generates a signal proportional to the dimensional offset between the electron bunch center and the BPM center. The RF BPM is an RF resonant cavity that measures the bunch position based on the amplitude and phase shift of the RF pulse proportional to the electron bunch. BPM and magnet data can be used to automatically tune the electron beam position.
1	03	05	02	01		BPM's - Linac Standard (4ea)	This device is a strip line electrode type BPM of proven design. Many examples of this design are installed in SLAC Linac Quadrupole magnets.
1	03	05	02	02		BPMs - RF (8ea)	The RF BPMs are positioned in the LTU upbeam of the Undulator. They are used to verify and tune beam position prior to entry into the Undulator. The LTU RF BPMs will utilize the undulator RF BPM design and new control electronics designed at SLAC.
1	03	05	02	03		BPM - FFTB (12) Summary	This electrode type FFTB BPM is an established design. Existing units in the SLAC FFTB will be refurbished and used in the LTU. The balance of the required FFTB type BPMs (~30%) will be a revised design modeled on the historical design.
1	03	05	02	04		BPMs - BC1 & BC2 (2ea)	These are variants of the standard Linac BPM required for use in the BC1 and BC2 chicanes. The large aperture BPM is equivalent in resolution to a standard linac BPM with an increased internal aperture to accommodate a larger electron beam.
1	03	05	03			Toroid Beam Current Monitor (10) Summary	Toroids measure both discrete local and integrated system level electron beam current. As a local device, a Toroid measures beam current by producing a signal proportional to the electron bunch current. Measurements by two or more Toroids in a system can be made to indicate average current per bunch. A system of Toroids can also be used to indicate beam losses by comparing bunch current at multiple locations.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	05	04			Beam Stoppers (4) Summary	Beam stoppers are water cooled diagnostic/protection devices that are inserted into the electron path to stop the beam. They are designed to absorb the electron beam power. Beam stoppers may be designed for a reduced electron bunch rate to minimize heat load and radiation effects. Stoppers are placed in the beam path to tune the upbeam electron beam path while the stopper is protecting personnel and downbeam radiation sensitive devices.
1	03	05	05			Profile Monitors (7 OTR-3 PHOSPHOR SCREEN-1 YAG)	Profile monitors are beam emittance and energy spread diagnostic devices. They characterize beam shape, size, and position. Profile monitor designs consist of a fluorescent screen or metal foil that interacts with the electron beam and produces secondary radiation that is monitored by detectors and/ or cameras.
1	03	05	06			E/O Bunch Length Monitors (1ea)	The electro-optical bunch length monitor measures longitudinal bunch length profile and beam energy distribution. The E/O has the capability to measure a single electron bunch arrival time and duration with picosecond accuracy.
1	03	05	07			CSR/OTR/CTR Bunch Length Monitors (5) Summary	This device generates a signal proportional to the bunch length by measuring terahertz and synchrotron radiation produced as the electron beam passes through a thin foil.
1	03	05	08			Beam Loss Monitors	These devices measure ionizing radiation that is produced when the electron beam deviates from the design trajectory and impinges on a component of the system or vacuum envelope. The beam loss monitors consist of two types, protection ion chambers (PIC) and Panofsky long ion chambers (PLIC)..
1	03	05	08	01		Beam Loss Monitors (10 PIC)	The PIC is designed to be placed locally downbeam from devices that are candidates for beam divergence during system failure modes.
1	03	05	08	02		Beam Loss Monitors (2 PLIC)	The PLIC is a distributed region device that averages over a long region of the system to identify beam loss.
1	03	05	09			Single Beam Dump (1) Summary	The single beam dump is an electron beam stopper designed to absorb the full beam energy. This dump is designed for system tuning and to provide protection for the undulator system in concert with a pulsed bend magnet.
1	03	05	10			Electron Beam Dump (1) Summary	The electron beam dump is the endpoint for the electron beam in the LCLS system after the beam passes through the undulator system.
1	03	05	11			Protection Collimators (5) Summary	Protection collimators are designed to limit the beam cross sectional dimensions in X and Y to prevent damage to devices downbeam from the collimator.
1	03	05	12			Movable Collimators (7x,3y) Summary	Movable collimators are designed to tune the electron beam characteristics by limiting the beam dimension in either the X or Y axes.
1	03	05	13			Safety Electron Dump (1) Summary	The safety electron dump is a redundant system designed to remove the electron beam in the event of a system failure mode.
1	03	05	14			Charge Monitor (Entrance/Exit Assembly)	Review of SLAC Charge Monitor Design.
1	03	06				Linac RF Subsystem	System Summary
1	03	06	02			S-Band High Power System	All of the new and modified RF power transmission parts necessary to upgrade the Linac to the LCLS standard are included in this section. Layout for these components is charged to system integration for the particular LCLS functional area where the modification takes place. Parts found here are typically, S-Band waveguide straights and bends, pump outs, waveguide supports, and low energy couplers. Parts necessary to protect the linac during installation and/or store removed assemblies are included in this section.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	06	03			S-Band Structures	For LCLS, two existing 10 ft DLWG structures will be removed and be replaced by shortened sections (9.5 ft) to make room for LCLS optics or additional diagnostic devices. This section includes the cost to replace the 10 ft sections with existing 9.5 ft sections from current linac spares.
1	03	06	04			X-Band Low Level System	The X-band RF system will be operated from the existing modulator and modified control system, which can adjust the phase and amplitude to within 10 picoseconds in phase and 2% in amplitude. A new feedback system will measure phase and amplitude of the beam, via BPMs and Bunch Length Monitors, process the information, and more precisely correct the phase and amplitude to meet LCLS specifications.
1	03	06	05			X-Band High Power System	System Summary
1	03	06	05	01		X-Band HP Klystron	A conventional XL-4, X-Band klystron will be employed for LCLS operation. This klystron model has shown it is capable of delivering 50 MW at 60 Hz and 1.6 us pulse lengths and it is not anticipated that running at 120 Hz and 0.1 us pulse lengths at a power of 25 MW for LCLS should be a problem for this tube.
1	03	06	05	02		X-Band HP Modulator	The X-band modulator will comprise of an existing S-Band modulator, modified to to achieve as short a rise time as possible, to limit the average power from the klystron. A 19:1 turn ratio pulse transformer will enable the required 450 kV to be achieved from the standard 23.5 kV/6.7 kA modulator.
1	03	06	05	03		X-Band HP Waveguide System	The system will use WR90 waveguide out of the klystron to a WR293 mode converter section, which will run from the gallery above straight down to the tunnel below. Once in the tunnel a mode converter will change back to WR90 and fed to the RF structure. There will be three high power Bethe hole couplers in the system, one at the klystron output, one at the accelerator input, and one at the accelerator output. The coupler at the klystron output will be used to feed into the existing control system for the 21-2 klystron. The accelerator input and output couplers will be routed to the new RF feedback system.
1	03	06	06			X-Band Structures	The structure that will be used will be a NLCTA type 60cm long traveling wave structure, whose shunt impedance is of the order of 30 MOhms/m. The 7.2mm diameter aperture of this structure will be the limiting aperture in the main linac and interception of high power End Station beams could be damaging. Therefore, removal of the structure, either automatic or manual, during high power End Station running is foreseen.
1	03	06	07			RF Distribution System	System Summary
1	03	06	07	01		Modulator Refurbishment	Not all modulators in the linac are stable enough to enable the RF output of a 5045 klystron to meet LCLS specifications. The critical stations used in feedback and for L1 will require the stability of the best linac modulators. Most of the voltage jitter is believed to be coming from the thyatron. The modulators will be refurbished and have new thyatrons installed.
1	03	06	07	02		Solid State Sub Booster	The Solid State Sub-Booster (SSSB) is a pulsed amplifier with 600W out and is used to drive a 5045 klystron. With 50dB of gain the unit can be driven from the LLRF system with 10mW input power levels. Klystrons with SSSBs can be controlled independent of other klystrons in the sector on a pulse to pulse basis. PED for this unit is done in the injector budget.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	06	07	03		IPA Modifications	The IPA chassis is used on existing stations to control phase and amplitude on the 5045 klystrons. The chassis takes about 2kW of input RF power and has about 3dB of loss. On stations with SSSBs the IPA chassis is reconfigured to place the high power phase shifter before the SSSB to reduce the losses at the 1kW power level.
1	03	06	07	04		Controls Interfaces	Standard CAMAC modules and signals will be used to run the feedback stations in sectors 24 and 30. Bunch length monitors and beam phase monitors also require interfacing to the control system. Information from these may also need to be routed to the injector micro for feedback. Cables need to be defined and installed from the CAMAC modules to the RF units.
1	03	06	07	05		Beam Phase Length Electronics	The bunch length and electronics will require interfaces to the control units. These interfaces will be developed under the injector PED and are expected to consist of a single chassis and cables.
1	03	06	07	06		RF Phase Measurements	Modifications to the S-band Phase and Amplitude Detector (PAD) are required to run the X-band system with the existing control system. This task will include modifications internal to an existing PAD or development of a new PAD with compatible IO.
1	03	06	07	07		RF Distribution L2 & L3	The existing RF distribution system is not accurate to LCLS specifications. A new reference line running the last kilometer of the accelerator in the temperature stabilized tunnel will improve stability an order of magnitude, relaxing the requirements of the feedback systems.
1	03	06	07	08		Experimenters F.O. RF Electronics	A fiber optic line will run from the LCLS injector to the research yard to give the experimenters an RF reference to sync to.
1	03	06	07	09		RF Stability	RF stability measurements, algorithm development, software for feedback, and user interfaces will need to be done to control the phase/timing of the RF reference to the x-ray pulse at the experimenters' facility. This will include measurements of the stability of the experimenters' lasers.
1	03	07				Linac Installation & Alignment	This WBS section covers the reception of parts, components, and sub assemblies from either a Post Processing & Testing or a Rack Integration activity. Installation begins at beneficial occupancy or at a planned SLAC Linac downtime and completes all necessary activities prior to the start of commissioning. These activities are, but not limited to, mechanical installation of beam line components, installation of vacuum components, alignment, vacuum pump down, vacuum leak checking and functional testing of components and all of their respective control systems. Management of project installation activities are not covered in this section. Those activities are covered under WBS 1.3.1, System Management & Integration. This WBS section also covers the removal and/or relocation of existing SLAC Linac beam line components to make room for new LCLS Linac components such as magnets, vacuum components, RF components and diagnostic instruments.
1	03	07	01			Linac L01 System Installation & Alignment	This WBS section identifies and collects the resources and costs associated with the removal and/or relocation of SLAC Linac beam line components and the installation and relocation of all LCLS Linac beam line components in accordance with the activity description above. This section also accounts for the shortening of the existing SLAC Linac accelerator structures in SLAC Linac Sector 21.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	07	02			Linac BC1 System Installation & Alignment	This WBS section identifies and collects the resources and costs associated with the removal of SLAC Linac beam line components and the installation of all BC1 components in accordance with the activity description above.
1	03	07	05			Linac L03 System Installation & Alignment	This WBS section identifies and collects the resources and costs associated with the removal and/or relocation of SLAC Linac beam line components and the installation of all LCLS Linac beam line components in accordance with the activity description above.***Moved to 1.03.07.20****
1	03	07	06			Linac LTU System Installation & Alignment	This WBS section identifies and collects the resources and costs associated with the removal and/or relocation of SLAC FFTB beam line components and the installation of all LCLS Linac beam line components in accordance with the activity description above.
1	03	07	07			Linac E-Dump System Installation & Alignment	This WBS section identifies and collects the resources and costs associated with the removal and/or relocation of SLAC FFTB beam line components and the installation of all LCLS Linac beam line components in accordance with the activity description above.
1	03	07	10			LINAC Installation 2006 Shut Down	This WBS section covers the FY2006 Shut Down effort for the reception of parts, components, and sub assemblies from either a Post Processing & Testing or a Rack Integration activity. Installation begins at beneficial occupancy or at a planned SLAC Linac downtime and completes all necessary activities prior to the start of commissioning. These activities are, but not limited to, mechanical installation of beam line components, installation of vacuum components, alignment, vacuum pump down, vacuum leak checking and functional testing of components and all of their respective control systems. Management of project installation activities are not covered in this section. Those activities are covered under WBS 1.3.1, System Management & Integration. This WBS section also covers the removal and/or relocation of existing SLAC Linac beam line components to make room for new LCLS Linac components such as magnets, vacuum components, RF components and diagnostic instruments.
1	03	07	10	01		Beamline Equip Removal L01 thru BC1 Out	This WBS section identifies and collects the resources and costs associated with the removal of SLAC Linac beam line components of all L01 through BC1 components in accordance with the activity description above.
1	03	07	10	02		Gallery Waveguide Installation	This WBS section identifies and collects the resources and costs associated with the installation of all Gallery Waveguide components in accordance with the activity description above.
1	03	07	10	03		Beamline Equip Installation L01 thru BC1 Out	This WBS section identifies and collects the resources and costs associated with the installation of all L01 through BC1 components in accordance with the activity description above.
1	03	07	10	04		2006 Linac Controls Install and Checkout Gallery to Linac B	This WBS section identifies and collects the resources and costs associated with the installation of all Gallery Waveguide components in accordance with the activity description above.
1	03	07	10	05		2006 Linac Controls Install and Checkout L01 to BC1	This WBS section identifies and collects the resources and costs associated with the installation and checkout of all 2006 Linac Controls from Gallery to Linac B components in accordance with the activity description above.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	03	07	20			LINAC Installation 2007 Shut Down	This WBS section covers the FY2007 Shut Down effort for the reception of parts, components, and sub assemblies from either a Post Processing & Testing or a Rack Integration activity. Installation begins at beneficial occupancy or at a planned SLAC Linac downtime and completes all necessary activities prior to the start of commissioning. These activities are, but not limited to, mechanical installation of beam line components, installation of vacuum components, alignment, vacuum pump down, vacuum leak checking and functional testing of components and all of their respective control systems. Management of project installation activities are not covered in this section. Those activities are covered under WBS 1.3.1, System Management & Integration. This WBS section also covers the removal and/or relocation of existing SLAC Linac beam line components to make room for new LCLS Linac components such as magnets, vacuum components, RF components and diagnostic instruments.
1	03	07	20	01		Beamline Equip Removal L02, L03 and BC2	This WBS section identifies and collects the resources and costs associated with the removal of SLAC Linac beam line components of all L01, L02 through BC2 components in accordance with the activity description above.
1	03	07	20	02		Beamline Equip Installation L02, L03 and BC2	This WBS section identifies and collects the resources and costs associated with the installation of all Gallery Waveguide components in accordance with the activity description above.
1	03	07	20	03		2007 Linac Controls Install and Checkout	This WBS section identifies and collects the resources and costs associated with the installation and checkout of all 2007 Linac Controls in accordance with the activity description above.
1	03	07	20	04		Linac Undulator Interface	This WBS section identifies and collects the resources and costs associated with the installation of all Undulator Interface with Linac in accordance with the activity description above.
1	04					UNDULATOR SYSTEM	The LCLS Undulator System Project Costs, including undulator magnets and supports, undulator diagnostics, vacuum systems, and controls for the undulator equipment are included herein. Integration and installation are also included within this area. Total cost for the LCLS undulator system planning, project management, design, construction, and installation are summed at this level.
1	04	01				Undulator System Management & Integration	All project management and engineering integration oversight is covered by this element. Total cost of all project management and project integration tasks required to design, construct, test and install an operationally complete undulator system for the LCLS: Undulator System Management; ANL Project Support; Undulator System M&S – General; Undulator System Reviews and Workshops.
1	04	01	01			Undulator System Management	Oversee project management details and delivery of a completely operational undulator system for the LCLS. This section includes all project management and project integration tasks required to design, construct, test and install an operationally complete undulator system for the LCLS: Undulator System Management-Technical; ANL Project Support-General.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	04	01	01	01		Undulator System Management - Technical	Oversee the technical project management details and delivery of a completely operational undulator system for the LCLS. Technical management and oversight cost of all project management and project integration tasks required to design, construct, test and install an operationally complete undulator system for the LCLS. It also include SLAC indirect costs generated as a part of doing business with ANL.
1	04	01	01	02		ANL Project Support	Provide all necessary administrative, PMCS, budget, schedule, and contract monitoring, website and other basic sundry support required for the delivery of a completely operational undulator system for the LCLS. This section includes direct and indirect ANL LCLS project support costs required to design, construct, test, and install an operationally complete undulator system for the LCLS.
1	04	01	02			Undulator System Materials & Supplies	This section covers the total M&S cost of the ANL LCLS project office required during the design, construction, testing and installation of an operationally complete undulator system for the LCLS.
1	04	01	02	01		Undulator System M&S - General	Basic M&S cost excluding travel of the ANL LCLS project office required during the design, construction, testing and installation of an operationally complete undulator system for the LCLS: Office supplies and miscellaneous materials; Tele/video conferencing; CPUs and Software; Shipping and Storage.
1	04	01	02	02		Undulator System Travel	Basic M&S cost of travel for the ANL LCLS project required during the design, construction, testing and installation of an operationally complete undulator system for the LCLS.
1	04	01	03			Undulator System Reviews and Workshops	This section provides the necessary support for all reviews of the undulator system or required workshops. It includes all costs required to cover all semiannual reviews and occasional workshops focused on the needs of the LCLS undulator system: Organization and management of all LCLS undulator system reviews and related workshops; Travel for reviewers or necessary workshop attendees; Miscellaneous items required during the reviews and workshops.
1	04	02				Controls	Overall undulator controls task covers all controls issues involved with the LCLS undulator. This includes the costs involved with the entire controls section of the LCLS undulator. It also consists of the specification, design, procurement, assembly and testing of all controls components of the LCLS undulator.
1	04	02	01			Controls Management & Integration	Management and Integration of the Undulator controls activities.
1	04	02	01	03		Software Interface with SLAC	This is the Cost Center for the software design effort required for high-level control applications which will interface with the SLAC control system. Includes commercial software required for design and implementation of these applications. The high level software is that which the operators and scientists in charge of the LCLS use to interact with the undulators. By necessity, this software must function in a dual control system environment (LCLS and SLAC).
1	04	02	01	04		Undulator Cable, Tray, and Rack Layout	This is the Cost Center for the design effort required to generate a plan for the equipment location, layout and distribution within the undulator hall. All components connected via cable to equipment located in racks must be accounted for, and estimates on cable lengths and locations will be made.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	04	02	01	05		Miscellaneous Controls	This element includes miscellaneous tasks that do not fit into all the other controls effort WBS elements. Significant items are all vacuum pump equipment including pumps, controls, and cabling.
1	04	02	02			Motion	This element tracks any controls effort and materials for motion within the LCLS undulator hall. This consists of all controls effort and materials required to control motion based component within the LCLS undulator.
1	04	02	02	01		Undulator Cam Movers	This element covers effort and materials costs for the cam mover system.
1	04	02	02	02		Motion Test Stand	In order to test certain controls aspect of the undulator motion, a test stand will be assembled to evaluate a variety of motion parameters. This cost center will cover the design and procurement of these components.
1	04	02	02	06		Scanning Wire Motion (descoped)	The motion of the scanning wire element is contained within this element. This covers the controls effort and costs involved in the motion of the scanning wire transducer.
1	04	02	02	07		Translation Stage Motion	This element covers effort and materials costs for the undulator translation stage mechanism.
1	04	02	03			Signal Analysis	This element includes all signal analysis done for data acquisition and beam analysis within the LCLS undulator. All signal acquisition hardware and software for signal analysis is included in this element. Effort for data analysis and control is also included.
1	04	02	03	01		RFBPM	This element consists of the hardware and software required to interface the RFBPM units to the control system. All hardware and software required for interfacing the RFBPM units to the control system is included within this element. This includes the timing interface, signal acquisition and control software.
1	04	02	03	02		Charge Monitor (CM)	This element covers the costs of developing the installation and layout plan for the charge monitors at both ends of the undulator system
1	04	02	03	03		Beam Finder Wire	This element covers the integration of the beam finder wire into the undulator control system.
1	04	02	04			Video	The costs to develop and OTR Monitor and video for the undulator system.
1	04	02	04	01		OTR Monitor	The cost to develop an OTR monitor for the undulator system.
1	04	02	04	03		Observation Station Video	The cost to develop video for the undulator system.
1	04	02	05			Data Acquisition & Control	This element covers the various I/O that is not covered in previous elements but is a part of the control system. In general the costs underneath this section are effort only. If hardware is required, it is typically for reading of discrete signals. This consists of the specification and integration of general signals into the control system.
1	04	02	05	01		Strongback Temperature Monitoring	Consists of the software required to communicate to the strongback temperature probes. The costs cover the effort involved in interfacing the strongback temperature monitoring equipment to the undulator control system. This consists mainly of effort involved in creating software to talk to the temperature equipment.
1	04	02	06			Vacuum	This is the overall element covering any controls tasks involved in interfacing the vacuum equipment. This is a parent to the other (specific) vacuum controls tasks. It consists of software effort to interface commercial vacuum components.
1	04	02	06	01		Ion Pump Controller	This element covers the costs of developing the installation and layout plan for the ion pump controllers of the undulator system.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	04	02	06	02		RGA (descoped)	Integration of the residual gas analyzer controllers into the undulator control system. The costs cover the software design and effort for integrating the residual gas analyzers to be used within the undulator hall.
1	04	02	07			Machine Protection	All MPS components and effort will fall under this category. The MPS system is responsible for protecting the undulator hall from equipment damage. It must interface to the SLAC injector to cause a beam abort in event of a failure.
1	04	02	07	01		Undulator Beam Loss Monitor Controls	All effort and materials devoted to the undulator beam loss monitor controls will be tracked within this element. The beam loss monitor generates a signal which must be processed to interface to the machine protection system.
1	04	02	07	02		Cherenkov Detector (merged into 1.04.02.07.01)	All effort and materials devoted to the MPS portion of the Cherenkov detector will be tracked within this element. The Cherenkov detector generates a signal which must be processed to interface to the machine protection system.
1	04	02	07	03		Gamma Ray Detector (merged into 1.04.02.07.01)	All effort and materials devoted to the MPS portion of the gamma-ray detector will be tracked within this element. The gamma-ray detector generates a signal which must be processed to interface to the machine protection system.
1	04	02	08			Undulator Magnet Power Supplies	This element covers design of the power supply controls software, documentation, construction of the computer interface, and integration. It also covers all costs of purchasing the power supplies and controls for them.
1	04	02	10			Undulator Control Module	This is the cost center for the effort to design and procure the undulator control module. It includes the design and purchase of the components.
1	04	02	12			Rack and Cable	This is the cost center for the specification and purchase of the intra-undulator racks and cables for the in-tunnel equipment.
1	04	02	13			BPM	This is the cost center used to support the design and development of the RF Cavity BPM. It includes engineering effort for software design used to characterize the BPM electronics.
1	04	02	14			Long Term Test Prep	This is the cost center used to design and deploy the cabling and controls electronics for the long-term test fixture at APS.
1	04	02	17			Undulator Controls - Management	This is the const center used to cover effort and expenses associated with the management of the undulator controls effort.
1	04	02	20			Undulator MPS	Machine Protection System for the undulator installed and tested.
1	04	02	21			Undulator Controls - Timing	The timing system providing the rates and triggers installed and tested.
1	04	02	22			Undulator Controls - BPM	The beam position monitor data acquisition electronics and software installed.
1	04	02	23			Undulator Controls - Vacuum	The vacuum controls and monitoring hardware and software installed.
1	04	02	24			Undulator Controls - ADS System	The undulator diagnostics including WPM and HLS installed and tested.
1	04	03				Undulator Magnet & Support	This element covers the LCLS undulator magnets and supports, including calibration, assembly, and integration.
1	04	03	01			Undulator Magnet & Support-Mgmt & Integration	Integration of the undulator design, construction, installation, and commissioning efforts.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	04	03	02			First Prototype Undulator & Mfg Plan (descoped)	This section covers the design, construction, testing, and modification of a full-scale prototype undulator magnetic structure. Reviews and reporting efforts are included within this area. A plan for acquiring the LCLS production undulators is to be developed.
1	04	03	03			1st Article Undulators & Long Lead Procurements	Procurement of the long lead items, Titanium Strongbacks, Magnet Blocks, and Magnet Poles is in this area. The first articles from each vendor of the production undulators are also contained herein.
1	04	03	03	01		Ti Strongback (LLP)	Procurement of Long Lead Items: Titanium Strongbacks. This covers the labor and materials for 33 production devices. Additionally, there are 7 operational spares, located in WBS 2.4.3.4. This cost includes effort for design, procurement, testing and receiving of these units.
1	04	03	03	02		Magnet Blocks (LLP)	Magnet blocks for the 33 installed undulators, plus 5% extra construction/assembly spares. Blocks for the 7 operational spare undulators are located in WBS 2.4.3.4. This covers the labor and materials for enough magnet blocks to fabricate 33 production undulators, and includes 5% spares to cover those that are likely to be broken during assembly. Additionally, there are enough blocks for 7 operational spare undulators, without the 5% spare count, located in WBS 2.4.3.4. This cost includes effort for design, procurement, testing and receiving of these units.
1	04	03	03	03		Magnet Poles (LLP)	Magnet poles for the 33 installed undulators, plus 5% extra construction/assembly spares. Poles for the 7 operational spare undulators are located in WBS 2.4.3.4.
1	04	03	03	04		Magnet Assembly & Supports - 1st Articles	Assembly of the first article undulators from each vendor is included within this WBS area.
1	04	03	03	04	03	Support/Mover System - Articles 1 & 2	Assembly of the first article support movers is included within this WBS area.
1	04	03	03	05		Magnetic Measurement (ANL)	Magnetic measurement and tuning of first article undulators from each vendor is included within this WBS area. First articles will be shipped to the MMF.
1	04	03	03	05	01	Magnetic Measurement (ANL) - Vendor A Und #1	Magnetic measurement and tuning of first article undulators from vendor A is included within this WBS area. First articles will be shipped to the MMF.
1	04	03	03	06		Integrated Single-Undulator Module Test	This WBS includes preparation for and execution of a single-undulator module test at ANL.
1	04	03	04			Production Undulator Magnet Assembly & Supports	Procurement, magnetic measurement, and tuning of 33 production undulator assemblies and support/movers are included in this area.
1	04	03	04	01		Production Undulator Assembly - Vendor A	Assembly by Vendor A of 17 production undulators (Assembly of the 7 operational Spare Units is listed under WBS 2.4.3.4.1).
1	04	03	04	02		Production Undulator Assy - Vendor B	Assembly by Vendor B of 16 production undulators is included in this WBS.
1	04	03	04	03		Production Support/Mover Fabrication/Assembly	This WBS area contains the fabrication and assembly of 33 support/mover systems.
1	04	03	04	04		Mu Metal Shield	This WBS area contains the fabrication, assembly, and shipping of the mu metal magnetic shields of the undulator system.
1	04	03	05			Quadrupole Focusing Magnets	Design and procure 33 quadrupole focusing magnets, power supplies, stages and stands, and cables. Procurement of four spares is in 2.4.3.5.
1	04	03	05	01		Quadrupole Magnets	Design and procure 33 quadrupole focusing magnets. Procurement of four spares is in 2.4.3.5.
1	04	03	05	02		Quadrupole Power Supplies	This element covers the specification of the quadrupole power supplies.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	04	03	05	03		Quadrupole Stages & Stands	Design and fabrication of the stages and stands that support the quadrupole magnet on the cradle and allow it to be mechanically positioned for initial alignment are included herein.
1	04	03	05	04		Quadrupole Cables	All power and controls cables for the installed quadrupole magnets are included herein. Responsibility transferred to Controls.
1	04	03	06			Undulator Magnetic Measurement Facility (SLAC)	This element covers the setup of the MMF at SLAC, the magnetic measurements, fiducialization and assembly of the undulator system components, and the design and construction of the position monitoring systems.
1	04	03	06	01		Undulator MMF Setup	This element covers the design and construction of the undulator test stand and test stand prototype, fiducialization method for all magnetic devices, and calibration system for magnetic instruments.
1	04	03	06	01	09	Undulator Handling	This element covers the hardware for moving undulators in the MMF.
1	04	03	06	02		Fiducialization and Magnetic Measurements (F/MM)	This element covers the magnetic measurements, fiducialization and assembly of the undulator system components.
1	04	03	06	02	02	F/MM Quadrupoles	This element covers the magnetic measurements, fiducialization and assembly of the quadrupoles.
1	04	03	06	03		Undulator Monitoring	This element covers the design and construction of the stretched wire monitoring system and the hydrostatic leveling system.
1	04	03	06	03	01	Stretched Wire System	This element covers the design and construction of the stretched wire monitoring system.
1	04	03	06	04		Handling and Assembly Setup (not in Cobra)	This element covers the design, construction, and validation of all handling and assembly equipment.
1	04	03	08			Fixed Supports	This system provides an ultra-stable non-adjustable support platform for the majority of the undulator system components.
1	04	03	08	01		Fixed Supports Management and Integration	This section covers the effort to organize the design, fabrication/procurement and installation and test of the system, and report to the undulator system manager.
1	04	03	08	02		Fixed Support Design	Design the undulator system fixed supports and purchase fixed supports.
1	04	03	08	05		Thermometry	This category refers to thermometry monitoring the temperature of parts of the girder.
1	04	03	08	07		Earthquake Bracing	Simple SLAC style restraint system built into the girder and undulator assemblies that will contain the undulator system in the event of a major earthquake.
1	04	03	08	08		Controls & Software	This covers the costs of all controls related to the fixed support system. in particular it covers temperature monitoring. Responsibility transferred to controls.
1	04	04				Vacuum System	This is the Total Center for Vacuum System in the Undulator System to deliver a functional vacuum system for the Undulator System within LCLS. The Vacuum System and related equipment includes the effort required for procuring the technical equipment, including specification review, oversight of the bid process, issue of purchase requests, and billing. This center includes all vacuum components from the upstream treaty valve to the downstream treaty valve.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	04	04	02			Undulator Vacuum Chamber Assembly	Total Center for Undulator Chamber Assembly in the Vacuum System in the Undulator System. The Undulator Vacuum Chamber is an assembly that resides within the Undulator Magnet. It is designed to contain the electron beam and the produced x-ray beam under vacuum within its walls with little interaction to the beam. Undulator Vacuum Chamber Assembly and related equipment includes the effort required for procuring the technical equipment, including specification review, design, oversight of the bid process, issue of purchase requests, and billing.
1	04	04	02	01		Prototype Chamber Weldment (descoped)	Total cost of (2) Prototype Undulator Vacuum Chambers that includes: design, procurement, quality assurance, and testing. This element includes material and labor charges. Prototype Chamber Weldment and related equipment includes the effort required for procuring the technical equipment, including specification review, oversight of the bid process, issue of purchase requests, and billing. The (2) prototypes will be used to qualify both the design and the materials selection for the Production Vacuum Chamber.
1	04	04	02	02		Production Chamber Weldment	Total cost of (34) Production Undulator Vacuum Chambers including: design, procurement, quality assurance, and testing. This element includes material and labor charges. Production Chamber Weldment and related equipment includes the effort required for procuring the technical equipment, including specification review, design, oversight of the bid process, issue of purchase requests, and billing. The chambers will be in a state ready for installation when they are shipped from ANL to SLAC.
1	04	04	02	03		Prototype Aluminum Chamber	Total cost of (2) Prototype Aluminum Chambers that includes: design, procurement, quality assurance, and testing. This element includes material and labor charges. Prototype Aluminum Chamber and related equipment includes the effort required for procuring the technical equipment, including specification review, oversight of the bid process, issue of purchase requests, and billing. The (2) prototypes will be used to qualify both the design and the materials selection for the Production Vacuum Chamber.
1	04	04	03			Beam-line Bellows Module Assembly	Total Center for Bellows Assembly in the Vacuum System in the Undulator System. The Beam-line Bellows are placed in the spaces between the undulators. The Bellows assembly contains both a barrier for vacuum and a liner (channel) for the beam to follow. Beam-line Bellows Module Assembly and related equipment includes the effort required for procuring the technical equipment, including specification review, oversight of the bid process, issue of purchase requests, and billing.
1	04	04	03	01		Prototype Bellows Module	Total cost of (3) Prototype Bellows Modules including: design, procurement, quality assurance, and testing. This element includes material and labor charges. The (3) prototypes will be used to qualify both the design and the materials selection for the Production Bellows Module.
1	04	04	03	02		Production Bellows Module	Total cost of (47) Production Bellows Modules including: design, procurement, quality assurance, and testing. This element includes material and labor charges. The (47) Production Bellows Modules will be used in the Short and Long Diagnostics Breaks along with the Entrance and Exit Sections.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	04	04	04			Single Undulator Test (SUT) Vacuum	Total cost of Vacuum Components to be used in the Single Undulator Test including: design, procurement, and quality assurance. This element includes material and labor charges. These are the temporary units that will be used until actual units are available.
1	04	04	05			Short Diagnostic Break (SDB) Assembly	Total Center for (23) Short Diagnostic Break Assembly in the Vacuum System in the Undulator System. This center includes: design, procurement, quality assurance, and testing. This element includes material and labor charges. The Short Diagnostics Break is that set of vacuum components that reside within the smaller breaks between the undulator magnets. This is also the assembly that includes both diagnostics devices and vacuum components, although the costing of these items will be found in other places in the WBS.
1	04	04	06			Long Diagnostic Break (LDB) Assembly	Total Center for (11) Long Diagnostic Break Assembly in the Vacuum System in the Undulator System. The Long Diagnostics Break is that set of vacuum components that reside within the larger breaks between the undulator magnets.
1	04	04	07			Entrance Section Assembly	Specification of the vacuum system requirements at the entrance to the undulator system.
1	04	04	08			Exit Section Assembly	Specification of the vacuum system requirements at the exit to the undulator system.
1	04	04	09			Baking System	Total Center for Baking System in the Vacuum System in the Undulator System. This element covers the labor and materials for the baking system for vacuum components going into the undulator vacuum system. This includes effort for design, procurement, and receiving of these units. Baking System and related equipment includes the effort required for procuring the technical equipment, including specification review, oversight of the bid process, issue of purchase requests, and billing.
1	04	05				Diagnostics	Deliver a functional Diagnostics for the Undulator System within LCLS. This center includes all diagnostics devices from the upstream treaty valve to the downstream treaty valve.
1	04	05	02			Undulator Line Diagnostics (ULD) (descoped)	Total Center for the Undulator Line Diagnostics for the Undulator System. This element covers the labor and materials for this center. This includes effort for design, procurement, testing and receiving of the units. This center contains the intra-undulator diagnostics that reside within the diagnostics station that are placed in the (11) Long Diagnostics Breaks.
1	04	05	02	01		ULD Test Station (descoped)	This element covers the labor and materials for making the (1) ULD Test Station. This includes effort for design, procurement, testing and receiving of this unit. The Test Station will be used along with the prototypes of the scanning wire, OTR, x-ray imaging, x-ray intensity, and monochromator to test the sub-systems in a beam line.
1	04	05	02	02		ULD Vacuum Chamber (descoped)	This element covers the labor and materials for the group of (11) production vacuum chambers. This includes effort for design, procurement, testing and receiving of the units. The ULD Vacuum Chamber is the housing where the production type ULD Diagnostics are contained.
1	04	05	02	03		Positioning Mechanism (descoped)	The Positioning Mechanism is a device for moving from one diagnostic device to another within the EBXPD Diagnostics Station. This cost element covers the labor and materials for prototype related work and the group of (11) production devices. This includes effort for design, procurement, testing and receiving of the units.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	04	05	02	04		Scanning wire assembly (ULD-SWA) (descope)	The Scanning Wire, also called wire scanner, will be used to measure the overlap of the undulator line diagnostics.
1	04	05	02	05		Optical transition radiation imaging assembly (descope)	The OTR is used to produce an image of the electron beam to characterize its size and shape, this is needed for beam tuning purposes. This element covers the labor and materials for prototype related work and the group of (11) production devices. This includes effort for design, procurement, testing and receiving of the units.
1	04	05	02	09		ULD Design & Integration (descope)	This element represents the integration of the subsystems, like OTR and scanning wire, into the EBXPD station. There will be (11) EBXPD Stations produced for the LCLS Undulator System and this unit cover the integration of the sub-systems into the station. The element includes design, procurement, quality assurance, lab testing, and shipment to SLAC.
1	04	05	04			End-of-Undulator(EOU) X-ray and Profile Diagnostics	The End of Undulator Diagnostics is an important area where studies and simulations are being conducted to best utilize the area. Total Center for the End-of-Undulator Diagnostics for the Undulator System. There will be just a single suite of EOU diagnostics. This is a LOE task with a small amount of M&S devoted to the development of a suite of end-of-undulator diagnostics.
1	04	05	04	01		Prototype Construction and Testing	This element covers the labor and materials for the fixtures related to testing the (1) EOU prototype. This includes effort for design, procurement, testing and receiving of the fixtures and test pieces for the EOU prototype test.
1	04	05	05			RFBPM	The RFBPM will be used to precisely measure the position of the electron beam in all the breaks between the undulators. Total Center for RFBPM Diagnostics for the Undulator System.
1	04	05	05	01		X-Band Cavity BPM Development	The X Band Cavity BPM is the sensor installed in the beam line that will be used to precisely measure the position of the electron beam in all the breaks between the undulators. Total Center for RFBPM Diagnostics for the Undulator System. This element covers the labor and materials for (5) prototypes: (1) non-vacuum bench unit, (1) ITS beam test unit, and (3) for single shot test. This includes effort for design, procurement, testing and receiving of the units.
1	04	05	05	02		X-Band Receiver Development	The X-Band Receiver takes the signals from the RFBPM cavity and down converts to a lower frequency signal. Total Center for X-Band Receiver Prototype activities for the Undulator System. This element covers the labor and materials for (4) prototypes: (1) for the ITS test and (3) for the single shot test. This includes effort for design, procurement, testing and receiving of the units.
1	04	05	05	03		X-Band BPM Production	This element represents the production of the RFBPM system. It encompasses the production of the cavities, receivers, waveguides and supports. This element covers the labor and materials for (8) units going into the LTU and a group of (35) devices going into the Undulator System. This includes effort for design, procurement, testing and receiving of the units.
1	04	05	06			Beam Finder Wire	The Beam Finder Wire will be used to precisely measure the position of the electron beam in all the breaks between the undulators. Total Center for Beam Finder Wire Diagnostics for the Undulator System. This element covers the labor and materials for prototype effort and a group of (33) production devices. This includes effort for design, procurement, testing and receiving of the units.
1	04	05	07			Charge Monitor (CM)	Review of SLAC Charge Monitor Design.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	04	05	08			Beam Loss Monitoring	This element cover the design and materials costs for the beam loss monitor system installed in the undulator system and used to protect it from significant radiation doses.
1	04	05	10			Single Undulator Test (SUT) Diagnostics	Total cost of Diagnostic Components to be used in the Single Undulator Test including: design, procurement, and quality assurance. This element includes material and labor charges. These are the temporary units that be used until actual units are available.
1	04	05	11			Supplemental Shielding	Total Center for the Diagnostics Supplemental Shielding for the Undulator System. This element covers the labor and materials for a group of supplemental shielding for diagnostics devices and electronics stationed in the undulator tunnel. This includes effort for design, procurement, and receiving of these units.
1	04	06				Undulator System Installation and Alignment	This element covers all the M&S and effort, management oversight, technical and other labor, required for the LCLS undulator system installation, basic checkout, and alignment tasks. Following beneficial occupancy (BO) of the LCLS Undulator Hall all technical equipment, fixed supports, undulators and quadrupole magnets, diagnostics, vacuum systems, and controls system, will be moved into the undulator hall, installed, checked out, and aligned to the required position and accuracy.
1	04	06	02			Control System Installation and Alignment	The control system installation will be done as the pieces to be controlled are installed - in a phased approach. Checkout will be done when specific modules are in place and testing will be productive. All costs involved in the installation and checkout of the undulator control system will be tracked within this element.
1	04	06	04			Vacuum System Installation and Alignment	This element contains the individual effort for transporting the vacuum system into the LCLS undulator tunnel and installing the different vacuum components in the Undulator System. Installation, integration, and checkout of bellows, pumps, vacuum gauges, residual gas analyzers, pump-out valves, and gate valves will be worked on in this element. Total Center for the installation of the Vacuum System in the Undulator System at SLAC. This element covers the labor for vacuum components going into the undulator vacuum system.
1	04	06	06			2008 Undulator System Installation	This element is the total cost center for all M&S and effort, management oversight, technical and other labor, required for the LCLS undulator system installation, basic checkout, and alignment tasks. Following beneficial occupancy (BO) of the LCLS Undulator Hall all technical equipment, fixed supports, undulators and quadrupole magnets, diagnostics, vacuum systems, and controls system, will be moved into the undulator hall, installed, checked out, and aligned to the required position and accuracy.
1	05					X-RAY TRANSPORT & DIAGNOSTICS SYSTEMS	XTOD includes mechanical and vacuum systems for the x-ray beam path, attenuators, x-ray optics and x-ray diagnostics required for manipulation and characterization of the x-ray beam downstream of the undulator. "Manipulation" includes collimation, attenuation, turning, and monochromatizing. "Characterization" includes measurement of x-ray beam properties as necessary for commissioning and operation of the LCLS.
1	05	01				System Management & Integration	This element provides overall management for XTOD.
1	05	01	01			Management	This element provides overall management for XTOD safety, conceptualization, R&D, design, construction, testing, installation, integration, and commissioning.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	05	01	01	01		XTOD Management - Technical	This covers a full time manager.
1	05	01	01	02		LLNL Project Support	This covers a half time administrator, and funding for programmatic travel to attend weekly staff meetings, recruit project staff prepare monthly reports, prepare reviews, and other required project documentation.
1	05	01	01	03		Commissioning Coordinator	This element provides support to develop a schedule for installation, testing, and commissioning activities for X-Ray Transport. Also, the work must be coordinated with X-Ray Endstations as well as other LCLS subprojects.
1	05	02				Controls	Controls captures upper-level work required to interface and integrate the LCLS system-wide control systems to the XTOD primitive controls and to provide remote access to the instrumentation in the Front End Enclosure (FEE), the Near Experimental Hall (NEH), the Tunnel, and the Far Experimental Hall (FEH).
1	05	02	01			Controls	This element covers the development and delivery of the EPICS control system for XTOD. This will include the development of high level application programming to support the physics application and software programs for all XTOD diagnostics and instruments. The control system will interface to a variety of devices including cameras, sensor electronics, valves, motors, and gas flow and pressure controllers.
1	05	02	02			Controls - Motors	This element covers the initial specification, design and material list evaluation for the motors in the X-Ray Transport control system.
1	05	02	03			Controls - Vacuum	This element covers the initial specification, design and material list evaluation for the vacuum controls in the X-Ray Transport control system.
1	05	03				Mechanical/Vacuum Subsystem	This WBS element covers the Mechanical and Vacuum specification, design, and procurement for the FEE, Near Hall, Tunnel, and Far Hall.
1	05	03	01			Vacuum Systems Engineering	This covers the management for the Mechanical and Vacuum work.
1	05	03	02			Mech/Vac Front End	This covers the mechanical and vacuum specification, design, and procurement for the FEE.
1	05	03	03			Mech/Vac Near Hall	This covers the mechanical and vacuum specification, design, and procurement for the Near Hall.
1	05	03	03	01		Mech/Vac Near Hall	This covers the mechanical and vacuum specification, design, and procurement for the Near Hall.
1	05	03	04			Mech/Vac Tunnel	This covers the mechanical and vacuum specification, design, and procurement for the Tunnel.
1	05	03	05			Mech/Vac Far Hall	This covers the mechanical and vacuum specification, design, and procurement for the Far Hall.
1	05	04				Optical Subsystem	All elements used to manipulate the X-Ray beam.
1	05	04	02			Facility Optics	This WBS element will provide specification, design, procurement, install and testing for the fixed masks, the slits and collimators, the mirrors, the gas attenuator, and the solid attenuator.
1	05	04	02	01		Fast Valve	This WBS element supports the design, procurement, fabrication, assembly, testing, and shipping, of the Fast Valve, its sensor and its controller. The Fast Valve is located in the electron beam dump area and the sensor is located in the FEE.
1	05	04	02	02		Fixed Mask	The Fixed Masks insure that all radiation allowed downstream is confined to within a very small angular region.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	05	04	02	03		Slit	Slit consists of a two movable jaws defining an adjustable horizontal aperture, and two movable jaws defining an adjustable vertical aperture. The purpose of the slit is to allow the users to remove the halo of spontaneous radiation surrounding the FEL.
1	05	04	02	05		Gas/Solid Attenuator	This element includes both the solid and gas attenuators. The gas attenuator is a section of pipe filled with gas whose purpose is to attenuate the FEL beam at low photon energies.
1	05	04	02	05		Gas/Solid Attenuator (Cont.)	The solid attenuators reside in one of the gas attenuator cells. The attenuators are mounted on inserters allowing various combinations of attenuators to be selected.
1	05	04	02	06		TTF Damage Experiment	This WBS element covers the planning, procurement, running, analysis, and documentation of a series of measurements at the TTF VUVFEL facility. The purpose of these measurements is to measure damage thresholds of materials used at the LCLS under the conditions of high brightness and short times.
1	05	04	02	07		FEL Offset Mirrors	This WBS element covers the specification, design and procurement of FEL Offset Mirrors located in the Front End Enclosure. This purpose of this device is to filter the spontaneous energy.
1	05	04	02	08		Solid Attenuator	This WBS element covers the specification, design and procurement of Solid attenuators located in the Front End Enclosure. This purpose of the solid attenuators is to provide a means of attenuating the FEL for photon energies above 2 keV. The attenuator consists of 6 Be foils mounted on solenoid controlled arms that can be inserted into the beam. An additional 3 insertion mechanisms provide spares and alternative solids to meet future needs for attenuation. The solid attenuators are mounted on the gas attenuator pipe.
1	05	05				Diagnostics Subsystem	Provide diagnostics to characterize and measure beam performance for the users and the facility.
1	05	05	02			Modeling & Simulation	Develop Monte Carlo and Wave based numerical models of the LCLS FEL and spontaneous radiation for use in design and specification of the diagnostics.
1	05	05	02	01		Wave Model	This element covers the development and execution of programs modeling the wave properties of the diagnostics and optical elements.
1	05	05	02	02		Monte Carlo Model	This element covers the development and execution of Monte Carlo simulations of the x-ray interactions within the diagnostics and optical elements.
1	05	05	02	03		Beam Simulation	This WBS covers the development of computer codes to simulate the expected levels of FEL and spontaneous beams. Both monte-carlo and wave models will be developed and applied to each instrument.
1	05	05	03			Facility Diagnostics	This WBS element will provide specification, design, procurement, prototype, install and testing for the Direct Imager, Indirect Imager, Pulsed Ion Chamber, Gas Mixing System, FEE Diagnostic Tanks, Ion Pump Diagnostic Tanks.
1	05	05	03	01		Direct Imager	The Direct Imager is an insertable, high-resolution scintillator viewed by CCD cameras for measuring spatial distributions and for alignment and focusing of optical elements.
1	05	05	03	02		Indirect Imager	The Indirect Imager utilizes a multi-layer mirror to reflect a portion of the beam onto an imaging camera. The imager creates a spectral slice of the beam over a limited, low-energy bandwidth and will be used to perform monochromatic measurements of the beam distribution.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	05	05	03	06		Gas Detector	There are two Gas Detectors located upstream and downstream of the attenuators which provide a non-intrusive measure of the FEL pulse energy, in real-time, on a pulse-by-pulse basis.
1	05	05	03	07		NEH Imager (Not in Cobra)	This WBS element supports the design, procurement, fabrication, assembly, testing, and shipping of the NEH Imager System, which is located in the NEH to provide measurements and characterization of the beam in the NEH.
1	05	05	03	08		FEH Imager (Not in Cobra)	This WBS element supports the design, procurement, fabrication, assembly, testing, and shipping of the FEH Imager System, which is located in the FEH to provide measurements and characterization of the beam in the FEH for the CD4 milestone.
1	05	05	04			Commissioning Diagnostics	This WBS element will provide specification, design, procurement, prototype, install and testing for the Total Energy Measurement, and Spatial Shape & Centroid Measurement.
1	05	05	04	01		Commission Diagnostic Tanks (Not in Cobra)	This tank is a stainless steel tank and vacuum system housing the commissioning diagnostics and associated rails and stages for positioning them. One tank for the NEH.
1	05	05	04	02		Total Energy Measurement	The Total Energy Measurement System is located downstream of the Attenuator and provides an accurate, although intrusive, measure of the FEL pulse energy based on the temperature rise produced in a known quantity of matter after interaction with an FEL pulse.
1	05	05	04	04		Soft X-Ray Imager	The commissioning diagnostic tank is converted into a spectrometer by adding a multilayer optic at 0.8 keV. The optic disperses the radiation onto an x-ray sensitive region of a fast readout position-sensitive detector.
1	05	05	04	05		Popup Cameras	This WBS element supports the design, procurement, fabrication, assembly, testing, and shipping of the Popup Alignment System. The Popup Alignment System is a series of stations consisting of cameras viewing scintillators that normally are not in the beam path but when required can be inserted into the beam path. The Popup camera systems are located at various positions before, after, and between the mirrors of the FEL offset systems to provide information on the position of the main and reflected beams. This information will be used to align the FEL offset systems.
1	05	05	04	06		K Measurement System	This WBS element supports the design, procurement, fabrication, assembly, testing, and shipping of the K Measurement System excluding the channel cut crystal optical elements which are supported through WBS element 1.6.8 K Measurement Crystals. The K Measurement System is located in the FEE and contains crystal optics that can be inserted into the LCLS beam to spectrally filter the radiation.
1	05	06				X-Ray Transport System Installation & Alignment	This covers the mechanical and vacuum installation for the Front End Enclosure, Near Hall, Tunnel and Far Hall areas in the X-Ray Transport system.
1	05	06	01			FEE Install	This covers the mechanical and vacuum installation for the FEE.
1	05	06	01	01		FEE Cable Installation	This WBS element covers the installation of the XTOD cables in the FEE
1	05	06	01	02		FEE Install - All, excld g cable installation	This covers the mechanical, vacuum, diagnostics, and attenuator installation for the FEE. Excludes cable installation.
1	05	06	02			Near Hall Install	This covers the mechanical and vacuum installation for the NEH.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	05	06	03			Tunnel Install	This covers the mechanical and vacuum installation for the Tunnel.
1	05	06	04			Far Hall Install	This covers the mechanical and vacuum installation for the FEH.
1	05	06	05			Electron Dump Enclosure Install	This covers the mechanical and vacuum installation for the EDE.
1	06					X-RAY END STATION SYSTEMS	This element includes the infrastructure required to integrate x-ray experiments with the LCLS source and conventional facilities. Specifically, this includes safety systems, computer and network systems, a synchronized laser system, and a prototype detector that will be used by most of the foreseeable LCLS experiments. It also includes a complete Atomic Physics Station for the first studies of FEL-atom interactions.
1	06	01				System Management & Integration	This element provides management and integration for all design engineering and construction phases of the Project.
1	06	01	01			Management	Attend meetings, arrange for staffing for the project, prepare reports, formulate conceptual design, and travel as required.
1	06	01	02			SSRL Physics Support	Receive advice and physics support from SSRL Physicists for X-Ray Endstation systems.
1	06	02				XES Controls	Create protocols, networks, and systems needed for controlling experimental equipment and handling experimental data, and design and create safety interlock systems.
1	06	02	01			Controls Management	Provide management for the XES Controls activities, planning and scheduling reviews, provide travel and test equipment for supporting engineering.
1	06	02	02			Network - Closed (Moved to new WBS Element)	Design, procure, and test the hardware and software required for computer network support for LCLS experiments.
1	06	02	03			PC Support - AP - Closed (Moved to new WBS Element)	Design, procure, and test the hardware and software needed for the Atomic Physics experimental station computer systems and associated computer systems used by experimenters at LCLS.
1	06	02	04			Beamline Controls - AP - Closed (Moved to new WBS Element)	Design, procure, and test the hardware and software needed to control equipment installed at the Atomic Physics experimental station, including precision motion equipment, sample manipulation and monitoring equipment, and detectors.
1	06	02	05			X-Ray PPS - Closed (Moved to new WBS Element)	Design, procure, and test the hardware and software needed for the personnel protection system that will ensure radiological safety for the experimental stations and x-ray beam transport areas (Front End Enclosure (FEE), Near Experimental Hall (NEH), X-ray Transport Tunnel (XRT), and Far Experimental Hall (FEH)).
1	06	02	05	01		FEE X-Ray PPS - Closed (Moved to new WBS Element)	Design, procure, and test the X-Ray PPS for the Front End Enclosure.
1	06	02	05	02		NEH X-Ray PPS - Closed (Moved to new WBS Element)	Design, procure, and test the X-Ray PPS for the Near Experimental Hall.
1	06	02	06			X-Ray MPS - Closed (Moved to new WBS Element)	Design, procure, and test the hardware and software needed for the machine protection system that will minimize the possibility of significant damage to the LCLS source due to accidents in the experimental stations and x-ray beam transport areas (Front End Enclosure, Near Experimental Hall, X-ray Transport Tunnel, and Far Experimental Hall).
1	06	02	06	01		FEE X-Ray MPS - Closed (Moved to new WBS Element)	Design, procure, and test the X-Ray MPS for the Front End Enclosure.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	06	02	07			AMOS Experiment Controls X1	Design the hardware and software needed to control equipment installed at the High Field Atomic Physics experimental station (X1), including precision motion equipment, sample manipulation and monitoring equipment, optics, detectors, and diagnostics.
1	06	02	07	01		AMOS Requirements, Design, Setup	Design the hardware and software needed to control equipment installed at the Atomic Physics experimental station X1.
1	06	02	07	02		X-Ray Fluorescence Detector (Not in Cobra)	Procure, and test the hardware and software needed to control the x-ray fluorescence detector.
1	06	02	07	03		Ion Imaging & Electron Detector (Not in Cobra)	Procure, and test the hardware and software needed to control the ion imaging and electron detector.
1	06	02	07	04		Sample Source (Not in Cobra)	Procure, and test the hardware and software needed to control the sample source.
1	06	02	07	05		Vacuum Controls & Mechanical Exp 1 (Not in Cobra)	Procure, and test the hardware and software needed to control the vacuum and mechanical equipment of the X1 experiment.
1	06	02	07	06		Refocus Optics (Not in Cobra)	Procure, and test the hardware and software needed to control the refocus optics
1	06	02	07	07		Development Hardware & Software	Procure hardware and software for test setups to develop and test control and DAQ components
1	06	02	07	08		Beam Viewing System for Phase 1	Design, procure, and test the beamviewing system for the initial phase of the experiment
1	06	02	07	09		Beam Viewing System for Phase 2	Design, procure, and test the beamviewing system for the later phase of the experiment
1	06	02	07	12		Differential Pumping	Design, procure, and test the hardware and software for the differential pumping controls
1	06	02	07	14		Temperature Monitoring	Design, procure, and test the hutch temperature monitoring system
1	06	02	07	15		Gas Storage & Delivery System	Design, procure, and test the gas storage and delivery system
1	06	02	07	16		High Field Physics Chamber	Design, procure, and test the controls for the experimental chamber
1	06	02	07	17		Diagnostics Chamber	Design, procure, and test the controls for the diagnostics chamber
1	06	02	07	18		Total Power Measurement	Design, procure, and test the controls for the total energy measurement system
1	06	02	08			AMOS Particle Imaging Controls	Design the hardware and software needed to control equipment installed at the Particle Imaging Atomic Physics experimental station (X2).
1	06	02	08	01		AMOS Particle Imaging Controls	Design the hardware and software needed to control equipment installed at the Atomic Physics experimental station X2.
1	06	02	08	02		AMOS Particle Imaging Software	Procure, and test the software needed to control the X2 Particle Imaging instrument.
1	06	02	09			Controls Management - Closed	Provide management for the XES Controls activities, planning and scheduling reviews, provide travel and test equipment for supporting engineering.
1	06	02	10			Global Controls System	Create protocols, networks, and systems needed for controlling experimental equipment and handling experimental data, and design and create safety interlock systems.
1	06	02	10	01		Network	Design, procure, and test the hardware and software required for computer network support for LCLS experiments.
1	06	02	10	02		Machine Protection System	Design, procure, and test the hardware and software needed for the machine protection system that will minimize the possibility of significant damage to the LCLS source due to accidents in the experimental stations and x-ray beam transport areas (front end enclosure, Near Experimental Hall, x-ray transport Tunnel, and Far Experimental Hall).

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	06	02	10	03		Personnel Protection System	Design, procure, and test the hardware and software needed for the personnel protection system that will ensure radiological safety for the experimental stations and x-ray beam transport areas (front end enclosure, Near Experimental Hall, x-ray transport tunnel, and Far Experimental Hall).
1	06	02	10	04		Laser Safety System (LSS)	Design, procure, and test the hardware and software needed for the personnel protection system that will ensure safe operation of the laser system for the laser laboratory, beam transport and experimental hutches in the Near Experimental Hall.
1	06	02	10	05		User Safeguards	Design, procure, and test the hardware and software needed for user safeguard systems that will ensure safety of the users in the experimental areas (FEE, NEH, Tunnel, FEH).
1	06	02	10	06		Timing System	Design, procure, and test the hardware and software required for a timing system to provide timing information for the experiments through the EPICS systems.
1	06	02	10	07		Data Management	Design, procure, and test the hardware and software required for data management system supporting the data storage and processing needs of the experiments.
1	06	02	10	08		Global Cabling & Racks	Design and procure the cabling and racks need for all the global control systems.
1	06	02	10	09		Laser Timing	Design, procure, and test the hardware and software required for a high precision low jitter laser based timing system as a timing backbone for the LCLS including the experimental areas.
1	06	02	10	11		Common Hutch Controls	Design, procure, and test the hardware and software required for common hutch controls as 120-Hz beam-data exchange, workstations, etc
1	06	02	10	12		Data Acquisition (DAQ)	Design, procure, and test the hardware and software required for the data acquisition at 120Hz from the readout devices
1	06	02	10	13		Archives	Design, procure, and test the hardware and software required to archive the 120-Hz EPICS and also science data
1	06	02	10	14		Data Retrieval & Analysis	Design, procure, and test the hardware and software required to retrieve and analyze EPICS and also science data
1	06	02	11			Laser Controls	Design, procure, and test the hardware and software required to control the laser of the AMO experiment in the Near Hall.
1	06	04				XES Laser System	Design, procure, and receive the ultrafast laser system, the laser diagnostics, the laser transport of the Atomic Physics Station that will be installed in the Near Experimental Hall. Specify, design and certify the laser safety system.
1	06	04	01			XES Laser	Specify, procure, and receive the XES laser system that will be installed in the Near Experimental Hall for the Atomic Physics Station.
1	06	04	02			Laser Diagnostics	Design, procure, and test the hardware and software that will be used to monitor the operation of the ultrafast laser system in the Near Experimental Hall.
1	06	04	03			Laser Optical Transport	Design, procure, and test the optical transport system for transporting the ultrashort laser pulses to the experimental hutche(s) in the Near Experimental Hall.
1	06	04	04			Laser Safety	Specify, design, review, certify and procure the Laser safety systems for the XES laser system to ensure laser operation according to SLAC Laser Safety rules.
1	06	05				X-Ray Detectors	Specify, procure, and test prototype detectors that will be needed for the first experiments at LCLS. Development of advanced detector concepts that are essential to LCLS are included under 2.6 as R&D.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	06	05	01			Beam Imaging	Beam Imaging detector descope.
1	06	05	04			Detector & Streak Camera	Detector Engineering activities to manage and coordinate all detector development programs for the Endstation Systems at LCLS including the R&D detector project in WBS 2.6.
1	06	05	04	01		X-Ray Detector Management	Detector Engineering activities to manage and coordinate all detector development programs for the Endstation Systems at LCLS including the R&D detector project in WBS 2.6.
1	06	06				System Installation & Alignment	This element provides for System Installation and Alignment in all areas of the X-Ray Endstation system (Front End Enclosure, Near Hall, Tunnel, and Far Hall). Specifically, this includes controls, computer and network systems, safety systems, laser system, x-ray detector and instrumentation and infrastructure for the atomic physics station. This also includes the integration of the X-Ray Endstation system with other components of the LCLS source, such as the LCLS timing and control system, vacuum system and conventional facilities. Initial test activities are included in this section.
1	06	06	01			Front End Install	This element provides for System Installation and Alignment in the Front End Enclosure. Specifically, this includes controls, computer and network systems and safety systems.
1	06	06	02			Near Hall Install	This element provides for System Installation and Alignment in the Near Hall. Specifically, this includes controls, computer and network systems, safety systems, a complete instrument of a Atomic Physics Station with its experimental chambers and their vacuum components, and the laser system and optical transport. Initial test activities of these systems are included in this section.
1	06	06	02	01		Near Hall Install Controls	Closed.
1	06	06	02	02		Network Fiber Installation	This element covers the installation and cable termination of the network fiber for the FEE and the NEH. Also included is cable plant design, installation contract, and oversight.
1	06	06	02	04		NEH Install AMO Experiment	This element covers all Atomic Physics system installation in the Near Hall.
1	06	06	02	05		Near Hall Install Laser	This element covers the installation of the laser system and the optical transport in the Near Hall.
1	06	06	02	06		Near Hall Install PPS	This element covers all Personal Protection System installation, testing and certifying in the Near Hall.
1	06	06	02	07		Near Hall Install Laser PPS	This element covers the installation, testing and certifying of the Personal Protection System for the laser system in the Near Hall.
1	06	06	02	09		NEH Install Timing	This element covers the installation of the LBL timing system. It includes installation of the fiber trunk from sector 20 up to the NEH. Also included is cable plant design, installation contract, and oversight.
1	06	06	02	99		Near Hall Install Other	This element covers installation of components, such as, racks for controls, beamline components not integral with AMO or laser equipment.
1	06	06	03			Tunnel Install	This element provides for System Installation and Alignment in the Tunnel. Specifically, this includes controls, computer and network systems, and safety systems.
1	06	06	04			Far Hall Install	This element provides for System Installation and Alignment in the Far Hall. Specifically, this includes controls, computer and network systems, safety systems, and x-ray detector.
1	06	06	05			Electron Dump Enclosure Install	This element provides for System Installation and Alignment in the Electron Dump Enclosure. Specifically, this includes safety systems.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	06	07				AMOS Experiment	This element covers specification, design, procurement and testing of the hardware needed for the AMO instruments including diagnostics and focussing needs. Management tasks for the technical and safety reviews are also included.
1	06	07	01			AMO Exp - Management & Design	This WBS section covers the AMO management tasks of performing technical design and safety reviews, and producing documentation and plans.
1	06	07	02			AMO Exp - High Field Physics	This element includes the procurement, assembly and testing of the AMO High Field Physics instrument (also labeled X1). This includes detectors, sample source, vacuum system and the differential pumping system.
1	06	07	03			AMO Exp - Refocus Optics	This element includes the procurement, assembly, alignment and testing of the AMO refocussing optics.
1	06	07	04			AMO Exp - Diagnostics	This element includes the procurement, assembly and testing of the AMO diagnostics.
1	06	07	05			AP X2 Particle Imaging -closed	This element includes the procurement, assembly and testing of the AMO Particle Imaging instrument (also labeled X2).
1	06	08				K Measurement Crystals	This element includes tasks in support of building the K Measurement spectrometer. The remainder of the tasks are covered in the WBS 1.5.
1	06	08	01			K Measurement Crystals	This element includes the preparation of the Physics Requirement Document for the K Measurement spectrometer and the procurement of the crystals for this instrument.
1	06	09				Mechanical Systems	This element covers specification, design, procurement, assembly and testing of mechanical systems which include PPS stopper hardware and PPS shielding. The safety and Radiation Physics Review process is also included.
1	06	09	01			PPS Stoppers	This element covers specification, design, procurement, assembly and testing of the PPS stopper hardware.
1	06	09	02			PPS Shielding	This element covers specification, design, procurement, assembly and testing of the PPS shielding.
1	06	09	03			NEH Hutch Doors	This element covers specification, design, procurement, assembly and testing of 3 hutch doors for the NEH, one for each hutch. Doors are 44" wide, sliding doors with frames and lead lining.
1	09					CONVENTIONAL FACILITIES	The Conventional Facilities for the Linac Coherent Light Source (LCLS) will include renovations to the existing SLAC facilities and the development of new facilities. Included will be all major systems and subsystems contained herein that will be required to support the facilities related to the LCLS programmatic requirements. The scope of the WBS will include 17 elements: Sector 20 Injector Facilities, Magnetic Measuring Facility, BTH West, Linac Upgrades, Research Yard Modifications, Beam Transport Hall, Front End Enclosure, Electron Beam Dump, Near Experimental Hall, Undulator Hall, X-Ray Transport & Diagnostics, Far Experimental Hall, BTH Service Building 2.1, 2.2, and 2.3, UH Service Building 3.1, Service Yard FEH, Central Utility Plant, and SLAC Space Renovation for LCLS Ops
1	09					CONVENTIONAL FACILITIES (Continued)	Activities within these elements include, site preparation and development (including establishment of survey monuments for site alignment), beam line housings including a beam dump, renovations to existing facilities, buildings, service buildings, utility systems (including cooling systems), fire protection systems, roads, sidewalks, berms, fencing and parking areas.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	01				System Management & Integration	This element will provide the overall project management to implement and integrate the design, construction, commissioning, and close-out for all phases of the project related to conventional facilities.
1	09	01	01			Management	This element will provide overall level of effort management support for conventional facilities to include development of reports and peer reviews, attendance of meetings, insure integration of other systems interfacing with conventional facilities, software acquisitions and travel as required, managing the WBS including cost, schedule and resources; coordinate Title I, Title II and Title III efforts with AE firms and in-house support staff engineers, designers and drafters; coordinate Title III with subcontractors (including architectural and engineering firms) and general contractors and construction managers, and managing the close-out of activities including commissioning and final acceptance by end users.
1	09	01	02			CAM/CF Engineering	This element covers SLAC project management support during Title I, Title II and Title III activities throughout the WBS. The UTR will provide oversight for subcontractors (including architectural and engineering firms), labor service and in-house labor. During the construction phase (Title III), SLAC Engineering / UTR has the responsibility to monitor construction activities including safety program, tests for bolt torque, welding, concrete strength, pressure certification, fire systems and electrical testing for project compliance with technical specifications and regulatory compliance. ETC baseline redefined the Title as "Engineering / CAM" to include CF engineering support and AE engineering support for Beam-Path.
1	09	01	03			Construction Management & AE Support	This element will provide a support role for various construction management activities in support of the WBS. CM will support all phases of activities to include pre-construction services, bidding, field supervision, commissioning, and close-out. Particular emphasis will be given to validation of WBS schedules and estimates, value engineering and general construction support activities including Safety plan, EP site sampling analysis/characterization and disposal plans, quality control and preparing bid packages to release for construction. ETC baseline redefined the scope for this element and transferred A&E Title 3 engineering support to WBS 1.09.01.02.
1	09	01	04			Mechanical Design (MD)	This element will provide SLAC MD drafting support and drawing research for as-builts in support of the WBS for Title I and Title II activities.
1	09	01	04	01		Mechanical Design Title 1 (Linac not included)	This element will provide MD effort (excluding Linac) in support of Title I activities.
1	09	01	04	02		Mechanical Design T1 Linac Facilities	This element will provide MD effort directly related to the Linac in support of Title I activities.
1	09	01	04	03		Mechanical Design Title 2 (Linac not included)	This element will provide MD effort (excluding Linac) in support of Title II activities.
1	09	01	04	04		Mechanical Design T2 Linac Facilities	This element will provide MD effort directly related to the Linac in support of Title II activities.
1	09	01	04	05		Mechanical Design Title 3 Linac Facility	This element will provide MD effort directly related to the Linac in support of Title III activities.
1	09	01	04	06		Mechanical Design Title 3 (Linac not Included)	This element will provide MD effort (excluding Linac) in support of Title III activities.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	01	05			Conventional Experiment Facility (CEF)	This element will provide SLAC CEF effort in support of the WBS for utility upgrades and misc engineering in-house support and project coordination in support of for Title I and Title II activities (Pre-Title I and Pre-Title II). Activities included in this element are field surveying, gathering user requirements, developing design criteria packages, obtaining user review and approvals, assisting in the request for proposal packages for engineering and construction firms, assisting in job walks for engineering and construction firms.
1	09	01	05	01		CEF Engineering Title 1 (Linac Not Included)	This element will provide SLAC CEF effort (excluding Linac) in support of Title I activities.
1	09	01	05	02		CEF Engineering Title 1 Linac Facility	This element will provide SLAC CEF effort directly related to the Linac activities in support of Title I activities.
1	09	01	05	03		CEF Engineering Title 2 (Linac Not Included)	This element will provide SLAC CEF effort (excluding Linac) in support of Title II activities.
1	09	01	05	04		CEF Design Linac Facility Title 2	This element will provide SLAC CEF effort directly related to the Linac activities in support of Title II activities.
1	09	02				Title 1 & Title 2 Conventional Facilities	This element will provide both SLAC in-house engineering, drafting support, and subcontractor architectural/engineering support for the Title I and Title II design efforts for the following WBS elements: Sector 20 Injector Facilities, Magnetic Measuring Facility, Main Control Center Modifications, Linac Upgrades, Beam Transport Hall, Research Yard Modifications, Undulator Hall, Front End Enclosure, Beam Dump, Near Experimental Hall, X-Ray Transport & Diagnostic Tunnel, Far Experimental Hall and the Central Lab Office Complex.
1	09	02	02			A & E Services (S20 and MMF not Incl)	This element will provide architectural and engineering support for the WBS (excluding S20 and MMF). Included will be Title I and Title II construction document development to include drawings, specifications, studies and analyses, engineering and geotechnical study tunnel reports, cost and schedule estimates, renderings and engineering calculations.
1	09	02	02	01		Title 1 Design	This element will provide the preliminary architectural and engineering support for Title I phase of the design development for conventional facilities. This design phase further develops the conceptual design to include engineering studies and analyses, risk assessments, preliminary drawings and engineering specifications, cost and schedule estimates, and life cycle cost estimates. This phase will consume up to a third of the engineering effort.
1	09	02	02	02		Title 2 Design	This element will provide the architectural and engineering support for Title II phase of the design development for conventional facilities, including final working drawings, specifications and complete bidding documents for conventional facilities. This phase commences after approval of the Title I design by the DOE.
1	09	02	03			A & E Services - (S20, MMF, MCC)	This element will provide architectural and engineering support for Sector 20 (shielding wall, RF hut and alcove modifications), Magnetic Measuring Facility and the Main Control Center upgrades. Included will be Title I and Title II construction document development to include drawings, specifications, studies and analyses, engineering reports, cost estimates, renderings and engineering calculations.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	02	03	01		Title 1 Design (Sector 20)	This element will provide the preliminary architectural and engineering support for Title I phase. This design phase further develops the conceptual design to include engineering studies and analyses, risk assessments, preliminary drawings and engineering specifications, cost and schedule estimates, and life cycle cost estimates. This phase will consume up to a third of the engineering effort.
1	09	02	03	02		Title 2 Design (Sector 20)	This element will provide the architectural and engineering support for Title II phase of the design development for S20 Injector Facilities, including final working drawings, specifications and complete bidding documents. This phase commences after approval of the Title I design by the DOE.
1	09	02	03	03		Title 1 Design (MMF)	This element will provide the preliminary architectural and engineering support for Title I phase. This design phase further develops the conceptual design to include engineering studies and analyses, risk assessments, preliminary drawings and engineering specifications, cost and schedule estimates, and life cycle cost estimates. This phase will consume up to a third of the engineering effort.
1	09	02	03	04		Title 2 Design (MMF)	This element will provide the architectural and engineering support for Title II phase of the design development for MMF, including final working drawings, specifications and complete bidding documents. This phase commences after approval of the Title I design by the DOE.
1	09	03				Construction-T3 Conventional Facilities	This element will provide the construction phase of activities to cover the receipt, inspection, assembly of the project conventional facilities, as well as any changes that are required during construction. Included will be support of: obtaining permits, safety plan, quality control, site preparations, buildings demolition, buildings construction, tunnels, shielding blocks, control rooms, preparation areas, laser rooms, experimental hutches (NEH), cooling systems, electrical systems, cable trays, ventilation systems, HVAC systems, drainage systems and utility systems. Installation of the interiors, commissioning, testing, punchlist, furnishing, final as-built drawings, operation and maintenance manuals, on-site safety and equipment training and other documentation of the facility are also prepared as part of Title III close-out activities. At the end of Title III the project is ready for activation and operation by the operations staff. [Note: cable tray within the Linac is not included].
1	09	03	01			Sector 20 Injector Facilities	This element will provide the requirements for Sector 20 Injector Facilities including the removal and rebuild/relocate Alcove Pump Room; RF Hut at approximately 200 square feet; Alcove modifications to include a new Laser Room, Load Lock Room and Control Room. This existing area consists of approximately 2,000 square feet of floor space at grade level adjacent to the Klystron Gallery. The area is in need of total renovations including roofing, siding, lighting, power, utilities, hvac and other interior modifications. The Laser Room and Load Lock Room will be environmentally controlled.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	01	01		S20 - Site Preparation/General Requirements	This element will provide the General Requirements costs for: summarization of the project, work restriction, price and payment procedure, project management and coordination, construction progress and photographic documentations, submittal procedures, references, temporary facility and controls, environmental protection, product requirements, cutting and patching, site clearance & preparation, selective demolition, and HVAC commissioning requirements.
1	09	03	01	02		S20 - Site Construction	This element will provide the Site Construction materials and construction costs for: building demolition, site clearing, dewatering, excavation support and protection, earthwork, utilities, soil surface erosion control, storm drainage, hot mix asphalt paving, portland concrete pavement, and pavement joint sealants
1	09	03	01	03		S20 - Concrete	This element will provide the Concrete materials and installation costs for: castinplace concrete.
1	09	03	01	04		S20 - Masonry	NA
1	09	03	01	05		S20 - Metals	This element will provide the Metals materials and construction costs for: structural steel, steel joists, steel deck, cold-formed metal framing, metal fabrications, metal stairs, gratings, railings, and architectural joint systems.
1	09	03	01	06		S20 - Woods & Plastics	This element will provide the Rough Carpentry materials and construction costs.
1	09	03	01	07		S20 - Thermal & Moisture Protection	This element will provide the Thermal and Moisture materials and construction costs for: building insulation, metal wall panels, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, fire-resistive joint systems, and joint sealants
1	09	03	01	08		S20 - Doors and Windows	This element will provide the Doors and Windows materials and construction costs for: standard steel doors& frames, access doors, overhead coiling doors, metal-framed roof hatches, and door hardware.
1	09	03	01	09		S20 - Finishes	This element will provide the Finishes materials and construction costs for: gypsum board assemblies, gypsum board shaft-wall assemblies, acoustical panel ceilings, resilient floor tile, static-control resilient floor covering, exterior painting, interior painting, concrete floor stain, and heigh-performance coatings.
1	09	03	01	10		S20 - Specialties	This element will provide the Specialties materials and construction cost for: louvers and vents, and fire-protection specialties
1	09	03	01	14		S20 - Conveying Systems	This element will provide the Conveying Systems materials and construction costs for: crane and hoist systems.
1	09	03	01	15		S20 - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings and loops, meters and gages, domestic water piping, domestic water piping specialties, sanitary waste and vent piping, drainage piping specialties, storm drainage piping, HVAC water treatment, general-sevice compressed-air piping, general-service compressed-air equipment, plumbing fixtures, emergency plumbing fixtures, plumbing specialties, sump pumps, heat exchangers, heating boilers and accessories, water chillers, refrigeration monitoring and safety equipment, and steam heat exchangers,

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	01	15		S20 - Mechanical (continued)	modular indoor air-handling units, packaged outdoor central station air handling units, humidifiers, coils, fan-coil units, metal ducts, duct accessories, centrifugal fans, power ventilators, air terminal units, diffusers, registers, and grilles, intake and relief ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	01	16		S20 - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, static uninterruptible power supply, variable frequency controllers, transient voltage suppression, secondary unit substations, enclosed switches and circuit breakers, enclosed controllers, switchgear, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.
1	09	03	01	20		S20 - Project Close Out	This element will cover the receipt, inspection, assembly, commissioning, testing, punch list, and furnishing of the project facilities as well as any approved changes that are required during construction or assembly. Included in this final phase will be the receipt of operating and maintenance manuals, testing and on-site training for maintenance personnel, as-builts, and start-up of all equipment for validation of project (specification and drawing) compliance. At the end of the close out phase, the project will be ready for activation and operation by the operations staff.
1	09	03	02			Magnetic Measurement Facility	The Magnetic Measurement Facility (MMF) consists of the construction of approximately 4,800 sf area of lab space in an existing warehouse building. The improvements include construction of a CMM room, MM lab, office, girder assembly area and electrical and mechanical rooms. The existing building is approximately 25 ft high and the MMF area will be isolated by full height walls, and will have a clear height of 17 Ft. Provide new concrete foundations for the MM equipment. A new mezzanine area of approximately 1,300 sf, will be constructed of steel framed with concrete slab over a metal deck. Building services include fire protection system (wet sprinkler and fire alarm), plumbing, electrical and HVAC systems. The HVAC and electrical systems are to provide the required temperature controls for a minimal temperature tolerance of 0.18°F and relative humidity of 45% RH, ±5% in the MM Lab. Installation of a chiller and piping for process loads and a small air compressor and compressed air piping.
1	09	03	02			Magnetic Measurement Facility (continued)	To accommodate the new facility some modifications will be necessary. These changes include installation of a new electrical feeder (800 amps, 480 volts, 3 phase) and Motor Control Center for the building. Some additional modifications will include the relocation of existing racks, Haz Material Storage and office cubicles that support the Stores operation currently in place.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	02	01		MMF - Site Preparation/General Requirements	This element will provide the General Requirements costs for: mobilization, safety, project management and coordination, construction progress and photographic documentations, submittal procedures, temporary facility and environmental protection, product requirements, cutting and patching, site clearance & preparation, selective demolition, and HVAC commissioning requirements.
1	09	03	02	02		MMF - Site Construction	This element will provide the Sitework materials and construction costs for: building demolition, site clearing, dewatering, excavation support and protection, earthwork, utilities, storm drainage, hot mix asphalt paving, portland concrete pavement, pavement joint sealants.
1	09	03	02	03		MMF - Concrete	This element will provide the Concrete materials and installation costs for: castinplace concrete.
1	09	03	02	05		MMF - Metals	This element will provide the Metals materials and construction costs for: structural steel, steel joists, steel deck, cold-formed metal framing, metal fabrications, metal stairs, gratings, railings, and architectural joint systems.
1	09	03	02	06		MMF - Woods & Plastics	This element will provide the Rough Carpentry materials and construction costs.
1	09	03	02	07		MMF - Thermal & Moisture Protection	This element will provide the Thermal and Moisture materials and construction costs for: electrometric sheet waterproofing, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, and joint sealants
1	09	03	02	08		MMF - Doors and Windows	This element will provide the Doors and Windows materials and construction costs for: standard steel doors& frames, flush wood doors, access doors, overhead coiling doors, and door hardware.
1	09	03	02	09		MMF - Finishes	This element will provide the Finishes materials and construction costs for: gypsum board assemblies, gypsum board shaft-wall assemblies, acoustical panel ceilings, exterior painting, interior painting, concrete floor sealer/epoxy.
1	09	03	02	10		MMF - Specialties	This element will provide the Specialties materials and construction cost for: louvers and vents, and fire-protection specialties
1	09	03	02	13		MMF - Special Construction	This element will provide the materials and construction costs for:
1	09	03	02	14		MMF - Conveying Systems	This element will provide the Conveying Systems materials and construction costs for: crane and hoist systems.
1	09	03	02	15		MMF - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings and loops, meters and gages, domestic water piping, domestic water piping specialties, sanitary waste and vent piping, drainage piping specialties, storm drainage piping, hydronic piping, hydronic pumps , HVAC water treatment, fuel gas piping, general-sevice compressed-air piping, general-service compressed-air equipment, plumbing fixtures, emergency plumbing fixtures, plumbing specialties, sewage pumps, sump pumps, heat exchangers, heating boilers and accessories, scroll water chillers, hydronic, and heat exchanger.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	02	15		MMF - Mechanical (continued)	modular indoor air-handling units, humidifiers, coils, propeller unit heaters, metal ducts, duct accessories, centrifugal fans, air terminal units, diffusers, registers, and grilles, intake and relief ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	02	16		MMF - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, over current protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.
1	09	03	02	20		MMF - Project Close Out	This element will cover the receipt, inspection, assembly, commissioning, testing, punch list, and furnishing of the project facilities and hardware, as well as any approved changes that are required during construction or assembly. Included in this final phase will be the receipt of operating and maintenance manuals, testing and on-site training for maintenance personnel, as-builts, and start-up of all equipment for validation of project (specification and drawing) compliance and commissioning report. At the end of the close out phase, the project will be ready for activation and operation by the operations staff.
1	09	03	03			BTH West (Not in Cobra)	The Beam Transport Hall West commences from the end of the Muon Shield (~159.246 m) to the beginning of the BTH.
1	09	03	03	01		BTH West - Site Preparation	This element includes the demolition and removal of existing cables and cable trays, piping, electrical conduits and wiring to allow the modification and installation of new electrical and mechanical systems and beam components.
1	09	03	03	15		BTH West Mechanical	This element will provide the mechanical materials and construction costs for: fire protection and Low Conductivity piping, ventilation and balancing/testing of water systems. Plumbing includes a compressed air header and isolation valve and drainage piping system.
1	09	03	03	16		BTH West - Electrical	This element will provide the installation of the project primary electrical distribution systems to the main panel source of the area. The distribution of electric power will follow downstream and will include secondary electrical panels, transformers, disconnects, panel boards, electrical system grounding for 480V, 3 phase; 208/120V, 3 phase; and 120V single phase and cable trays. This element will include the installation and modification of general lighting, welding outlets, GFCI outlets and duplex outlets for 120V electric power.
1	09	03	03	20		BTH West Project Close Out	This element will cover the receipt, inspection, commissioning, testing, punchlist, and furnishing of the project facilities and equipment, as well as any approved changes that are required during construction. Included in this final phase will be the receipt of operating and maintenance manuals, testing and on-site training for maintenance personnel, as-builts, and start-up of all equipment for validation of project (specification and drawing) compliance. At the end of the close out phase, the project will be ready for activation and operation by the operations staff.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	04			Linac Facility Upgrade (LN)	This element will provide upgrades to existing water-cooling and electrical systems from Sector 20 to Sector 30 of the SLAC Linac. Upgrades will include additional cooling water systems to support the RF gun and new Low Conductivity Water (LCW) requirements especially in sectors 24 and 25. Modifications will include upgrade to the existing electrical distribution system and switchgears. This element includes modifications to the LCW temperature control system and Sector 24 Stairwells installation.
1	09	03	04	05		Metals	This element will provide the metals materials and construction costs for: structural steel, steel joists, steel deck, cold-formed metal framing, metal fabrications, metal stairs, gratings, ornamental metal, ornamental railings, and architectural joint systems.
1	09	03	04	15		Mechanical	This element will provide the Mechanical materials and construction costs for procurement installation of new chiller, pumps, heat exchangers, Low Conductivity piping, and balancing/testing of water cooling systems. The work includes modification to accelerator water cooling piping systems.
1	09	03	04	16		LN - Electrical	This element will provide the installation of the project primary electrical distribution 480 volts, 3 phase systems and a new Motor Control Center (MCC). The distribution of electric power will follow downstream and will include secondary electrical panels, transformers, disconnects, panel boards, electrical system grounding for 480V, 3 phase; 208/120V, 3 phase; and 120V single phase. All power will be delivered to the vicinity of the technical system components. This element will include the installation of general lighting, utility duplex outlets for 120V electric power.
1	09	03	04	20		LN - Project Close Out	This element will cover the receipt, inspection, assembly, commissioning, testing, punchlist, and furnishing of the project facilities and hardware, as well as any approved changes that are required during construction or assembly. Included in this final phase will be the receipt of operating and maintenance manuals, testing and on-site training for maintenance personnel, as-builts, and start-up of all equipment for validation of project (specification and drawing) compliance. At the end of the close out phase, the project will be ready for activation and operation by the operations staff.
1	09	03	05			Research Yard/B102,B113 & Storage Trailers	This element will provide the various activities required by SLAC and a general contractor (GC) within the existing SLAC Research Yard. Some of the buildings that may be affected as a result of the LCLS project are building #064 Final Focus Test Beam, building #113 (hi-bay portion only), building #102, various storage containers and trailer #204. This element will also provide FFTB Removal and Preservation of Technical Equipment.
1	09	03	05	01		RY - Site Preparation	This element will provide the site preparation and general requirements costs for: summarization of the project, work restriction, price and payment procedure, project management and coordination, construction progress and photographic documentations, submittal procedures, references, temporary facility and controls, environmental protection, product requirements, cutting and patching, selective demolition, and HVAC commissioning requirements. The site preparation includes: locate and remove existing utilities, temporary fencing, construction permits, and training.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	05	02		RY - FFTB/BSY & Site Construction	This element will provide the site construction materials and construction costs for: building demolition, site clearing, tree protection and trimming, dewatering, excavation support and protection, earthwork, erosion control, sanitary sewerage, sub drainage system, storm drainage, hot mix asphalt paving, portland concrete pavement, and pavement joint sealants. This element also includes the FFTB/BSY Vertical Wall, and FFTB Removal and Preservation.
1	09	03	05	20		RY - Project Close Out	This element will cover the receipt, inspection, assembly, commissioning, testing, punchlist, and furnishing of the project facilities and hardware, as well as any approved changes that are required during construction or assembly. Included in this final phase will be the receipt of operating and maintenance manuals, testing and on-site training for maintenance personnel, as-builts, and start-up of all equipment for validation of project (specification and drawing) compliance. At the end of the close out phase, the project will be ready for activation and operation by the operations staff.
1	09	03	06			Pre-Purchase Equipment for Beam Path	The element will provide the mechanical and electrical equipments for Beam Path construction and installation.
1	09	03	06	01		PPE - General Requirements	This element will provide costs for Pre-Construction /Bid/Award , submittal release approvals, manufacture releases, equipment deliveries, and final turnover.
1	09	03	06	11		PPE - Pre-Purchase Equipment	This element will provide the cost for mechanical and electrical equipments.
1	09	03	07			SITWORK, Earthwork, Site Utilities, & Survey	This element will provide construction and installation of underground utilities. This includes electrical, water, sewer and storm drain. Construction of major surface excavations. Installation of survey control and layout of items during construction and installation.
1	09	03	07	01		SW - General Requirements	This element will cover CCIP insurance, bond, and mobilization to site for Earthwork, Site Utilities, SWPPP installation and maintenance, and Site Survey contractors
1	09	03	07	02		SW - Earthwork, Site Utilities & Survey	This element will provide the costs for: construction and installation of underground utilities. This includes electrical, water, sewer and storm drain. Construction of major surface excavations, hot mix asphalt paving, portland concrete pavements, pavement joint sealants, and shotcrete. Installation of survey control and layout of items during construction and installation.
1	09	03	07	16		SW - Electrical	This element will provide costs for construction and installation of the Power & Tel-Data underground, temporary power, feeder wire, under slab, and site lighting.
1	09	03	08			Beam Transport Hall (BTH)	The new Beam Transport Hall commences from the end of the Linac to the beginning of the Undulator Hall and replaces the existing Final Focus Test Beam enclosure. The existing Linac finish floor is approximately one foot lower than the required elevation of the new facility which will be at 247.25'. The BTH will have roughly the same general footprint of the FFTB extending from the BSY wall in the direction of the beam at 227 meters (length) x 4.5 meters (width) x 3 meters (height). This element also includes the installation cost for a new BTH Switchboard which will provide power to the entire BTH area including the service buildings.
1	09	03	08	01		BTH - Site Preparation/General Requirements	This element will cover CCIP insurance, bond, and mobilization to site.
1	09	03	08	03		BTH - Concrete	This element will provide the Concrete materials and installation costs for: castinplace concrete.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	08	05		BTH - Metals	This element will provide the Metals materials and construction costs for: structural steel, steel joists, steel deck, cold-formed metal framing, metal fabrications, metal stairs, gratings, railings, and architectural joint systems.
1	09	03	08	15		BTH - Mechanical	This element will provide the Mechanical materials and construction costs for: air handlers, fans, ductwork, chilled and hot water piping, balancing/testing and temperature controls. Plumbing includes a compressed air header, a pumped waste system.
1	09	03	08	16		BTH - Electrical	This element provide the Electrical materials and construction costs for: basic power distribution from bldg 406/407 to an MCC in each Service building. The communication cable tray runs the length of the tunnel to each service building from a SLAC provided backbone conductor. This element also includes the installation costs for anew 1600 amp, 480 volts, 3 phase, BTH Switchboard which will provide power to the BTH area.
1	09	03	08	17		BTH - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric , and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, overhead coiling doors, and door hardware.
1	09	03	08	17		BTH - Others (include Div 4, and 6 through 14) (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, metal building systems, security access, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	09			Front End Enclosure (FEE)	The Front End Enclosure (FEE) shall contain various diagnostic beam line components to separate the electron and x-ray-beams. The electron beam shall curve downward into the Beam Dump and the x-ray beam shall continue into the Near Experimental Hall and other facility components further downstream. A fire sprinkler system shall also be provided throughout the FEE. The floor elevation shall be maintained at 247.25' and will remain constant throughout the entire LCLS facilities.
1	09	03	09	03		FEE - Concrete	This element will provide the Concrete materials and installation costs for: castinplace concrete.
1	09	03	09	05		FEE - Metals	This element will provide the Metals materials and construction costs for: structural steel, cold-formed metal framing, metal fabrications, and gratings.
1	09	03	09	15		FEE - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings, meters and gages, chilled water and heating water piping, piping specialties, drainage piping specialties, hydronic piping, general-sevice compressed-air piping, sump pumps, heat exchangers, breechings, and hydronic.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	09	15		FEE - Mechanical (continued)	air-handling units, metal ducts, duct accessories, centrifugal fans, power ventilators, air terminal units, diffusers, registers, and grilles, ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	09	16		FEE - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, and interior lighting.
1	09	03	09	17		FEE - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric , and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, overhead coiling doors, and door hardware.
1	09	03	09	17		FEE - Others (include Div 4, and 6 through 14) (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, metal building systems, security access, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	10			Electron Beam Dump (EBD)	This facility is a 132' long underground concrete cast in-place facility used to separate the electron and x-ray beams.
1	09	03	10	01		EBD - Site Preparation/General Requirements	This element will provide the site preparation including steel modification, steel blocks storing, fabrication and installation of EBD Steel Shielding.
1	09	03	10	03		EBD - Concrete	This element will provide the Concrete materials and installation costs for: castinplace concrete.
1	09	03	10	05		EBD - Metals	This element will provide the Metals materials and construction costs for: structural steel, cold-formed metal framing, metal fabrications, and gratings.
1	09	03	10	15		EBD - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings, meters and gages, chilled water and heating water piping, piping specialties, drainage piping specialties, hydronic piping, general-sevice compressed-air piping, sump pumps, heat exchangers, breechings, and hydronic.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	10	15		EBD - Mechanical (continued)	air-handling units, metal ducts, duct accessories, centrifugal fans, power ventilators, air terminal units, diffusers, registers, and grilles, ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	10	16		EBD - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.
1	09	03	10	17		EBD - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric , and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, overhead coiling doors, and door hardware.
1	09	03	10	17		EBD - Others (include Div 4, and 6 through 14) (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	11			Near Experimental Hall (NEH)	The Near Experimental Hall (NEH) is a two-story structure (below grade) that will begin downstream of the FEE and will extend approximately 33 meters in the direction of the beam. The primary function of the NEH is to house three experimental hutches. Each hutch shall have its independent PPS entry (provided by others). Adjacent to the hutches shall be floor space to accommodate Prep and Control areas. Provisions shall be made for restroom facilities and 5-ton freight elevator. The second floor shall house a Laser Bay The NEH shall be provided with heating, cooling, ventilation and smoke purge systems. Provisions shall be made for the hutches to have process exhaust fans. A fire sprinkler system shall also be provided throughout the NEH. The floor elevation shall be maintained at 247.25' and remain constant throughout the entire LCLS facilities.
1	09	03	11	01		NEH - Site Preparation/General Requirements	This element will provide CCIP insurance, bond, and mobilization to site.
1	09	03	11	02		NEH - Site Construction	This element will provide the installation costs for Fire Protection (Hazard Analysis).
1	09	03	11	03		NEH - Concrete	This element will provide the Concrete materials and installation costs for: castinplace concrete.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	11	05		NEH - Metals	This element will provide the Metals materials and construction costs for: structural steel, cold-formed metal framing, metal fabrications, and gratings.
1	09	03	11	15		NEH - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings, meters and gages, chilled water and heating water piping, piping specialties, drainage piping specialties, hydronic piping, general-sevice compressed-air piping, sump pumps, heat exchangers, breechings, and hydronic.
1	09	03	11	15		NEH - Mechanical (continued)	air-handling units, metal ducts, duct accessories, centrifugal fans, power ventilators, air terminal units, diffusers, registers, and grilles, ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	11	16		NEH - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.
1	09	03	11	17		NEH - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric , and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, access doors, overhead coiling doors, and door hardware.
1	09	03	11	17		NEH - Others (include Div 4, and 6 through 14) (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, metal building systems, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	11	20		NEH - Project Close Out	This element will cover the cost for NEH finishing.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	12			Undulator Hall (UH)	The Undulator Hall (UH) shall be a tunnel commencing from the downstream end of the Beam Transport Hall thermal barrier. It shall extend 170 meters in the direction of the beam to the downstream end of the UH where it shall be enclosed by another physical thermal barrier separating the UH from the Beam Dump/Front End Enclosure. The UH will contain 33 undulator magnets and associated equipment as it continues the electron beam to the Front End Enclosure and Beam Dump. The interior dimensions are 4.5 meters (width) by approximately 4.0 meters (height). Access into the UH will be through an entry provided from the Beam Transport Hall. The UH shall be provided with heating, cooling, and ventilation system. The floor elevation shall be maintained at 247.25' and will remain constant throughout the entire LCLS facilities.
1	09	03	12	01		UH - Site Preparation/General Requirements	This element will provide Affholder (Tunneling Contractor) CCIP insurance, bond, and mobilization to site.
1	09	03	12	15		UH - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings, meters and gages, chilled water and heating water piping, piping specialties, drainage piping specialties, hydronic piping, general-service compressed-air piping, sump pumps, heat exchangers, breechings, and hydronic.
1	09	03	12	15		UH - Mechanical (continued)	air-handling units, metal ducts, duct accessories, centrifugal fans, power ventilators, air terminal units, diffusers, registers, and grilles, ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	12	16		UH - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.
1	09	03	12	17		UH - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric, and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, overhead coiling doors, and door hardware.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	12	17		UH - Others (include Div 4, and 6 through 14) (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, metal building systems, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	12	19		UH - Tunnel Construction	This element will provide the Access Tunnel materials and construction costs for tunneling.,
1	09	03	13			X-Ray - Transport & Diagnostic Hall (XRTD)	The XRTD tunnel shall extend downstream of the NEH and shall extend to the FEH. The tunnel width configuration shall accommodate the main beam (0 degree) and the splitting of the referenced beam with +/- ¼ degree beams. A 4' wide aisle shall be maintained throughout the tunnel. The XRTD tunnel shall be provided with ventilation and smoke purge systems. A fire sprinkler system shall be provided throughout the XRTD. The floor elevation shall be maintained at 247.25' and will remain constant throughout the entire LCLS facilities.
1	09	03	13	15		XRTD - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings, meters and gages, chilled water and heating water piping, piping specialties, drainage piping specialties, hydronic piping, general-sevice compressed-air piping, sump pumps, heat exchangers, breechings, and hydronic.
1	09	03	13	15		XRTD - Mechanical (continued)	air-handling units, metal ducts, duct accessories, centrifugal fans, power ventilators, air terminal units, diffusers, registers, and grilles, ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	13	16		XRTD - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.
1	09	03	13	17		XRTD - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric , and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, overhead coiling doors, and door hardware.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	13	17		XRTD - Others (include Div 4, and 6 through 14) (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, metal building systems, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	13	19		XRTD - Tunnel Construction	This element will provide the Access Tunnel materials and construction costs for Access Tunnel.
1	09	03	14			Far Experimental Hall (FEH)	The Far Experimental Hall (FEH) shall be located 250 meters downstream of the NEH. It shall be located approximately 30 meters below grade and shall be constructed using conventional tunneling applications. The primary function of the FEH is to house experimental hutches. Each hutch shall have its independent PPS entry. Adjacent to the hutches shall be floor space to accommodate Prep and Control areas. The FEH shall be provided with heating, cooling, ventilation and smoke purge systems. Provisions shall be made for the hutches to have process exhaust fans. A fire sprinkler system shall be provided throughout the FEH. The floor elevation shall be maintained at 247.25' and will remain constant throughout the entire LCLS facilities.
1	09	03	14	02		FEH - Site Construction	This element will provide the construction / materials / equipment costs for: 2 hutches in the FEH.
1	09	03	14	15		FEH - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings, meters and gages, chilled water and heating water piping, piping specialties, drainage piping specialties, hydronic piping, general-sevice compressed-air piping, sump pumps, heat exchangers, breechings, and hydronic,
1	09	03	14	15		FEH - Mechanical (continued)	air-handling units, metal ducts, duct accessories, centrifugal fans, power ventilators, air terminal units, diffusers, registers, and grilles, ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	14	16		FEH - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	14	17		FEH - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric, and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, overhead coiling doors, and door hardware.
1	09	03	14	17		FEH - Others (include Div 4, and 6 through 14) (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, metal building systems, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	14	18		FEH - Access Tunnel	This element will provide the Access Tunnel materials and construction costs for Access Tunnel.
1	09	03	14	19		FEH - Tunnel Construction	This element will provide the Access Tunnel materials and construction costs for tunneling.
1	09	03	15			BTH Service Buildings 2.1, 2.2, and 2.3 (SB BTH)	Service Buildings 2.1, 2.2, and 2.3 are included as a pre-engineered buildings and are part of the Beam Transport Hall. The building components include the slab, metal frame, exterior cladding, HVAC and electrical.
1	09	03	15	05		SB BTH - Metals	This element will provide the Metals materials and construction costs for: structural steel, steel joists, steel deck, cold-formed metal framing, metal fabrications, metal stairs, gratings, ornamental metal, ornamental railings, and architectural joint systems.
1	09	03	15	15		SB BTH - Mechanical	This element will provide the Mechanical materials and construction costs for: air handlers, fans, ductwork, chilled and hot water piping, balancing/testing and temperature controls. Plumbing includes a compressed air header, a pumped waste system.
1	09	03	15	16		SB BTH - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	15	17		SB BTH - Others (include Div 4, and 6 through 14	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric, and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, access doors, overhead coiling doors, and door hardware.
1	09	03	15	17		SB BTH - Others (include Div 4, and 6 through 14 (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, metal building systems, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	16			UH Service Building 3.1 (SB UH)	Service Buildings 3.1 included as a pre-engineered building and is part of the Undulator Hall. The building components include the slab, metal frame, exterior cladding, HVAC and Electrical.
1	09	03	16	03		SB UH - Concrete	This element will provide the Concrete materials and installation costs for: castinplace concrete and final linings.
1	09	03	16	05		SB UH - Metals	This element will provide the Metals materials and construction costs for: structural steel, steel joists, steel deck, cold-formed metal framing, metal fabrications, metal stairs, gratings, ornamental metal, ornamental railings, and architectural joint systems.
1	09	03	16	15		SB UH - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings, meters and gages, chilled water and heating water piping, piping specialties, drainage piping specialties, hydronic piping, general-sevice compressed-air piping, sump pumps, heat exchangers, breechings, and hydronic.
1	09	03	16	15		SB UH - Mechanical (continued)	air-handling units, metal ducts, duct accessories, centrifugal fans, power ventilators, air terminal units, diffusers, registers, and grilles, ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	16	16		SB UH - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	16	17		SB UH - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric , and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, overhead coiling doors, and door hardware.
1	09	03	16	17		SB UH - Others (include Div 4, and 6 through 14) (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, metal building systems, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	17			FEH Access Tunnel Service Yard (SY FEH)	FEH Access Tunnel Service Yard includes electrical switchgear to power the Far Hall.
1	09	03	17	03		SY FEH - Concrete	This element will provide the Concrete materials and installation costs for: castinplace concrete and shotcrete initial and final linings.
1	09	03	17	16		SY FEH - Electrical	This element provide the Electrical materials and construction costs for: basic electrical materials and methods, overcurrent protective device coordination, grounding and bonding, electrical supports and seismic restraints, electrical identification, conductors and cables, medium-voltage cables, raceways and boxes, cable trays, wiring devices, lighting control devices, variable frequency controllers, circuit breakers, enclosed controllers, switchboards, panel boards, motor control centers, dry-type transformers (600v and less), power distribution units, interior lighting, and exterior lighting.
1	09	03	17	17		SY FEH - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric , and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, overhead coiling doors, and door hardware.
1	09	03	18			Central Utility Plant (CUP)	The Central Utility Plant Support (CUP) includes a single level steel structure with metal panel cladding and metal standing seam roof assembly. Interiors include light gauge metal studs and painted drywall.
1	09	03	18	01		CUP - Site Preparation/General Requirements	This element will provide CCIP insurance, bond, and mobilization to site.
1	09	03	18	02		CUP - Site Construction	This element will provide the cost for construction of gas line.
1	09	03	18	03		CUP - Concrete	This element will provide the Concrete materials and installation costs for: castinplace concrete and final linings.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	18	05		CUP - Metals	This element will provide the Metals materials and construction costs for: structural steel, steel joists, steel deck, cold-formed metal framing, metal fabrications, metal stairs, gratings, ornamental metal, ornamental railings, and architectural joint systems.
1	09	03	18	15		CUP - Mechanical	This element will provide the Mechanical materials and construction costs for: basic mechanical materials and methods, motors, hangers and supports, mechanical vibration and seismic controls, mechanical identification, mechanical insulation, valves, pipe expansion fittings, meters and gages, chilled water and heating water piping, piping specialties, drainage piping specialties, hydronic piping, general-sevice compressed-air piping, sump pumps, heat exchangers, breechings, and hydronic.
1	09	03	18	15		CUP - Mechanical (continued)	air-handling units, metal ducts, duct accessories, centrifugal fans, power ventilators, air terminal units, diffusers, registers, and grilles, ventilators, air filters, HVAC instrumentation and controls, sequence of operation, testing, adjusting, and balancing.
1	09	03	18	16		CUP - Electrical	This element provide the Electrical materials and construction costs for: 12kv construction (MH48 to CUP Substation), and underground electrical duct banks.
1	09	03	18	17		CUP - Others (include Div 4, and 6 through 14)	This element provides the materials and construction costs for CSI divisions 4, 7, 8, 9 and 13. Div 4 - Masonry which covers unit masonry assemblies, Div 7 - Thermal and Moisture Protection which cover self-adhering, elastomeric , and thermoplastic sheet proofing, Bentonite waterproofing, traffic coatings, water repellents, building insulation, metal wall panels, thermoplastic membrane roofing, sheet metal roofing, sheet metal flashing and trim, roof expansion assemblies, roof accessories, horizontal lifeline fall protection system, sprayed fire-resistive materials, through-penetration fire stop systems, fire-resistive joint systems, and joint sealants. Div 8 - Doors which covers standard steel doors & frames, flush wood doors, overhead coiling doors, and door hardware.
1	09	03	18	17		CUP - Others (include Div 4, and 6 through 14) (continued)	Div 9 - Finishes which covers gypsum board assemblies, gypsum board shaft-wall assemblies, resilient floor covering, acoustical wall panel, exterior and interior painting, concrete floor stain, and high-performance coatings. Div 13 - Special Construction which covers radiation, metal building systems, lighting controls, fire alarm, fire-suppression piping, electric-drive, centrifugal fire pumps, and clean-agent extinguishing systems.
1	09	03	19			SLAC Space Renovation for LCLS Ops	This element will provide for LCLS Office and Lab Space Functionality which includes B028 space improvements and CEH building remodel
1	09	03	19	01		ED&I of SLAC Space Renovations for LCLS Ops	This element will provide the space improvements of existing SLAC Office Space at Building 028 for LCLS use. This element covers the cost of: material, labor, and installation for architectural, civil improvement to the space. Improvement to mechanical, plumbing, HVAC, controls, electrical and lighting, fire protection, furniture, and voice/data networks.
1	09	03	19	02		Construction of SLAC Space Renovation for LCLS	This element will provide the renovation of existing SLAC Office Space at CEH Building for LCLS use. This element covers the cost of: material, labor, and installation for floors to include space conversion to offices, support function areas (no remodeling of existing shop areas), interior improvements, restrooms/shower upgraded for ADA compliance, new elevator, stair and exterior walkway.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
1	09	03	20			Project Close Out - Conventional Facilities System	This element provide the Conventional Facilities System Project Close-Out for Turner and non-Turner Construction activities.
1	09	03	20	01		Non-Turner Trade Project Close Out	This element will cover the receipt, inspection, assembly, commissioning, testing, punchlist, and furnishing of the project facilities and hardware, as well as any approved changes that are required during construction or assembly. Included in this final phase will be the receipt of operating and maintenance manuals, testing and on-site training for maintenance personnel, as-builts, and start-up of all equipment for validation of project (specification and drawing) compliance. At the end of the close out phase, the project will be ready for activation and operation by the operations staff.
1	09	03	20	02		Turner Trade Project Close Out	This element will cover the receipt, inspection, assembly, commissioning, testing, punchlist, and furnishing of the project facilities and hardware, as well as any approved changes that are required during construction or assembly. Included in this final phase will be the receipt of operating and maintenance manuals, testing and on-site training for maintenance personnel, as-builts, and start-up of all equipment for validation of project (specification and drawing) compliance. At the end of the close out phase, the project will be ready for activation and operation by the operations staff.
2						LCLS PROJECT - R&D, SPARES, COMMISSIONING	This summary WBS covers the Other Project Cost (OPC) Estimate for the LCLS Project being constructed at SLAC. The LCLS OPC is supported through Research & Development (R&D), Spares and Commissioning funds by the U.S. Department of Energy.
2	01					LCLS PROJECT MGMT, PLANNING & ADMN (OPC)	This summary WBS covers the Other Project Cost (OPC) Estimate for the LCLS Project being constructed at SLAC. The LCLS OPC is supported through Research & Development (R&D), Spares and Commissioning funds by the U.S. Department of Energy.
2	01	01				LCLS Commissioning Mgmt & Physics Support	This summary WBS provides for physics support through the LCLS R&D and commissioning phases of the project.
2	01	01	01			LCLS Commissioning Management	This WBS provides for global physics support through the LCLS R&D and commissioning phases of the project. This will provide support for the LCLS Physics Group Leader who is responsible for directing the overall physics effort for the LCLS project, and provides direction and guidance to the LCLS System Physicists to ensure that LCLS System Requirements meet the needs of the LCLS.
2	01	01	02			Injector Physics	This WBS provides support for the LCLS Injector System Physicist through the R&D and commissioning phases of the LCLS Injector System. The Injector System Physicist is responsible for directing the overall physics effort for the LCLS Injector system and for providing system requirements that satisfy the global requirements of the LCLS project.
2	01	01	03			Linac Physics	This WBS provides support for the LCLS Linac System Physicist through the R&D and commissioning phases of the LCLS Injector System. The Linac System Physicist is responsible for directing the overall physics effort for the LCLS Linac system and for providing system requirements that satisfy the global requirements of the LCLS project.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	01	01	04			Undulator Physics	This WBS provides support for the LCLS Undulator System Physicist through the R&D and commissioning phases of the LCLS Injector System. The Undulator System Physicist is responsible for directing the overall physics effort for the LCLS Undulator system and for providing system requirements that satisfy the global requirements of the LCLS project.
2	01	01	05			X-Ray Transport Physics	This WBS provides support for the LCLS X-Ray Transport System Physicist through the R&D and commissioning phases of the LCLS X-Ray Transport System. The X-Ray Transport System Physicist is responsible for directing the overall physics effort for the LCLS X-Ray Transport system and for providing system requirements that satisfy the global requirements of the LCLS project.
2	01	01	06			X-Ray Physics Commissioning	This WBS provides support for the LCLS X-Ray Endstations System Physicist through the R&D and commissioning phases of the LCLS X-Ray Endstations System. The X-Ray Endstations System Physicist is responsible for directing the overall physics effort for the LCLS X-Ray Endstations system and for providing system requirements that satisfy the global requirements of the LCLS project.
2	01	01	07			Conventional Facilities Physics	This WBS provides support for the LCLS Conventional Facilities System Physicist through the R&D and commissioning phases of the LCLS Conventional Facilities System. The Linac Conventional Facilities Physicist is responsible for directing the overall physics effort for the LCLS Conventional Facilities system and for providing system requirements that satisfy the global requirements of the LCLS project.
2	01	01	08			Consulting Physics (Collaboration)	This WBS provides for physicist support and consultation through the R&D and commissioning phases of the LCLS, such as analytic and numerical computations of the SASE process in the LCLS, optimization of the LCLS design, modeling predictions of FEL performance to support modifications for self-seeding operation of the FEL. Also, ad hoc computer modeling programs in support of the LCLS commission effort are included.
2	01	01	09			Consulting Physics (SLAC)	This WBS provides for physicist support and consultation through the R&D and commissioning phases of the LCLS, such as analytic and numerical computations of the electron beam emittance, bunch length, bunch charge, and full-length LCLS (electron to photon) simulation studies to optimize the commissioning of the LCLS are included.
2	01	01	10			Global Controls Physics Liaison	This WBS provides support for the LCLS Global Controls Physicist through the R&D and commissioning phases of the LCLS. The LCLS Global Controls Physicist is responsible for directing the overall physics controls effort for the LCLS and for providing control system requirements that satisfy the global requirements of the LCLS project.
2	01	01	11			Global Controls OPC	This is all non-recurring development for the first instance of each subsystem solution.
2	01	01	11	01		EPICS Control Modules (moved to PED-1.02.02.11)	All CPUs and VME crates for commissioning.
2	01	01	11	02		LLRF Controls - Closed	Control Account has been moved to Injector and LINAC OPC.
2	01	01	11	11		Global Controls Commissioning	Support machine commissioning of the control system including: test support, revisions from operational experience, and problem resolution.
2	01	01	11	12		Global Controls Management (OPC)	Management support

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	01	01	11	13		SLC Aware IOC	Design and implementation of the software to emulate the SLC micro communication inside the EPICS IOC to allow the existing high level applications on SLC to be used for early commissioning and operation.
2	01	01	11	14		Controls - Networking and Data Comm. OPC	High Level Software application development for the LCLS project.
2	01	01	11	15		Controls S/W Applications LOE	Network and Data Communications for the LCLS project.
2	01	01	12			E-Beam Systems Commissioning Management	Management support for the commissioning of electron beams systems. Commissioning begins after installation and ends when commissioning goals are met and the system is operational.
2	01	01	13			E-Beam Systems Physics Support	Physicist support for the commissioning of electron beams systems. Commissioning begins after installation and ends when commissioning goals are met and the system is operational.
2	01	01	14			Laser Commissioning Management	Management support for the commissioning of laser systems. Commissioning begins after installation and ends when commissioning goals are met and the system is operational.
2	01	02				R&D Studies and Prototyping	This WBS provides support for building new timing and RF boards. Both the timing boards and the RF boards require VME architecture to interface with the existing SLAC timing system and the existing SLAC klystron infrastructure.
2	01	02	01			R&D Studies and Prototyping	This WBS provides support for building new timing and RF boards. Both the timing boards and the RF boards require VME architecture to interface with the existing SLAC timing system and the existing SLAC klystron infrastructure.
2	01	03				Project Mgmt, Planning and Admn - M&S (OPC)	This summary WBS covers the Other Project Cost for the LCLS Project Office at SLAC.
2	01	03	01			SLAC Project Office - General	This WBS covers a portion of the Project Office staff to manage and direct R&D, Spares and Pre-Operations activities.
2	01	03	02			SLAC Project Support	This WBS covers a portion of the Project Support staff to manage and direct R&D, Spares and Pre-Operations activities.
2	01	03	03			Project Mgmt, Planning and Admn - M&S (OPC)	This WBS covers the pre-operations activities for the LCLS, which include electrical power usage, start-up costs and Linac legacy costs during the commissioning phase of the LCLS.
2	02					Injector System (OPC)	Other Project Costs (OPC) Summary for the Injector System. It includes effort and costs associated with R&D, Spares, and Commissioning.
2	02	01				Injector System Management & Integration	This element covers commissioning costs for this system.
2	02	01	01			Injector System Integration Effort / M&S	Other Project Costs (OPC) Summary for the Injector System. It includes effort and costs associated with R&D, Spares, and Commissioning.
2	02	01	02			High level Application Software	Other Project Costs (OPC) Summary for the Injector System. It includes effort and costs associated with R&D, Spares, and Commissioning.
2	02	01	03			Feedback Software	Other Project Costs (OPC) Summary for the Injector System. It includes effort and costs associated with R&D, Spares, and Commissioning.
2	02	02				Injector Controls Subsystem	System Summary
2	02	02	01			Personnel Protection System (PPS)	This element covers commissioning costs for this system.
2	02	02	02			Beam Containment System (BCS)	This element covers commissioning costs for this system.
2	02	02	03			Machine Protection System (MPS)	This element covers commissioning costs for this system.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	02	02	04			Power Conv (beamline pwr supp) Spares	This element covers spares costs for this system.
2	02	02	05			LLRF Controls	This element covers commissioning costs for this system.
2	02	02	05	01		LLRF Controls	This element covers commissioning costs for this system.
2	02	02	06			Wire Scanners	This element covers commissioning costs for this system.
2	02	02	06	01		Wire Scanners	This element covers commissioning costs for this system.
2	02	02	06	02		Controls - BPM Processor Modules	This element covers commissioning costs for this system.
2	02	02	06	03		Controls - Toroids	This element covers commissioning costs for this system.
2	02	02	06	05		Controls - Profile Monitors	This element covers commissioning costs for this system.
2	02	02	06	12		Controls - Movable Collimator	This element covers commissioning costs for this system.
2	02	02	06	14		Controls - Faraday Cups	This element covers commissioning costs for this system.
2	02	02	06	15		Controls - Tune-up Dump	This element covers commissioning costs for this system.
2	02	02	06	16		Cherenkov Commissioning Support	This element covers commissioning costs for this system.
2	02	02	08			Timing Controls	This element covers commissioning costs for this system.
2	02	02	09			Vacuum Controls	This element covers commissioning costs for this system.
2	02	02	13			Laser Heater Controls	This element covers commissioning costs for this system.
2	02	03				Injector Lasers	System Summary
2	02	03	01			Drive Laser Prototyping	This element covers special processing spares required for this section.
2	02	03	02			Drive Laser System	This element covers special processing spares required for this section.
2	02	03	03			Drive Laser Diagnostics	This element covers special processing spares required for this section.
2	02	03		14		LSR HTR - Beam Conditioning Optics (Laser Bay)	This element covers special processing spares required for this section.
2	02	04				Injector RF Subsystem	System Summary
2	02	04	01			RF Gun & Load Lock	This element covers special processing spares required for this section.
2	02	04	01	01		RF Gun	This element covers special processing spares required for this section.
2	02	04	01	02		RF Gun Supports	This element covers special processing spares required for this section.
2	02	04	01	03		Gun Load Lock	This element covers special processing spares required for this section.
2	02	04	02			Cathode Processing (CP) Station	This element covers special processing spares required for this section.
2	02	04	02	02		CP Load Lock	This element covers special processing spares required for this section.
2	02	04	05			Injector RF Waveguide Subsystem	This element covers special processing spares required for this section.
2	02	04	05	02		RF Waveguide Supports	This element covers special processing spares required for this section.
2	02	04	06			Injector Linac Structures	This element covers special processing spares required for this section.
2	02	04	06	02		L0-2 Structure Assembly	This element covers special processing spares required for this section.
2	02	05				Injector Magnets & Supports	System Summary
2	02	05	02			Injector Quadrupoles	This element covers special processing spares required for this section.
2	02	05	02	03		DL1 QB Quadrupole	This element covers special processing spares required for this section.
2	02	05	02	05		SAB Quadrupoles ()	This element covers special processing spares required for this section.
2	02	05	03			Injector Steering Coils (not in Cobra)	This element covers special processing spares required for this section.
2	02	05	03	04		DL1TL Steering Coils (X-Y Assys)	This element covers special processing spares required for this section.
2	02	07				Injector Diagnostics	System Summary

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	02	07	01			Injector Beam Position Monitors	This element covers special processing spares required for this section.
2	02	07	01	03		L0-1TL0-2 BPMs ()	This element covers special processing spares required for this section.
2	02	07	01	04		LTDL1 BPMs ()	This element covers special processing spares required for this section.
2	02	07	04			Injector Profile Monitors	This element covers special processing spares required for this section.
2	02	07	04	01		GTL Faraday Cup/YAG1	This element covers special processing spares required for this section.
2	02	08				Injector System Emittance Enhancement	This is a system designed to add uncorrelated energy to the LCLS beam in the injector, at 150 MeV, by crossing an IR laser beam with the electron beam in an undulator. The system starts just past a dichroic beam splitter that is downstream from the drive laser doubling crystals. The IR beam that is not absorbed by the doubling crystals passes through an optics system on the drive laser table, down to the linac tunnel, into the electron beamline, along the electron beam in a chicane, and out into a diagnostic system at the end.
2	02	08	01			Heater Integration	System Design and Optimization consists of developing the physical models for the laser beam / electron beam interaction. This category also includes an overall system design review and reviews by safety committees at SLAC. Definition of the overall parameters, (e.g. undulator length and period, laser beam power and wavelength, beam size and shape) needed to obtain the desired energy modulation. The desired energy modulation is determined from beam dynamics models for the FEL as a whole. Refinement of the parameters, and integration of the laser heater into the rest of the injector. A design review of the laser heater subsystem of the injector; with some participation outside of SLAC. This review is in addition to a separate review for the undulator proper. Safety reviews for electrical, earthquake, laser optics, radiation, and mechanical hazards. These reviews will be done by internal SLAC committees.
2	02	08	02			Heater Laser & Optics	This system includes the optics downstream from the dichroic beam separator to the first mirror in the optics transport system down to the linac tunnel. These optics will be on the drive laser table. The subsystems include a grating pair pulse compressor, a collimating telescope, a path length adjustor, and a shutter. Establishment of the optical principles required to prepare the IR beam from the drive laser and deliver it to the transport system. Establishment of all the optical parameters and requirements, and performance of modeling calculations (Zemax).
2	02	08	03			Heater Magnets	This section accounts for the specific tasks associated with the field commissioning of the specific Injector section.
2	02	08	03	01		Heater Dipoles	This section accounts for the specific tasks associated with the field commissioning of the specific Injector section.
2	02	08	03	02		Heater Undulator	This section accounts for the specific tasks associated with the field commissioning of the specific Injector section.
2	02	08	04			Heater Vacuum	This section accounts for the specific tasks associated with the field commissioning of the specific Injector section.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	02	08	05			Heater Diagnostics	Overall engineering design of the system that includes a power meter, a profile camera, and a timing diode, with appropriate optics on a small table downstream from the IR beam - e-beam interaction region. The system will include: Spiricon camera for beam profile monitoring. Coherent power meter for beam power monitoring. Timing diode for local timing measurements. Optics, table and enclosure at end of beamline, including shielding from e-beam radiation. Identification of commercial optics to be used for diagnostics and placement of purchase orders for them. Also, expediting, receipt, and checking of items on receipt.
2	02	08	05			Heater Diagnostics (continued)	An imaging system that will provide transverse beam profiles to be transmitted to MCC. A joule meter capable of transmitting power information to MCC. A fast photodiode and an oscilloscope (10 GHz) to monitor temporal characteristics of the IR laser pulse. The oscilloscope will have to be placed near the diode in use, and removed during accelerator operations. A support table for the diagnostics breadboard. Spare equipment for any diagnostics optics which, if it failed, would prevent the operation of the laser heater. No items identified at present. Installation of the photon diagnostics, and testing of the optics with live beam from the beam conditioning, and transport systems.
2	02	08	06			Heater Install & Align	This element covers the effort associated installing, aligning and commissioning with the specific Injector functional area.
2	02	17				Injector System Commissioning	System Summary
2	02	17	02			Drive Laser Commissioning	This element covers the effort associated commissioning with the specific Injector functional area.
2	02	17	10			Injector System Commissioning	This element covers the effort associated commissioning with the specific Injector functional area.
2	02	17	11			Injector Engr, Design, Maintenance Support	Maintenance support during the commissioning of Injector system. Commissioning begins after installation and ends when commissioning goals are met and the system is operational.
2	03					LINAC SYSTEM (OPC)	OPC Summary for the Linac System. It includes effort and costs associated with R&D, Spares, and Commissioning.
2	03	01				System Management & Integration	OPC Summary for Linac Integration
2	03	01	01			Linac Mechanical Integration	This element covers commissioning costs.
2	03	02				Linac Controls & Power Conversion Subsystem	System Summary
2	03	02	01			Personnel Protection System (PPS)	This element covers the effort associated commissioning with the specific Linac functional area.
2	03	02	02			Beam Containment System (BCS)	This element covers the effort associated commissioning with the specific Linac functional area.
2	03	02	03			Machine Protection System (MPS)	This element covers the effort associated commissioning with the specific Linac functional area.
2	03	02	04			Power Conversion	This element covers special processing spares required for this section.
2	03	02	04	01		Spare Power Supply (Dipole Type)	This element covers special processing spares required for this section.
2	03	02	04	02		Spare Power Supply (Quad Type)	This element covers special processing spares required for this section.
2	03	02	04	03		Spare Power Supply (Trim Type)	This element covers special processing spares required for this section.
2	03	02	05			Controls - LLRF	This element covers the effort associated commissioning with the specific Linac functional area.
2	03	03				Linac Magnets & Supports	System Summary

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	03	03	01			Bend Magnet (BX1_BC1)	This element covers special processing spares required for this section.
2	03	03	02			Bend Magnet (BX3_LTU)	This element covers special processing spares required for this section.
2	03	03	03			Bend Magnet (BX2_BC2)	This element covers special processing spares required for this section.
2	03	03	04			Bend Magnet (BY_LTU)	This element covers special processing spares required for this section.
2	03	03	05			Quad Magnet (Quad_LTU)	This element covers special processing spares required for this section.
2	03	03	07			Quad Magnet (QE) (Not in Cobra)	This element covers special processing spares required for this section.
2	03	03	08			Corrector Magnet (Type 4) (Not in Cobra)	This element covers special processing spares required for this section.
2	03	03	09			Bend Magnet (BYD_LTU)	This element covers special processing spares required for this section.
2	03	03	10			Quad Magnet (QA) (Not in Cobra)	This element covers special processing spares required for this section.
2	03	03	11			Bend Magnet (BYPM_LTU)	This element covers special processing spares required for this section.
2	03	03	12			Bend Magnet (BYKIK_LTU)	This element covers special processing spares required for this section.
2	03	03	13			Bend Magnet (BYW_LTU)	This element covers special processing spares required for this section.
2	03	04				Linac Vacuum Subsystem	System Summary
2	03	04	01			Linac Vacuum Subsystem Operations Equip	This element covers special processing spares required for this section.
2	03	04	02			Linac Beamline Vacuum System	This element covers special processing spares required for this section.
2	03	04	03			BC1 Vacuum System	This element covers special processing spares required for this section.
2	03	04	04			BC2 Vacuum System	This element covers special processing spares required for this section.
2	03	04	05			Linac to Undulator (LTU) Vacuum System	This element covers special processing spares required for this section.
2	03	04	06			Dumpline Vacuum System	This element covers special processing spares required for this section.
2	03	04	07			Vacuum Undulator Interface	This element covers special processing spares required for this section.
2	03	04	07	01		Entrance Assembly Section	This element covers special processing spares required for this section.
2	03	04	07	02		Exit Assembly Section	This element covers special processing spares required for this section.
2	03	05				Linac Electron Diagnostics	System Summary
2	03	05	01			Wire Scanners	This element covers special processing spares required for this section.
2	03	05	02			Beam Position Monitors	This element covers special processing spares required for this section.
2	03	05	03			Toroids Beam Charge	This element covers special processing spares required for this section.
2	03	05	04			Stoppers Tune Up Dump	This element covers special processing spares required for this section.
2	03	05	05			Profile Monitors	This element covers special processing spares required for this section.
2	03	05	06			E/O Bunch Length Monitors (not in Cobra)	This element covers special processing spares required for this section.
2	03	05	07			Bunch Length Monitors	This element covers special processing spares required for this section.
2	03	05	08			Beam Loss Monitors	This element covers special processing spares required for this section.
2	03	05	09			Single Beam Dump (not in Cobra)	This element covers special processing spares required for this section.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	03	05	10			Electron Safety Beam Dump (not in Cobra)	This element covers special processing spares required for this section.
2	03	05	11			Protection Collimators	This element covers special processing spares required for this section.
2	03	05	12			Movable Collimators	This element covers special processing spares required for this section.
2	03	05	13			Safety Dump	This element covers special processing spares required for this section.
2	03	05	14			Charge Monitor (Entrance/Exit Assembly)	This element covers special processing spares required for this section.
2	03	06				Linac RF Subsystem	System Summary
2	03	06	05			X-Band High Power System	This element covers special processing spares required for this section.
2	03	06	07			RF Distribution System	This element is a summary of RF Distribution Spares.
2	03	06	07	01		Modulator	This element covers special processing spares required for this section.
2	03	06	07	02		Solid State Sub Booster	This element covers special processing spares required for this section.
2	03	06	07	05		Bunch Length Electronics	This element covers special processing spares required for this section.
2	03	06	07	07		RF Distribution L2 & L3	This element covers special processing spares required for this section.
2	03	06	07	08		RF Fiber Optics Electronics	This element covers special processing spares required for this section.
2	03	07				Linac System Commissioning	System Summary
2	03	07	10			L2/BC2/L3 Commissioning	Maintenance support during the commissioning of Linac systems. Commissioning begins after installation and ends when commissioning goals are met and the system is operational.
2	04					UNDULATOR SYSTEM (OPC)	The LCLS Undulator System OPC area for spares plus any R&D and commissioning for all elements including undulator magnets and supports, undulator diagnostics, vacuum systems, and controls for the undulator equipment are included herein. Total cost for the LCLS undulator system Other Project Costs (OPC) including R&D, spares, and commissioning.
2	04	01				Undulator System Management & Integration	All LCLS Undulator Systems project management and commissioning oversight for Other Project Costs (OPC) items is covered by this element. Total cost of all project management and commissioning oversight tasks required to perform R&D, commissioning or oversight of the acquisition of spares is included in this element.
2	04	01	01			Undulator System Mgmt & Integration	All LCLS Undulator Systems project management and commissioning oversight for Other Project Costs (OPC) items is covered by this element. Total cost of all project management and commissioning oversight tasks required to perform R&D, commissioning or oversight of the acquisition of spares is included in this element. SLAC indirect cost that cover doing business with ANL are also included here.
2	04	02				Controls	All controls related spares and OPC. Any spares purchased for controls are tracked underneath this element.
2	04	02	01			Controls Management and Integration	Management and integration tasks associated with spares and OPC. Any management effort associated with control spares and OPC will be tracked within this element.
2	04	03				Undulator Magnet & Support	Other Project Costs [OPC] are collected in this WBS area. This WBS area includes some management, integration, as well as the construction and assembly of spare undulators.
2	04	03	01			Und Magnet & Support-Mgmt & Integration (Not in Cobra)	Integration of the undulator design, construction, installation, and commissioning efforts.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	04	03	02			First Prototype Undulator & Mfg Plan (descoped)	Other Project Costs [OPC] related to the undulators are collected in this WBS. Specifically, this area contains elements related to construction of the first prototype undulator and development of a manufacturing plan. Specifically, this area contains elements related to construction of the first prototype undulator and development of a manufacturing plan.
2	04	03	03			1st Article Undulators & Long Lead Procurements	Procurement of the long lead items spares, Titanium Strongbacks, Magnet Blocks, and Magnet Poles is in this area. The first articles from each vendor of the production undulators are also contained herein.
2	04	03	04			Undulator Spares	This area contains elements related to the spare undulators.
2	04	03	05			Focusing Magnets	This area contains elements related to construction of the 4 spare Quadrupole Magnets.
2	04	03	06			Undulator Magnetic Measurement Facility (SLAC)	This element covers the OPC for the setup of the MMF at SLAC, the magnetic measurements, fiducialization and assembly of the undulator system components, and the design and construction of the position monitoring systems
2	04	03	08			Fixed Supports	This area contains elements related to construction of the Fixed Supports.
2	04	04				Vacuum System	Total Center for the OPC Spares of the Undulator Vacuum System. This center includes all vacuum components from the upstream treaty valve to the downstream treaty valve.
2	04	04	02			Undulator Vacuum Chamber Assembly	Total Center for the spare Undulator Vacuum Chamber and supports for the Undulator System. This element covers the labor and materials for (7) spare chambers and (4) spare supports. This includes effort for procurement and receiving of the unit.
2	04	04	03			Beam-line Bellows Module Assembly	This element covers the labor and materials for (7) spares. This includes effort for procurement and receiving of the unit. The (7) spare Bellows Modules will be used in the Short and Long Diagnostics Breaks along with the Entrance and Exit Sections.
2	04	04	04			Single Undulator Test(SUV) Vacuum	Total cost of Vacuum Components to be used in the Single Undulator Test including: design, procurement, and quality assurance. This element includes material and labor charges. These are the temporary units that be used until actual units are available.
2	04	04	05			Short Diagnostic Break (SDB) Assembly	The SDB Assembly is composed of diagnostic devices and vacuum components that reside in the area of the short breaks between the undulators. SDB Assembly and related equipment includes the effort required for procuring the technical equipment including issuing of purchase requests and billing.
2	04	04	06			Long Diagnostic Break (LDB) Assembly	The LDB Assembly is composed of diagnostic devices and vacuum components that reside in the area of the long breaks between the undulators. LDB Assembly and related equipment includes the effort required for procuring the technical equipment including issuing of purchase requests and billing.
2	04	05				Undulator System Diagnostics [OPC]	Total Center for the OPC Spares of the Undulator System
2	04	05	02			Undulator Line Diagnostics (descoped)	Total Center for spares and R&D effort in the E-Beam and X-Ray Diagnostics for the Undulator System. This center contains the intra-undulator diagnostics that reside within the diagnostics station that are placed in the Long Diagnostics Breaks.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	04	05	04			End-of-Undulator(EOU) X-ray and Profile diagnostics	This effort contains the study and a workshop to help decide what will be the best course of action to pursue for the design of x-ray instrumentation. Total Center for the R&D effort in the End-of-Undulator Diagnostics for the Undulator System. This element covers the labor for this center. This includes effort for design, procurement, testing and receiving of the units.
2	04	05	05			RFBPM	The RFBPM will be used to precisely measure the position of the electron beam in all the breaks between the undulators. Total Center for RFBPM Spares for the Undulator System. This element covers the labor and materials for (4) spares of the production devices. This includes effort for procurement and receiving of the units.
2	04	05	06			Beam Finder Wire	The Beam Finder Wire will be used to precisely measure the position of the electron beam in all the breaks between the undulators. Total Center for Beam Finder Wire Spares for the Undulator System. This element covers the labor and materials for (4) spares of the production devices. This includes effort for procurement and receiving of the units.
2	04	05	08			Beam Loss Monitoring	This element covers to the spares costs for the beam loss monitor system installed in the undulator system and used to protect it from significant radiation doses.
2	04	05	09			Radiation Detection Monitor (RDM) (merged into 2.04.05.08)	This element covers the labor and materials for (1) spare. This includes effort for procurement and receiving of the unit. Total Center for the spare Radiation Detection Monitor for the Undulator System.
2	04	05	10			Single Undulator Test (SUT)-Diagnostics	Support single undulator testing.
2	04	06				LTU/Undulator/Dump Commissioning	Maintenance support during the commissioning of Undulator systems. Commissioning begins after installation and ends when commissioning goals are met and the system is operational.
2	04	06	01			LTU/Undulator/Dump Commissioning	Maintenance support during the commissioning of Undulator systems. Commissioning begins after installation and ends when commissioning goals are met and the system is operational.
2	05					X-RAY TRANSPORT & DIAGNOSTICS SYSTEMS (OPC)	OPC Summary for the X-Ray Transport, Optics and Diagnostics System. It includes effort and costs associated with Spares, and Modeling and Simulation.
2	05	01				System Management & Integration	This summary element covers the management and integration for the X-Ray Transport system.
2	05	01	01			Management	This WBS element covers the management of R&D issues associated with component design and layout at the conceptual level.
2	05	04				Optical Subsystem	This summary element covers spares for the optics subsystem of the X-Ray Transport system.
2	05	04	01			Optical Subsystem R&D	This WBS element covers R&D into FEL induced damage of the optical and Diagnostics systems.
2	05	04	02			Spares - Optical Subsystem	This element covers spares for the Hard and Soft x-ray Mirrors, scintillators, and solid attenuators.
2	05	05				Diagnostics Subsystem	This summary element covers spares, and modeling and simulation of the Diagnostics subsystem of the X-Ray Transport system.
2	05	05	01			R&D - Diagnostics Subsystem	This WBS element covers R&D on the diagnostics subsystems including the Total Energy Calorimeter, the Direct Imager, the Gas Detector, the K-Monochrometer, and the Pop-in cameras.
2	05	05	02			Modeling & Simulation	This WBS element covers R&D aimed at the development of practical simulations of the LCLS beam for use in developing Diagnostics and optics.

WBS NUMBER						TITLE	DESCRIPTION
L1	L2	L3	L4	L5	L6		
2	05	05	03			Spares for Diagnostics Subsystem	This WBS element covers R&D aimed at the development of practical simulations of the LCLS beam for use in developing Diagnostics and optics. It also has spare parts for diagnostic equipment likely to be damaged by the FEL.
2	06					X-RAY END STATION SYSTEMS (OPC)	The X-Ray Endstations System (OPC) section of the WBS includes labor and material costs associated with Management, R&D tasks, Spares and Commissioning of the Photon Beam Systems.
2	06	01				XE System Mgmt & Integration	This element provides management support and travel for the Photon Beam Systems. It also includes the effort associated with integrating, testing and commissioning of all the subsystems of the Photon Beam Systems.
2	06	02				Controls Subsystem	This element covers the controls R&D.
2	06	02	04			LBNL Laser Timing	This element covers the controls R&D effort by LBNL for the LCLS laser timing system.
2	06	02	08			2-D X-Ray Detector Controls	This element covers the controls effort for the 2D x-ray detector, in particular the integration with data read out and display.
2	06	03				Commissioning	Commissioning of FEE diagnostics systems in support of undulator commissioning. Flux measurement in the FEE. Transport and characterization of photon beam into NEH, XRT, and FEH. This includes commissioning of AMO experiment. Commissioning ends when photons are detected in the Far Experimental Hall.
2	06	04				Spares	This element includes procurement and assembly of spare parts for the X-Ray Endstation Systems.
2	06	04	01			Spares - PPS Stoppers	This element includes procurement and assembly of spare PPS stoppers.
2	06	05				X-Ray Detectors	This element includes the R&D activities associated with delivering a novel 2D x-ray detector. All the effort in this WBS section is managed via a contract with Cornell University.
2	06	05	02			2-D X-Ray Detector	This element includes labor and materials for the 2D x-ray detector contract with Cornell. It also covers the biannual external detector reviews by the LCLS detector advisory committee (LDAC).
2	09					Conventional Facilities Commissioning	This element covers the commissioning plan, Dispute Resolution, and OPC Labor Support to Beam Path
2	09	03				Beam Path Project Commissioning	This element covers the commissioning plan, Dispute Resolution, and OPC Labor Support to Beam Path
2	09	03	05			Beam Path Project Commissioning	This element covers the commissioning plan, Dispute Resolution, and OPC Labor Support to Beam Path