

Facility Advisory Committee (FAC) Closeout – General Comments

LCLS Facility Advisory Committee

12 November 2008

You're making hard to be a curmudgeon

- The project has fully transitioned into integrating phase
 - Great results in commissioning
 - Installation going smoothly
 - Looking towards first lasing
 - Organization is stabilizing and preparing well for operations
 - ARR approach looks good
 - Commissioning strategy looks good
(but a fluorescent screen?)
 - No obvious pitfalls, but ...
- (See Electron, Conventional Facilities, Controls, and X-ray for other specifics on charge)

But not too hard

- A project in integrating phase has everything on the critical path
 - X-ray diagnostics
 - Undulator magnetic measurements
 - Conventional Facilities
 - ...
- Elleaume FEL theorem: There's never been an FEL built [that started out] with too much gain.
- Robinson FEL theorem: There's never been an FEL built [that started out] with enough diagnostics.

Curmudgeon (cont.)

- At the micron level almost nothing is a rigid body
- Conventional facilities work will end sometime after the project completes
 - Turner may be going, going, gone, but ...
 - Still a lot of conventional facilities work under SLAC direction
 - Plenty of conventional facilities scope in X-ray area
 - Moving of SLI (a conventional facilities project) into LCLS

Expectation management now required

- Everything's been going well
 - There's optimism that the FEL will turn on rapidly
 - Things have been going together relatively smoothly
- But ...
 - You're planning to start an FEL with a fluorescent screen and a fusible x-ray beam stop as your main diagnostics(!?)
 - Early science users will want everything at once

Contingency

It's not often we tell you to spend \$

- Contingency levels are high to comfortable
- LCLS may be in the position to “buy back” scope lost in previous budget exercises
- Examine and weigh choices carefully
 - Have you established a complete list of candidate items?
 - Items that are very appealing might be separately funded from DOE
 - Items that are less appealing and may not be funded by DOE might be a better choices
 - *“Why didn't you get that under the project?”*

A Few Lessons Learned

(gleaned from previous FAC meetings)

Extraction of lessons learned and reminiscing have *almost* nothing in common. Suggest root cause analysis – (keep asking why, why, why)

- Projects are viscous and inertial
 - They don't start as quickly as you want
 - You can't stop them as quickly as you want
- Integration is more than what you learn in first-year calculus
- Dan Lehman is right
- Very few items have *positive buoyancy* (true float)

A Few Lessons Learned (2)

- Project sociology can be a real risk
 - Understanding team dynamics is critical
 - The tying of egos to technical solutions
 - Institutions impact the project considerably
- While looking out for the alligators, you'll get bit by mosquitoes
- *Congress is there to help us right?*
 - Continuing resolutions have become a fact of life
- Different pots of money don't mean that things shouldn't be managed as one

Lessons Learned (3)

- Understand the role and function of advisory bodies
- It always takes longer to get contracts in place than it should
- A *success-oriented* schedule won't be
- If Kem is on your review committee he will ask for more milestones, a better risk registry, and management

***“Everything has an end and
a sausage has two”*** – German proverb

- Continue to plan work aggressively for the end of the LCLS project
 - The details can still get you and it's all details at this point
 - The FAC must continue to evolve or be dissolved
 - Dan Lehman is right, but so is Yogi Berra:
 - *“It ain't over 'till it's over.”*
 - The end, though in sight, is still a ways away

Thank you ...

- Once again, it is our privilege to observe a dynamic motivated team, project, and laboratory
- A special thanks to Helen, Daphne Darlene, Siony and others who made this FAC meeting run so smoothly

Linac Coherent Light Source Facility Advisory Committee

Conventional Facilities Subcommittee

H. Carter, T. Chargin, A. Kugler, K. Schuh

CF Subcommittee Summary

- **General**
- **Design, Construction, Installation and Commissioning**
- **Safety**
- **Turner Contract Closeout**
- **Lessons Learned**

General

- **Construction is 98% complete**
- **Turner closeout is well progressed**
- **Formalization of lessons learned has begun**
- **Past recommendations have been addressed satisfactorily**
- **Safety: SLAC and LCLS are jointly addressing critical issues**

Design, Construction, Installation and Commissioning

- Remaining CF designs are in progress for hutches
- Post construction contract award contingency experience has been 7.2% including 2.5% for client-driven changes
- Office space plans are under discussion
- Tunnel settlement appears not to be an issue after initial installation and alignment

Safety

- Recommendations from the June 2008 report have been satisfactorily addressed
- We commend the positive actions being taken by the Integrated Program Management team to improve trend analysis practices and encourage lab management to fully support this effort
- LCLS and SLAC ES&H have teamed together to identify critical issues associated with work planning and control
- The addition of Craig Ferguson as the Laboratory ES&H Division Director will benefit the LCLS Project as well as SLAC
- Problems identified by FAC with the LCLS safety program over the last two years are now being addressed labwide by the ES&H Division

Turner Contract Closeout

- Turner work is expected to be completed by November 17
- A demobilization plan has not been provided by Turner
- CF and the laboratory facilities group have a signoff sheet for incremental custody transfers to the lab
- CF has developed a Turner closeout checklist

Lessons Learned

- **Formalization of lessons learned has begun**
 - **A team of seven stewards will be addressing six major categories**
- **ES&H Division is planning a root cause analysis class to be held at SLAC. We encourage the stewards to attend. Gus will pay.**
- **Care needs to be taken to identify the actual causes of problems when performing the lessons learned process to avoid miss-learning.**

Electron Systems & Undulator Subgroup Closeout Comments

John Corlett
Max Cornacchia
John Lewellen
Joachim Pflueger
Kem Robinson

LCLS FAC, November 12, 2008

Injector & Linac Commissioning

- Excellent progress
- New cathode working
 - Not well understood
 - Recommend to build an Injector Test Facility
 - Rebuild surface physics capabilities
 - Cathode quick-change capability required for high availability operations
- Low charge operations
 - 250 pC “standard”
 - ~20 pC very encouraging
 - Install new BPM electronics to resolve position at low charge
- COTR
 - Laser heater installation progressing
 - Install IR-mm spectrometer
 - Install X-TCAV

Moving to FEL Commissioning

- Preparations for ARR appear well planned
 - B₄C stopper may need attention
 - Installation “just in time” for review in early December
- High-level applications
 - New/modifications for FEL commissioning
 - Very productive

Undulator Commissioning

- Beam loss monitors
 - Good detailed plan using ANL and salvaged PEP-II detectors
 - Also developing PLIC using fiber optic
 - Responsive to previous Committee comments
- Undulators sensitive to temperature changes
 - $\pm 0.1^{\circ}\text{C}$
 - Measure temperature of each undulator and correct K
 - HVAC to fail safe (*off*)
- Developed very detailed checkout list and procedures for commissioning
 - Keep ANL expertise “on hand” through beam commissioning

Report of the X-ray subgroup

Tom Rabedeau, Thomas Tschentscher

General

- Very good progress in all areas reported/discussed
 - instrumentation FEE
 - commissioning instrumentation FEE
 - now six scientific instruments (LCLS/LUSI/external)
 - DAQ
 - planning of installation/commissioning very detailed

Findings

- Transition of organizational structure reflecting construction to operation seems reasonable
 - scientists to engineers requires balance
 - step 2010 → 2012 aggressive
- Contingency utilization
 - priority for instrumentation setup space and instrumentation over office space
- New instrumentation
 - procedure appropriate

Findings (II)

- X-ray diagnostics crucial for FEL commissioning
 - instrumentation ready by end Feb '09
 - current schedule foresees SASE optimization mid-Jul '09
 - revisit schedule for FEE readiness in order to enable x-rays in FEE asap after start of FEL commissioning
 - Goal should be: beam readiness review immediately after SAD
 - foresee use of diagnostics for FEL commissioning asap after taking beam
- Total schedule for FEE commissioning/ optimization/ delivery beam to NEH is extremely tight and ambitious
 - defer HOMS commissioning in favour of soft X-ray FEL commissioning and early science

Findings (III)

- New location of AMO in hutch 1 (NEH)
 - note close proximity of SXR-to-AMO in hutch 1: valves
 - schedule to get to initial user operation is extremely aggressive
 - scientific request is extremely good
 - provide means to have sufficient off-time
- New SXR instrument in hutch 2 (NEH)
 - very reasonable start
 - integration with AMO looks good
 - very cost effective use of XTOD & AMO designs
 - timescale aggressive: 14 month
- XPP instrument in hutch 3 (NEH)
 - general strategy for early procurement authorization for detector mover and goniometer is appropriate
 - idea to place temporarily conventional, low-cost DCM until large offset monochromator is available seems justified

Findings (IV)

- XCS in hutch 4 (FEH)
 - plan to move large offset mono close to FEH is appropriate provided that enough longitudinal space can be provided for CXI
 - concept of a low cost DCM is appropriate, too
 - notion that the same monochromator can be used at XPP, CXI and XCS might be incompatible with desired commissioning and operation of the these instruments
- CXI in hutch 5 (FEH)
 - 2 strip design of mirror is appropriate
 - new proposed optical layout seems a good approach
 - use of direct beam possible at 0.1 μm focus position
 - reduces risk associated with early implementation short focal length setup
 - 45 deg geometry for KB mirrors
 - reward for asking suppliers to develop new geometry versus more complex detector arm seems not high
- MEE in hutch 6 (FEH)
 - still in early phase

Findings (V)

- Diagnostics/Common optics design
 - seems a lot of detailed design is still ahead
- New timing concept to using phasing cavity
 - outside area of expertise → controls group ?
- DAQ concept has made a lot of progress and looks reasonable

Response to 'Charge to FAC/Photon beams'

- Review/assess
 - installation and commissioning strategy
 - make FEE x-ray instrumentation available asap
 - approach to achievement of early science with AMO
 - effective, but ambitious timescale
 - provide sufficient support during early operation
- Review/assess
 - LUSI instruments, scope & schedule
 - schedule and scope are good; preparation seems on track;
 - Physics requirements
 - new designs for XCS and CXI are appropriate
 - Engineering design
 - detailed design has still hard work ahead
 - Plans to validate design (reviews, prototypes, etc.) not discussed
 - Plans for acquisition (vendor selection and oversight)
 - XPP case: appropriate

Recommendations

- Commissioning
 - x-ray instrumentation for FEL commissioning might become more important than currently anticipated
 - ⇒ revisit planning and try to push readiness FEE forward
- Operation
 - there will be failures and you want to recover extremely fast in order to use the available time for experiments very efficient
 - ⇒ plan availability of personnel for early operation and full operation of instruments: scientists & support personnel
- Proposal review
 - avoid too high pressure and expectations during early operation
 - ⇒ make sure reviewers assess ‘feasibility during early operation’ and assign beam access accordingly

Recommendations (II)

- Further infrastructure for instruments
 - Mezzanine in far hall seems the most sensible way to provide additional space (e.g. for optical laser)
 - ⇒ put into planning
 - basically there is no laboratory space for sample preparation in the near and far halls
 - ⇒ consider basic needs in space planning NEH and FEH
- Prioritization for contingency utilization
 - instruments have suffered most from the budget troubles over the last years; they are now late and come in stages
 - ⇒ reinject resources into them: rescoping instrumentation items or even advanced procurement

Controls

Karen White, John Maclean

11/12/08

Control Progress

- Great progress has been made since the last FAC
- Nearing end of electron controls installation
- Nearly all cabling complete
- Major procurements complete
- End (of the tunnel) is in sight

MPS

- Overall architecture is good
- It has been demonstrated to work
- Use of config. from DB is a model to follow for future applications
- Schedule is very tight
- Next installation milestone 12/08/08
- ADC production hardware not yet here
- ADC firmware/FPGA not yet complete

PPS

- Significant progress in the last year
- A well documented, rigorous configuration control process has been implemented
- A culture change has occurred within the team - great work

Software

- Configuration control is getting more rigorous
- Test plans now routinely used for software installation
- Software installations now planned with stakeholder involvement
- Many good ideas still to implement
- Controls Program Deputy in MCC is a good thing

LINAC Controls Upgrade

- Planning is well underway, should continue - more detail
- Phased scheme described is a sensible approach
- Minimum disruption to ops
- Roll back capability
- Main risk is availability of effort - need to decide priority and staff accordingly

Feedback

- Planning started to meet Jan 09 120Hz
Feedback capability - keep going, more detail
- A large task, will need dedicated resources
- Commercial solutions for fast data passing
will help alleviate schedule pressure
- Doable, hurdles are not technical

RDB

- Currently on SCCS network
- Essential for control system
- Plans exist to move it inside LCLS network
- Go for it!
- A dedicated controls DBA would be an advantage

Future Upgrades

- Good to be thinking ahead
- Much work to do
- Replacement of legacy hardware should enhance operation of LCLS
- Prioritize, prioritize, prioritize

HLAs

- Availability of Matlab apps has been critical for the success of machine commissioning
- Plans in place to convert these to Java apps
- Identify those apps that benefit most from the conversion, do those first, invest time to get them right, collaborate with ops & physicists (hand hold)

Photon DAQ & Controls

- Appears to be well in hand
- Setting standards for supported experimental equipment controls a very good move
- On-line systems seem well thought out
- Transfer of experimental data a big problem
- Start planning off-line systems ASAP