

SSRL ACCELERATOR - 2010 SHUTDOWN

8/27/10

ID	% complete	Task Name	Safety Forms	Notes	Duration	Start	Actual Finish	Finish	Predecessor	Project Manager	Task person	Resource/SF #P	23, '10					Aug 30, '10					Sep 6, '10					Sep 13, '10					Sep 20	
													T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
444	0%	BL13 M1 mpf retrofit			3 d	8/23/10	NA	8/25/10		Brehmer																								
445	0%	BL14 vac insterspace bake			8 hrs	8/3/10	NA	8/3/10			Bach/Pak																							
446	0%	Vent BL14 comb mask - install gasket			8 hrs	8/4/10	NA	8/4/10			Bach/Pak																							
447	0%	BL14-3 install (out alcove)		(Align to 14-3 pivot mask in alcove)	1 d?	8/23/10	NA	8/23/10																										
448	0%	Replace BL2-0IG3 filaments			8 hrs	8/5/10	NA	8/5/10			Bach/Pak																							
450	0%	Misc			24 d	7/20/10	NA	8/20/10		Nalls																								
451	0%	Mono emergency pumpdown kit			24 d	7/20/10	NA	8/20/10			Jacobson																							
452	0%	Beam line emergency pump kit			24 d	7/20/10	NA	8/20/10			Nalls																							
453	0%	Photo cathode installation			1 d	8/11/10	NA	8/11/10			Vargas/Jacob																							
454	0%	Cleanroom filter installation			3 d	8/2/10	NA	8/4/10			Vargas/Jacob																							
460	0%	STARTUP			92 d?	7/27/10	NA	11/15/10																										
523	0%	SPEAR			92 d?	7/27/10	NA	11/15/10																										
524	0%	System readiness checks			66.5 d	7/27/10	NA	10/21/10																										
530	0%	Mechanical			66.5 d	7/27/10	NA	10/21/10		Ernst																								
540	0%	RF mechanical interlock test			3 hrs	7/27/10	NA	7/27/10				MSG -1																						