

LUSI Milestone Table Dictionary

4/13/2009

Level	Activity ID	Activity Description	Baseline Finish	Early Finish	Total Float	Late Finish
L1	PM000000	APPROVED: CD-0 MISSION NEED	08/10/05A	08/10/05A		08/10/05A
L1	PM001000	APPROVED: CD-1 COST RANGE	09/27/07A	09/27/07A		09/27/07A
L1	PM001100	APPROVED: CD-2 PERFORMANCE BASELINE	10/22/08A	10/22/08A		10/22/08A
L2	PM002100	COMPLETE: CD-2 REQUIREMENTS - XPP / CXI / XCS	08/18/08A	08/18/08A		08/18/08A
L3	PM100100	PROJECT READY FOR CD-2 APPROVAL	07/28/08A	07/28/08A		07/28/08A
L1	PM001200	APPROVED: CD-3 FABRICATION START	03/12/10*	01/15/10*		01/15/10*
L2	PM002200	APPROVED: ADVANCE PROCUREMENT-XPP&CXI	1/5/2009	12/18/08A		12/18/08A
L2	PM002300	APPROVED: FAB START - XPP	5/6/2009	4/24/2009	9	05/07/09*
L3	PM100200	COMPLETE: FINAL INSTRUMENT DESIGN REVIEW - XPP	3/11/2009	02/27/09A		02/27/09A
L2	PM002400	APPROVED: ADVANCE PROCUREMENT-XCS&DCO	5/6/2009	4/24/2009	92	09/01/09*
L2	PM002500	COMPLETE: CD-3 REQUIREMENTS	1/7/2010	9/30/2009	25	11/4/2009
L3	PM100300	PROJECT READY FOR CD-3 APPROVAL	10/27/2009	8/5/2009	25	9/9/2009
L1	PM001300	APPROVED: CD-4 START OF OPERATIONS	08/31/12*	08/31/12*		08/31/12*
L2	PM002600	COMPLETE: XPP PHASE 1 INSTL-START EARLY SCIENCE	10/11/2010	10/6/2010	10	10/20/10*
L3	PM100400	COMP: XPP PHASE 1 INSTRUMENT READINESS REVIEW	7/19/2010	7/14/2010	10	7/28/2010
L2	PM002700	COMPLETE: CXI PHASE 1 INSTL-START EARLY SCIENCE	8/4/2011	7/8/2011	20	08/05/11*
L3	PM100500	COMP: CXI PHASE 1 INSTRUMENT READINESS REVIEW	5/12/2011	4/15/2011	20	5/13/2011
L2	PM002800	APPROVED: FINAL INSTRUMENT READINESS REVIEW	6/8/2012	6/11/2012	14	06/29/12*
L3	PM100600	COMP: FINAL INSTRUMENT READINESS REVIEW	3/16/2012	3/19/2012	14	4/6/2012