

Activity ID	Activity Description	Early Finish	Current Float	Late Finish	FY07 FY08 FY09 FY10 FY11 FY12 FY13																			
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1		
L4 System MS																								
2B J Langton																								
XPP 01250	PIDR - Prelim Instrument Design Review - XPP	12/07/07A		12/07/07A	✘ PIDR - Prelim Instrument Design Review - XPP																			
XPP1221135	PDR - Prelim Design Review - XPP Short Table	08/12/08A		08/12/08A	✘ PDR - Prelim Design Review - XPP Short Table																			
XPP1221115	PDR - Prelim Design Review - Long Table	08/15/08A		08/15/08A	✘ PDR - Prelim Design Review - Long Table																			
XPP1222115	PDR - Prelim Design Review - Optical Supt Table	08/15/08A		08/15/08A	✘ PDR - Prelim Design Review - Optical Supt Table																			
XPP 04780	PDR - Prelim Design Review - Laser Containment	11/03/08A		11/03/08A	✘ PDR - Prelim Design Review - Laser Containment																			
XPP 01040	COMP: Prelim Designs Complete - XPP Components	12/18/08A		12/18/08A	◆ COMP: Prelim Designs Complete - XPP Components																			
XPP1232120	FDR - Final Design Review - Hutch Opt Table Loc	12/19/08A		12/19/08A	✘ FDR - Final Design Review - Hutch Opt Table Loc																			
XPP 08600	FDR - XPP Vacuum Equip Final Design Review	01/06/09A		01/06/09A	✘ FDR - XPP Vacuum Equip Final Design Review																			
XPP1221185	FDR - Final Dsn Review- Long/Short Table/Shield	01/28/09A		01/28/09A	✘ FDR - Final Dsn Review- Long/Short Table/Shield																			
XPP1222160	FDR - Final Design Review - Opt Supt Table/Supt	01/28/09A		01/28/09A	✘ FDR - Final Design Review - Opt Supt Table/Supt																			
XPP 01290	FIDR - Final Instrument Design Review - XPP	02/25/09A		02/25/09A	✘ FIDR - Final Instrument Design Review - XPP																			
XPP 01070	COMP: Final Instrument Design Review - XPP	02/27/09A		02/27/09A	◆ COMP: Final Instrument Design Review - XPP																			
XPP1251634	PDR - Prelim Design Review - Mover Support	04/27/09	29	06/05/09	✔ PDR - Prelim Design Review - Mover Support																			
XPP1251642	FDR - Final Design Review - Mover Support	06/09/09	29	07/20/09	✔ FDR - Final Design Review - Mover Support																			
XPP 01060	COMP: Final Designs Complete - XPP Components	06/22/09	691	04/06/12	◆ COMP: Final Designs Complete - XPP Components																			
XPP1251865	FDR - Final Design Review - Mounting Base	08/05/09	52	10/16/09	✔ FDR - Final Design Review - Mounting Base																			
XPP 01080	COMP: XPP Detector (BNL) Ready for Installation	02/02/10	81	05/26/10	◆ COMP: XPP Detector (BNL) Ready for Installation																			
XPP 01100	COMP: XPP Early Science Components Installation	06/30/10	20	07/28/10	◆ COMP: XPP Early Science Components Installation																			
XPP 01105	COMP: XPP/LS Available for Installation -As Req'd	03/02/11	273	04/06/12	◆ COMP: XPP/LS Available for Installation -As Req'd																			
3B Paul Montanez																								
CXI 01060	PIDR - Prelim Instrument Design Review - CXI	12/07/07A		12/07/07A	✘ PIDR - Prelim Instrument Design Review - CXI																			
CXI 03400	PDR - Prelim Design Review - CXI Ref Laser	03/03/09	71	06/10/09	✔ PDR - Prelim Design Review - CXI Ref Laser																			
CXI 04920	PDR - Prelim Design Review - CXI 1.0um SC	03/04/09	68	06/08/09	✔ PDR - Prelim Design Review - CXI 1.0um SC																			
CXI 05710	FDR - Fnl Dsn Review - Cornell Detector Packagng	03/06/09*	236	02/17/10	✔ FDR - Fnl Dsn Review - Cornell Detector Packagng																			
CXI 03520	FDR - Final Design Review - CXI Ref Laser	04/23/09	261	05/11/10	✔ FDR - Final Design Review - CXI Ref Laser																			
CXI 08840	PDR - Prelim Design Review - CXI Vacuum Equip	04/27/09	45	06/29/09	✔ PDR - Prelim Design Review - CXI Vacuum Equip																			
CXI 05300	PDR - Prelim Design Review - CXI 1.0um Prec Inst	05/20/09	15	06/10/09	✔ PDR - Prelim Design Review - CXI 1.0um Prec Inst																			
CXI 05680	PDR - Prelim Design Review - CXI Detector Stage	05/20/09	15	06/10/09	✔ PDR - Prelim Design Review - CXI Detector Stage																			
CXI 08940	FDR - Final Design Review - VacS Equip	06/11/09	45	08/13/09	✔ FDR - Final Design Review - VacS Equip																			

Activity ID	Activity Description	Early Finish	Current Float	Late Finish	Timeline																												
					FY07 Q4	Q1	Q2	Q3	Q4	FY08 Q1	Q2	Q3	Q4	FY09 Q1	Q2	Q3	Q4	FY10 Q1	Q2	Q3	Q4	FY11 Q1	Q2	Q3	Q4	FY12 Q1	Q2	Q3	Q4	FY13 Q1			
CXI 05540	COMP: PRD Released - CXI Detector Stage	06/23/08A		06/23/08A					◆	COMP: PRD Released - CXI Detector Stage																							
CXI 08020	COMP: ESD Released - CXI Hutch Layout	09/02/08A		09/02/08A					◆	COMP: ESD Released - CXI Hutch Layout																							
CXI 08050	COMP: Prelim Layout - CXI Hutch Layout	09/15/08A		09/15/08A					◆	COMP: Prelim Layout - CXI Hutch Layout																							
CXI 02440	COMP: ESD Released - CXI KB 1 Sys	10/17/08A		10/17/08A					◆	COMP: ESD Released - CXI KB 1 Sys																							
CXI 01580	COMP: ESD Released - CXI KB 0.1 Sys	11/30/08A		11/30/08A					◆	COMP: ESD Released - CXI KB 0.1 Sys																							
CXI 03285	COMP: ESD Released - CXI Ref Laser	11/30/08A		11/30/08A					◆	COMP: ESD Released - CXI Ref Laser																							
CXI 04800	COMP: ESD Released - CXI 1.0um SC	11/30/08A		11/30/08A					◆	COMP: ESD Released - CXI 1.0um SC																							
CXI 02702	RELEASE: Prequal Criteria - CXI KB 1 Sys	12/03/08A		12/03/08A					◆	RELEASE: Prequal Criteria - CXI KB 1 Sys																							
CXI 31040	COMP: PRD Released - CXI Ion TOF	01/05/09A		01/05/09A					◆	COMP: PRD Released - CXI Ion TOF																							
CXI 40050	COMP: PRD Released - CXI Injector	01/05/09A		01/05/09A					◆	COMP: PRD Released - CXI Injector																							
CXI 02722	RELEASE: RFP - CXI KB Systems	01/20/09A		01/20/09A					◆	RELEASE: RFP - CXI KB Systems																							
CXI 05200	COMP: ESD Released - CXI 1.0um Prec Instr Std	02/06/09A		02/06/09A					◆	COMP: ESD Released - CXI 1.0um Prec Instr Std																							
CXI 05580	COMP: ESD Released - CXI Detector Stage	02/18/09A		02/18/09A					◆	COMP: ESD Released - CXI Detector Stage																							
CXI 02726	RCV: Vendor Proposals - CXI KB Systems	03/24/09	22	04/23/09					◆	RCV: Vendor Proposals - CXI KB Systems																							
CXI 40090	COMP: ESD Released - CXI Injector	04/20/09	155	11/23/09					◆	COMP: ESD Released - CXI Injector																							
CXI 07125	RCV: Cornell Detector from LCLS	04/24/09*	435	01/27/11					◆	RCV: Cornell Detector from LCLS																							
CXI_351010	COMP: PRD Released - CXI 0.1um SC	07/21/09	181	04/16/10					◆	COMP: PRD Released - CXI 0.1um SC																							
CXI 09960	COMP: CXI Instrument Install Coordination Mtg	07/23/09	219	06/11/10					◆	COMP: CXI Instrument Install Coordination Mtg																							
CXI 04240	RCV: CXI Ref Laser	08/03/09	277	09/10/10					◆	RCV: CXI Ref Laser																							
CXI 05075	COMP: Committee Approval - CXI 1.0um SC	08/05/09	92	12/15/09					◆	COMP: Committee Approval - CXI 1.0um SC																							
CXI 60340	COMP: Committee Approval - CXI Crane	08/05/09	7	08/14/09					◆	COMP: Committee Approval - CXI Crane																							
CXI 05434	COMP: Committee Approval - CXI 1.0um Prec Instr	08/06/09	225	07/05/10					◆	COMP: Committee Approval - CXI 1.0um Prec Instr																							
CXI_70020	COMP: PRD Released - CXI 0.1um Prec Instr Std	09/04/09	325	01/06/11					◆	COMP: PRD Released - CXI 0.1um Prec Instr Std																							
CXI 05835	COMP: Committee Approval - CXI Detector Stage	09/10/09	153	04/29/10					◆	COMP: Committee Approval - CXI Detector Stage																							
CXI 31080	COMP: ESD Released - CXI Ion TOF	09/11/09	382	04/04/11					◆	COMP: ESD Released - CXI Ion TOF																							
CXI_351020	COMP: ESD Released - CXI 0.1um SC	10/16/09	158	06/11/10					◆	COMP: ESD Released - CXI 0.1um SC																							
CXI 60380	COMP: CXI Utilities Design Phase	10/19/09	88	03/08/10					◆	COMP: CXI Utilities Design Phase																							
CXI 02616	COMP: Committee Approval - CXI KB 1 Sys	11/20/09	52	02/18/10					◆	COMP: Committee Approval - CXI KB 1 Sys																							
CXI 08130	COMP: CXI Hutch Layout Review of Drawings	12/15/09	118	06/11/10					◆	COMP: CXI Hutch Layout Review of Drawings																							
CXI 08170	COMP: CXI Hutch Layout	12/15/09	118	06/11/10					◆	COMP: CXI Hutch Layout																							
CXI 08630	RCV: CXI Crane Misc Hardware	12/17/09	87	05/03/10					◆	RCV: CXI Crane Misc Hardware																							

