













LCLS Room Data Sheet #	1.9-1030	Near Experimental Hall - Computer Farm	Revision 2
-------------------------------	-----------------	---	-------------------

Javier A. Sevilla Owner / Editor		
	Signature	Date
Jim Welch Conventional Facilities System Physicist		
	Signature	Date
David Saenz Conventional Facilities System Manager		
	Signature	Date
Stefan Moeller X-R Endstations WBS Manager		
	Signature	Date
John Arthur Photon Beam System Manager		
	Signature	Date
Darren Marsh Quality Assurance Manager		
	Signature	Date

REVISION INFORMATION

Rev 2. Added figure with room layout, location of HVAC unit, extended/modified room entry,
Added wet sprinkler system, updated Standards and Codes- Changed room temperature set point

ROOM DATA SHEETS

System Manager: Stefan Moeller/John Arthur

FACILITY COMPONENT	COMPUTER FARM - ROOM DATA SHEET										
	Name of Building	Computer Farm- NEH									
	Organization or Department	SLAC, Stanford University									
	Net area	89.8 sq. meters 966 sf									
	Critical dimensions	<table border="1"> <tr> <td>H:</td> <td>3.66 m</td> <td>12'</td> </tr> <tr> <td>W:</td> <td colspan="2">(irregular shape 14'x43' and 21'x17')</td> </tr> <tr> <td>L:</td> <td></td> <td>21'</td> </tr> </table>	H:	3.66 m	12'	W:	(irregular shape 14'x43' and 21'x17')		L:		21'
H:	3.66 m	12'									
W:	(irregular shape 14'x43' and 21'x17')										
L:		21'									
	Hours of operation	24/7/365									
	Users/Occupancy	One occupant during service and maintenance periods									
	Building orientation	The Computer Farm is located directly adjacent to the Freight elevator and exit stair on the southeast corner of the NEH basement level.									
FUNCTIONAL OBJECTIVE	To provide a room dedicated for the placement of the large numbers of servers and racks required to store the active data needed for the operation of this facility.										
PLANNING CONSIDERATIONS & CRITICAL	Computer Farm shall be provided with 100% dedicated HVAC system to remove the heat dissipated from servers. Reliability of the HVAC system shall be at least 0.999. Computer farm shall have a raised floor assembly to provide the cold air to the room.										
FINISHES	Wall	Painted reinforced concrete, framed and painted gypsum board assemblies									
	Ceiling	Acoustical drop ceiling (for ducted return)									
	Floor	ESD (electrostatic discharge) - conductive or dissipative - flooring Tie into building grounding system. Epoxy painted concrete									
	Base	ESD floor covering turned vertically providing an integral base / floor.									
	Doors	Pair of 3ft wide by 7ft high insulated hollow metal door with 1/2 windows. Provide card key reader for access									
	Fenestration	NA									
	Acoustical	Perimeter walls are to be constructed with thermal insulation batts.									
APPLICABLE STANDARDS	29 CFR Part 1910 Occupational Safety and Health Standards Dept of Labor, 29 CFR Part 1926 Safety and Health Regulations for Construction Dept of Labor, Uniform Building Code (UBC) 1997 including appendixes, National Electric Code (NEC) 2002, Uniform Mechanical Code (UMC) 2003 including appendixes, Uniform Plumbing Code (UPC) 2003 including appendixes, Uniform Fire Code (UFC) 1997 including appendixes, California Code of Regulations Title 8 Industrial Safety, Title 19 Public Safety, NFPA 70 National Fire Codes, National electrical Safety Code ANSI C2, Occupational Safety and Health Act (OSHA), General Services Administration 41 CFR part 101-19, Environmental Protection Agency 40 CFR Parts 264 and 265, SLAC Environmental Safety & Health Manual, General Industrial Activities Storm Water Permit (SLAC Permit), NFPA 101 life Safety Code, Title 24-Energy Code, DOE standard 10 CFR Part 435, ASHRAE/IES Standards 90.1, NFPA Standard 13 and SLAC Fire Marshal requirements, LCLS Cabling Standard, SLAC LOTO										

VIEWS & SCHEMATICS (N. T. S.)			
MECHANICAL REQUIREMENTS	HVAC		
Estimated average equipment heat load to the room is: 100 watt/sq. ft	<input checked="" type="checkbox"/> Heating system	Temp:	<input checked="" type="checkbox"/> Mechanical humidification
	<input checked="" type="checkbox"/> Air conditioning	Temp: 68 degrees F ± 2 degree F	<input type="checkbox"/> Direct exhaust system -
	<input type="checkbox"/> Direct supply		<input checked="" type="checkbox"/> Positive pressure system-slightly+0.02"
	<input type="checkbox"/> Indirect supply		<input type="checkbox"/> Negative pressure system
	<input checked="" type="checkbox"/> Smoke control system		<input type="checkbox"/> Standard registers
	<input checked="" type="checkbox"/> Temperature Control connected to DDC system		<input type="checkbox"/> Requirement for gases
	a. Dedicated HVAC system (Preferably located in adjacent mechanical room, if not possible see figure) to maintain 68F, ± 2F, 50% RH ± 5%. Provide 100% redundant HVAC system (back-up) b. Raised floor supply air to distribute cold air in front of the servers c. HVAC system to be connected and monitored to SLAC's Energy Management System (EMS) d. Filtered air min 45% per ASHRAE Std.52		1- ASHRAE Thermal Guideline for Data and Other Data Processing Environment
Communications	<input checked="" type="checkbox"/> Telephone- 2 phone/location-see diagram	<input type="checkbox"/> PA speakers	
	<input checked="" type="checkbox"/> Data port- 2 outlet/location-see diagram	<input type="checkbox"/> PA station	
	<input type="checkbox"/> Payphone	<input type="checkbox"/> CCTV camera	
	<input checked="" type="checkbox"/> Fire alarm station	<input type="checkbox"/> CCTV monitor	
	<input type="checkbox"/> Intercom	<input type="checkbox"/>	
	Comments:		
Plumbing/Fire Protection	<input type="checkbox"/> Hot water system	<input type="checkbox"/> Electric water cooler	
	<input type="checkbox"/> Cold water system	<input type="checkbox"/> Drinking fountain	
	<input type="checkbox"/> Tempered water	<input checked="" type="checkbox"/> Smoke detection system	
	<input type="checkbox"/> Waste drain	<input checked="" type="checkbox"/> Wet Sprinkler system	
	<input type="checkbox"/> Floor drain	<input type="checkbox"/> Eye wash / Safety shower	
	<input type="checkbox"/> Trench drain		
	Comments: Provide a clean"dry-agent" fire suppression system for this room in addition to sprinkler heads.		

ELECTRICAL REQUIREMENTS	Power supply	<input type="checkbox"/>	208-230 V 1 ph	<input type="checkbox"/>	Uninterrupted power supply	
		<input checked="" type="checkbox"/>	110V- 1 ph outlets, 20 amps-	<input checked="" type="checkbox"/>	Special electric-See below	Type:
		<input type="checkbox"/>	Emergency power	<input type="checkbox"/>		
		Comments: a) Two (2) dedicated electrical panels 225 amps/each, 120-208 volts Y-3 phase, minimum 42 circuits each-Provide 20% spare space-Clean power- 100% diversity b) Provide one quad outlet (double duplex) every 10ft along the walls, 120 volts, 1 phase, 20 amps				
	Lighting	<input checked="" type="checkbox"/>	Light fixtures - 2'x4' suspended fixtures	<input type="checkbox"/>	Remote lighting control	
		<input type="checkbox"/>	Fixture type I: Down light	<input checked="" type="checkbox"/>	Light switches	
		<input type="checkbox"/>	Fixture type II: Bollard (exterior)	<input checked="" type="checkbox"/>	Lighting level	FC: 50
		<input checked="" type="checkbox"/>	Emergency lighting			
		Comments: 1- All conduits are surface mounted.				
RADIATION/SEISMIC/VIBRATIONS ISSUES	Comments: 1- All equipment, racks and systems are to be seismically braced and restrained per Code.					
SPECIAL REQUIREMENTS FOR EQUIPMENT	Comments: Provide a clean "dry-agent" fire suppression system for this room					
CHEMICALS / GASES	CHEMICALS		SPECIALTY GASES			
	#	Chemical Type	Quantity	#	Gas Type	Quantity

Fig. Computer Farm: NEH Basement

