



Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09															
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M				
1 LCLS PROJECT - PED & CONSTRUCTION																																
1.03 LINAC SYSTEM																																
LNMS-0230	Linac BCR39 ETC Start	0		07/01/06A																												
LNMS-0010	System Component Subcontracts Awarded - L01	0		07/31/06A																												
LNMS-0030	System Component Subcontracts Awarded - BC1	0		07/31/06A																												
LNMS-0020	Ready to Begin Component Installation - L01	0	08/21/06A																													
LNMS-0025	Component Installation Completed - L01	0	08/21/06A																													
LNMS-0040	Ready to Begin Component Installation - BC1	0	08/21/06A																													
LNMS-0050	Component Installation Completed - BC1	0		12/15/06																												
LNMS-0100	System Design Reviews Complete - BC2	0		03/06/07																												
LNMS-0130	System Design Reviews Complete - L03	0		03/09/07																												
LNMS-0140	System Component Subcontracts Awarded - L03	0		03/13/07																												
LNMS-0110	System Component Subcontracts Awarded - BC2	0		03/28/07																												
LNMS-0060	System Design Reviews Complete - L02	0		04/17/07																												
LNMS-0070	System Component Subcontracts Awarded - L02	0		04/17/07																												
LNMS-0170	System Design Reviews Complete - LTU	0		05/30/07																												
LNMS-0200	System Design Reviews Complete - E-Dump	0		05/30/07																												
LNMS-0210	System Component Subcontracts Awarded - E-Dump	0		05/30/07																												
LNMS-0180	System Component Subcontracts Awarded - LTU	0		06/28/07																												
LNMS-0080	Ready to Begin Component Installation - L02	0	07/20/07																													
LNMS-0120	Ready to Begin Component Installation - BC2	0	08/20/07																													
LNMS-0150	Ready to Begin Component Installation - L03	0	08/20/07																													
LNMS-0220	Ready to Begin Component Installation - E-Dump	0	11/20/07																													
LNMS-0190	Ready to Begin Component Installation - LTU	0	11/21/07																													
LNMS-0090	Component Installation Completed - L02	0		11/29/07																												
LNMS-0125	Component Installation Completed - BC2	0		11/29/07																												

Start Date 06/01/01
 Finish Date 04/01/09
 Data Date 08/01/06
 Run Date 10/19/06 09:44

 Early Bar
 Progress Bar

Sheet 1 of 52

LCLS PROJECT
Integrated Master Schedule
LINAC System
Detailed Schedule Level 4

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09																																			
					A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M		
					1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12																								
1.03.01.01 Linac Mechanical Integration																																																																												
LN101-2020	BC1 System Construction Support to Component	166*	01/08/07*	08/31/07																																																																								
LN101-6040	LTU Pedestal and Raft Fabrication	90	05/31/07	10/05/07																																																																								
LN101-7040	E-Dump Pedestal and Raft Fabrication	90	05/31/07	10/05/07																																																																								
LN101-3040	L2 Installation Oversight	42*	09/04/07*	10/31/07																																																																								
LN101-4070	BC2 Installation Oversight	42*	09/04/07*	10/31/07																																																																								
LN101-5040	L3 Installation Oversight	42*	09/04/07*	10/31/07																																																																								
LN101-7080	E-Dump Installation Oversight	10	11/20/07	12/05/07																																																																								
LN101-6080	LTU Installation Oversight	40	11/21/07	01/24/08																																																																								
LN101-3000	L02 SYSTEM SUMMARY	483	07/05/06A	06/30/08																																																																								
LN101-4000	BC2 SYSTEM SUMMARY	483	07/05/06A	06/30/08																																																																								
LN101-5000	L03 SYSTEM SUMMARY	483	07/05/06A	06/30/08																																																																								
LN101-3060	L2 System Construction Support to Components	164*	11/01/07*	06/30/08																																																																								
LN101-3050	L2 Documentation	144*	12/03/07*	06/30/08																																																																								
LN101-4080	BC2 Documentation	144*	12/03/07*	06/30/08																																																																								
LN101-4090	BC2 System Construction Support to Component	144*	12/03/07*	06/30/08																																																																								
LN101-5050	L3 Documentation	144*	12/03/07*	06/30/08																																																																								
LN101-5060	L3 System Construction Support to Components	144*	12/03/07*	06/30/08																																																																								
LN101-6000	LTU SYSTEM SUMMARY	515	07/05/06A	08/14/08																																																																								
LN101-7000	EDUMP SYSTEM SUMMARY	515	07/05/06A	08/14/08																																																																								
LN101-6090	LTU Documentation	120	02/27/08	08/14/08																																																																								
LN101-7090	E-Dump Documentation	120	02/27/08	08/14/08																																																																								
1.03.01.03 Travel																																																																												
LN103-0000	FY06 Travel	63*	07/05/06A	10/02/06																																																																								
LN103-0010	FY07 Travel	251*	10/03/06	10/01/07																																																																								
LN103-0020	FY08 Travel	250*	10/02/07	09/30/08																																																																								
1.03.01.04 Linac Management																																																																												
LN104-0000	Computers - CONST	125*	07/05/06A	01/02/07																																																																								
LN104-0010	Material & Supplies - CONST	125*	07/05/06A	01/02/07																																																																								
LN104-0020	Injector System Area Management	125*	07/05/06A	01/02/07																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1.03.03.02 Bend Magnet (BX3_LTU)																												
LN302-0040	BX3 Support Design	40	01/09/07	03/07/07																								
LN302-0050	Prepare Bid Package - BX3	10	03/08/07	03/21/07																								
LN302-0010	BX3 Engineering Suppt Magnet Refurbish	60	01/08/07	04/03/07																								
LN302-0020	BX3 Refurbish Magnets from FFTB	60	01/08/07	04/03/07																								
LN302-0060	Bid Process - BX3	10	03/22/07	04/04/07																								
LN302-0070	Award - BX3	1	04/05/07	04/05/07																								
LN302-0030	BX3 Perform Magnetic Measurement	20	04/04/07	05/01/07																								
LN302-0100	BX3 Design Safety Cover	40	03/08/07	05/02/07																								
LN302-0080	Vendor Fab - BX3	40	04/06/07	06/01/07																								
LN302-0090	RCV: BX3 Fabricate Magnet	1	06/04/07	06/04/07																								
LN302-0120	BX3 Misc Hardware	107	01/08/07	06/08/07																								
LN302-0110	BX3 Fabricate Safety Cover	40	05/03/07	06/28/07																								
LN302-0000	Bend Magnet (BX3_LTU) SUMMARY	131	01/08/07	07/13/07																								
LN302-0130	BX3 Final Assembly/Kit for Installation	10	06/29/07	07/13/07																								
LN302-0140	AVAIL: BX3 Ready for Installation	0		07/13/07																								
1.03.03.03 Bend Magnet (BX2_BC2)																												
LN303-0010	Vendor Fab 1st Lot - Magnets	147*	07/05/06A	02/15/07																								
LN303-0020	RCV: BX2_BC2 Magnets from Vendor	1	02/16/07	02/16/07																								
LN303-0030	BX2 Perform Magnetic Measurement	20	02/20/07	03/19/07																								
LN303-0000	BEND MAGNET (BX2_BC2) SUMMARY	178	07/05/06A	04/02/07																								
LN303-0040	Perform Magnet Pre-Instalation Qual	10	03/20/07	04/02/07																								
LN303-0050	AVAIL: BX2_BC2 Magnets Ready for Instl	0		04/02/07																								
1.03.03.04 Bend Magnet (BY_LTU)																												
LN304-0040	BYLTU Support Design	40	01/09/07	03/07/07																								
LN304-0050	Prepare Bid Package - BYLTU Supports	10	03/08/07	03/21/07																								
LN304-0010	BYLTU Engineering Suppt Magnet Refurbish	60	01/08/07	04/03/07																								
LN304-0020	BYLTU Refurbish Magnets from FFTB	60	01/08/07	04/03/07																								
LN304-0060	Bid Process - BYLTU Supports	10	03/22/07	04/04/07																								
LN304-0070	Award - BYLTU Supports	1	04/05/07	04/05/07																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09																																										
					A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M									
					1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7
1.03.03.07 Quad Magnet (QE)																																																																																			
LN307-0060	Magnetic Measure Tweaker Quad	5	08/01/06A	08/31/06A																																																																															
LN307-0070	AVAIL: ET_ Quad Magnet Ready for BC1 Instl	0		08/31/06A																																																																															
LN307-0020	Assemble QE Magnets (qty 6)	140*	07/05/06A	01/24/07																																																																															
LN307-0000	QUAD MAGNET (QE_BC1/BC2) SUMMARY	180	07/05/06A	03/22/07																																																																															
LN307-0030	Magnetic Measure QE Magnets (qty 6)	40	01/25/07	03/22/07																																																																															
LN307-0080	AVAIL: ET_ Quad Magnet Ready for BC2 Instl	0		03/22/07																																																																															
1.03.03.08 Corrector Magnet (Type 4)																																																																																			
LN308-0010	Engineering Support Corrector Fabrication	80	01/08/07	05/01/07																																																																															
LN308-0020	Fabricate Correctors	80	01/08/07	05/01/07																																																																															
LN308-0000	CORRECTOR MAGNET (Linac Type 4_LTU/DUMP) SUMMARY	120	01/08/07	06/27/07																																																																															
LN308-0030	Magnetic Measure Correctors	40	05/02/07	06/27/07																																																																															
LN308-0040	AVAIL: LTU and E-Dump Correctors	0		06/27/07																																																																															
1.03.03.09 Bend Magnet (BYD_LTU)																																																																																			
LN309-0010	Prep Bid Pak - Magnets	62*	08/01/06A	10/26/06																																																																															
LN309-0020	RELEASE: RFP -BYD_E-Dump Bend Magnet	0		10/26/06																																																																															
LN309-0030	Vendors Prep Proposals - Magnets	20	10/27/06	11/27/06																																																																															
LN309-0040	RCV: Proposals from Vendors - Magnet	1	11/28/06	11/28/06																																																																															
LN309-0050	Evaluate Vendor Proposals - Magnets	10	11/29/06	12/12/06																																																																															
LN309-0060	AWARD: BYD Magnet	1	12/13/06	12/13/06																																																																															
LN309-0100	BYD Design Magnet Support	60	12/14/06	03/13/07																																																																															
LN309-0110	Prepare Bid Package - BYD Supports	10	03/14/07	03/27/07																																																																															
LN309-0120	Bid Process - BYD Supports	10	03/28/07	04/10/07																																																																															
LN309-0130	AWARD - BYD Supports	1	04/11/07	04/11/07																																																																															
LN309-0140	Vendor Fab - BYD Supports	60	04/12/07	07/06/07																																																																															
LN309-0150	RCV: BYD Fabricate Supports	1	07/09/07	07/09/07																																																																															
LN309-0070	BYD Vendor Fabricate Magnets	160	12/14/06	08/02/07																																																																															
LN309-0080	RCV: BYD Magnets	1	08/03/07	08/03/07																																																																															
LN309-0090	BYD Magnetic Measurement	20	08/06/07	08/31/07																																																																															
LN309-0000	BEND MAGNET (BYD_DUMP) SUMMARY	267	08/01/06A	09/04/07																																																																															

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1.03.03.12 Bend Magnet (BYKIK_LTU)																												
LN312-0070	BYKIK Misc Materials for BYKIK	60	10/25/06	01/23/07																								
LN312-0040	BYKIK Perform Pulse Tests	40	11/22/06	01/23/07																								
LN312-0050	BYKIK Design Kicker and Support	40	11/22/06	01/23/07																								
LN312-0060	BYKIK Fabricate Kicker and Support	60	01/24/07	04/18/07																								
LN312-0000	BEND MAGNET (BYKIK_LTU) SUMMARY	211	08/01/06A	06/14/07																								
LN312-0080	BYKIK Measure Kicker	40	04/19/07	06/14/07																								
LN312-0090	AVAIL: BYKIK for LTU Installation	0		06/14/07																								
1.03.03.13 Bend Magnet (BYW_LTU)																												
LN313-0010	REQD: Existing SLAC Magnets Available for LCLS	0		01/05/07																								
LN313-0020	BYW Engineering Support Magnet Refurbishment	60	01/08/07	04/03/07																								
LN313-0030	BYW Refurbish FFTB Wiggler (qty 1)	60	01/08/07	04/03/07																								
LN313-0040	BYW Misc Materials for FFTB Wiggler Refurb	60	01/08/07	04/03/07																								
LN313-0050	BYW Measure Refurbished FFTB Wiggler	20	04/04/07	05/01/07																								
LN313-0060	BYW Support Design	40	05/02/07	06/27/07																								
LN313-0000	BEND MAGNET (BYW_LTU) SUMMARY	160	01/08/07	08/23/07																								
LN313-0070	BYW Fabricate Supports	40	06/28/07	08/23/07																								
LN313-0080	AVAIL: BYW_LTU Magnet Ready for Instl	0		08/23/07																								
1.03.03.14																												
LN314-0010	BXKIK Define Test Coil Parameters	20	01/08/07	02/05/07																								
LN314-0020	BXKIK Interface to Power Supply Design	20	02/06/07	03/06/07																								
LN314-0030	BXKIK Wind Test Coil	20	03/07/07	04/03/07																								
LN314-0040	BXKIK Perform Pulse Test	20	04/04/07	05/01/07																								
LN314-0070	BXKIK Misc Materials	60	03/07/07	05/30/07																								
LN314-0050	BXKIK Design Kicker and Support	40	04/04/07	05/30/07																								
LN314-0060	BXKIK Fabricate Kicker and Support	40	05/31/07	07/26/07																								
LN314-0000	BXKIK LINAC TCAV SCREEN KICKER (L3) SUMMARY	151	01/08/07	08/10/07																								
LN314-0080	BXKIK Measure Kicker	11	07/27/07	08/10/07																								
LN314-0090	AVAIL: BXKIK for L3 Install	0		08/10/07																								
1.03.03.15																												
LN315-0010	MuToro Establish Toroid Parameters	20*	08/01/06A	08/28/06																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09														
					A			M			J			J			A			S			O			N			D			J			F			M			A		M		J	O		N		D					
1.03.04.05 Linac to Undulator (LTU) Vacuum System																																																							
LN405-0210	Vacuum Process Dump Chamber	20	06/26/07	07/24/07																																																			
LN405-0050	Engineering Support Purchasing	40	05/31/07	07/26/07																																																			
LN405-0090	Vendor Fab - LTU Vacuum System	40	06/29/07	08/24/07																																																			
LN405-0130	Purchase Pump Supports	40	06/29/07	08/24/07																																																			
LN405-0100	RCV: Vacuum Hardware	1	08/27/07	08/27/07																																																			
LN405-0110	RCV: Vacuum Drifts	1	08/27/07	08/27/07																																																			
LN405-0120	RCV: Drift Supports	1	08/27/07	08/27/07																																																			
LN405-0140	Vacuum Process Vacuum Hardware	40	08/28/07	10/23/07																																																			
LN405-0000	LINAC to UND (LTU) VAC CHAMBERS SUMMARY	257	11/01/06	11/20/07																																																			
LN405-0150	Vacuum Process Drifts	60	08/28/07	11/20/07																																																			
LN405-0220	AVAIL: LTU Vac for Installation	0		11/20/07																																																			
1.03.04.06 Dumpline Vacuum System																																																							
LN406-0010	Model Dump Vacuum System	40	01/08/07	03/06/07																																																			
LN406-0020	Design Dump Drifts	40	03/07/07	05/01/07																																																			
LN406-0120	Design Dump Chamber	40	03/07/07	05/01/07																																																			
LN406-0030	Design Dump Drift Supports	40	05/02/07	06/27/07																																																			
LN406-0040	Design Dump Pump Supports	40	05/02/07	06/27/07																																																			
LN406-0130	Design Dump Chamber Supports	40	05/02/07	06/27/07																																																			
LN406-0180	Design Safety Dump Chamber	40	05/02/07	06/27/07																																																			
LN406-0050	Engineering Support Dump Vacuum Purchasing	60	05/02/07	07/26/07																																																			
LN406-0060	Purchase Dump Vacuum Hardware	60	05/02/07	07/26/07																																																			
LN406-0070	Purchase Dump Vacuum Drifts	60	05/02/07	07/26/07																																																			
LN406-0140	Fabricate Dump Chamber	60	05/02/07	07/26/07																																																			
LN406-0150	Dump Kicker Chamber Materials	60	05/02/07	07/26/07																																																			
LN406-0160	Fabricate Dump Chamber Supports	40	06/28/07	08/23/07																																																			
LN406-0190	Design Safety Dump Chamber Supports	40	06/28/07	08/23/07																																																			
LN406-0200	Fabricate Safety Dump Chamber	40	06/28/07	08/23/07																																																			
LN406-0210	Safety Dump Chamber Materials	40	06/28/07	08/23/07																																																			
LN406-0170	Vacuum Process Dump Chamber	20	07/27/07	08/23/07																																																			

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06 FY07 FY08 FY09																																		
					FY06					FY07					FY08					FY09																			
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
1.03.04.07																																							
LN407-2340	Rec: RGA	40	11/14/06	01/19/07																																			
LN407-2350	Rec: Standard Exit Chamber Support	40	11/14/06	01/19/07																																			
LN407-2360	Rec: Exit Downstream Chamber Support	40	11/14/06	01/19/07																																			
LN407-2370	Rec: Ion Pump Support	40	11/14/06	01/19/07																																			
LN407-2380	Rec: Gate Valve Support	40	11/14/06	01/19/07																																			
LN407-2390	Rec: RGA Support	40	11/14/06	01/19/07																																			
LN407-1460	Clean Ent Sec	10	01/08/07	01/19/07																																			
LN407-2400	QA of Exit Section Components	7	01/22/07	01/30/07																																			
LN407-1470	Bake Ent Sec	10	01/22/07	02/02/07																																			
LN407-2410	Approve Production Exit Sec	3	01/31/07	02/02/07																																			
LN407-2420	Clean Exit Sec	8	02/05/07	02/14/07																																			
LN407-2430	Bake Exit Sec	10	02/15/07	02/28/07																																			
LN407-1480	Assemble Entrance Section Components	20	02/05/07	03/02/07																																			
LN407-1490	Assembly Test Ent Sec	2	03/05/07	03/06/07																																			
LN407-1500	Prepare Ent Sec Assembly & Support for Shipme	5	03/07/07	03/13/07																																			
LN407-1510	Pack Ent Sec Assembly & Support for Shipment	5	03/14/07	03/20/07																																			
LN407-1520	Transmit Ent Sec Design a& Drawings to SLAC	5	03/21/07	03/27/07																																			
LN407-2440	Assemble Exit Section Components	20	03/01/07	03/29/07																																			
LN407-1530	Develop Installation Plan Ent Sec	6	03/28/07	04/04/07																																			
LN407-1000	Entrance Section Assembly Summary	174	08/02/06	04/11/07																																			
LN407-1540	Review installation Plan Ent Sec	5	04/05/07	04/11/07																																			
LN407-2450	Assembly Test Exit Sec	14	03/30/07	04/18/07																																			
LN407-2460	Prepare Exit Sec Assembly & Support for Ship	6	04/19/07	04/26/07																																			
LN407-2470	Pack Exit Sec Assembly and Support for Shipmen	6	04/27/07	05/04/07																																			
LN407-2480	Transmit Exit Sec Design & Drawings to SLAC	6	05/07/07	05/14/07																																			
LN407-2490	Develop Exit Sec Installation Plan	9	05/15/07	05/25/07																																			
LN407-2000	Exit Section Assembly Summary	212	08/02/06	06/05/07																																			
LN407-2500	Review Exit Sec Installation Plan	6	05/29/07	06/05/07																																			

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1.03.05.01 Wire Scanners (11) Summary																												
LN501-0180	Post Process & Test	10	05/16/07	05/30/07																								
LN501-0000	WIRE SCANNERS (11) SUMMARY	201	08/01/06A	05/31/07																								
LN501-0190	AVAIL: Wire Scanners Ready for L02 Install	1	05/31/07	05/31/07																								
LN501-0200	AVAIL: Wire Scanners Ready for BC2 Install	1	05/31/07	05/31/07																								
LN501-0210	AVAIL: Wire Scanners Ready for L03 Install	1	05/31/07	05/31/07																								
LN501-0220	AVAIL: Wire Scanners Ready for LTU Install	1	05/31/07	05/31/07																								
1.03.05.02 Beam Position Monitors																												
LN502-0030	Post Process & Test	5	07/05/06A	07/31/06A																								
LN502-4040	Procure Component Material - BPMs	20	07/05/06A	07/31/06A																								
LN502-0010	AVAIL: BPMs Ready for BC1 Install	0		08/31/06A																								
LN502-0000	STANDARD BPM (4) SUMMARY	20	07/05/06A	08/01/06																								
LN502-0020	AVAIL: BPMs Ready for L01 Install	0		08/01/06																								
LN502-4050	Component Fab & Assembly - BPMs	11*	08/01/06A	08/15/06																								
LN502-4060	Perform QC / Metrology	23*	08/01/06A	08/31/06																								
LN502-4010	Perform Functional Testing - BPMs	10*	09/01/06	09/15/06																								
LN502-4020	Post Process & Test	10	09/18/06	09/29/06																								
LN502-4000	BPM LARGE APERTURE (2) SUMMARY	63	07/05/06A	10/02/06																								
LN502-4030	AVAIL: LA BPM BC1/ BC2 Ready for Install	1	10/02/06	10/02/06																								
LN502-3010	Receive BPM Requirements	1	10/03/06	10/03/06																								
LN502-3020	Write ICD - Beam Path Monitor	4	10/04/06	10/09/06																								
LN502-3030	Collect Area Specific Requirements	5	10/10/06	10/16/06																								
LN502-3040	Produce Common Layout	20	10/17/06	11/13/06																								
LN502-3050	Develop General Specifications / Analysis	5	11/14/06	11/20/06																								
LN502-3060	Create / Remodel / Revise Dsn Documentation	30	11/21/06	01/19/07																								
LN502-3070	Design Check	40	01/22/07	03/19/07																								
LN502-3080	Write Component Traveler	10	03/20/07	04/02/07																								
LN502-3090	Conduct Prelim Design Review (PDR) - FFTB BPMs	1	04/03/07	04/03/07																								
LN502-3100	Generate Detailed Procurement Plan	10	04/04/07	04/17/07																								
LN502-3110	Conduct Final Design Review (FDR) - FFTB BPMs	1	04/18/07	04/18/07																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1.03.05.05 Profile Monitors (7 OTR-3 PHOSPHOR SCREEN-1 YAG)																												
LN505-0120	Create / Remodel / Revise Dsn Documentation	10	10/02/06	10/13/06																								
LN505-0130	Design YAG Screen Option	40	10/16/06	12/12/06																								
LN505-0140	Design Phosphor Screen Option	40	10/16/06	12/12/06																								
LN505-0150	Design OTR Screen Options	40	10/16/06	12/12/06																								
LN505-0170	Write Component Traveler	1	12/13/06	12/13/06																								
LN505-0160	Design Check	40	12/13/06	02/23/07																								
LN505-0180	Conduct Profile Monitors PDR	5	02/26/07	03/02/07																								
LN505-0190	Generate Detailed Procurement Plan	1	03/05/07	03/05/07																								
LN505-0200	Conduct Profile Monitors FDR	5	03/05/07	03/09/07																								
LN505-0210	COMP: Profile Monitors Design	0		03/09/07																								
LN505-0220	Prep Bid Pak - Profile Monitors	5	03/06/07	03/12/07																								
LN505-0230	AWARD: Contract - Profile Monitor L03-LTU	1	03/13/07	03/13/07																								
LN505-0370	Prep Bid Bak - Supports	5	03/12/07	03/16/07																								
LN505-0380	AWARD: Contract for Supports L03-LTU	1	03/19/07	03/19/07																								
LN505-0280	Procure Profile Monitor Components	20	03/12/07	04/06/07																								
LN505-0290	Procure Component Material - Profile Monitors	20	03/12/07	04/06/07																								
LN505-0360	Procure Misc Materials - Diagnostics Supports	20	03/12/07	04/06/07																								
LN505-0240	Vendor Fab L03-LTU	40	03/14/07	05/08/07																								
LN505-0260	Vendor Fab Remaining Lot	40	03/14/07	05/08/07																								
LN505-0250	RCV: Profile Monitors 1st Lot	1	05/09/07	05/09/07																								
LN505-0270	RCV: Profile Monitors Final Lot	1	05/09/07	05/09/07																								
LN505-0390	Vendor Fab L03-LTU Supports	40	03/20/07	05/14/07																								
LN505-0400	RCV: Supports from Vendor	1	05/15/07	05/15/07																								
LN505-0410	Assemble Supports	20	05/16/07	06/13/07																								
LN505-0420	AVAIL: Supts Ready for L03, LTU Instl	1	06/14/07	06/14/07																								
LN505-0300	Component Fab & Assembly - Profile Monitors	40	05/10/07	07/06/07																								
LN505-0310	Perform QC / Metrology	5	07/09/07	07/13/07																								
LN505-0320	Perform Functional Testing - Profile Monitors	5	07/16/07	07/20/07																								
LN505-0000	PROFILE MONITORS SUMMARY	269	07/05/06A	07/27/07																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1.03.05.05 Profile Monitors (7 OTR-3 PHOSPHOR SCREEN-1 YAG)																												
LN505-0330	Post Process & Test	5	07/23/07	07/27/07																								
LN505-0340	AVAIL: Profile Monitors Ready for L03 Install	0		07/27/07																			◆					
LN505-0350	AVAIL: Profile Monitors Ready for LTU Install	0		07/27/07																			◆					
1.03.05.07 CSR/OTR/CTR Bunch Length Monitors (5) Summary																												
LN507-0010	Conduct BL Monitors FDR	1	07/05/06A	07/31/06A				█																				
LN507-0250	Procure Component Material - Bunch Length Mon	20	07/06/06A	07/31/06A				█																				
LN507-0080	Prep Bid Pak - Diagnostics Supports	11	08/01/06A	08/31/06A					█																			
LN507-0090	AWARD: Contract for Diagnostics Supports	1	08/01/06A	08/31/06A					█																			
LN507-0260	Component Fab & Assembly - Bunch Length Monit	20*	07/07/06A	08/03/06				█																				
LN507-0120	Procure Misc Materials - Diagnostics Supports	22*	08/01/06A	08/30/06					█																			
LN507-0100	Vendor Fab 1st Lot - Supports	30*	08/01/06A	09/12/06					█																			
LN507-0110	RCV: 1st Lot of Supports	0		09/12/06						◆																		
LN507-0130	Assemble Supports	5	09/13/06	09/19/06						█																		
LN507-0140	AVAIL: Supports Ready for BC1 Install	0		09/19/06						◆																		
LN507-0030	Perform QC / Metrology	44*	08/01/06A	10/02/06					█																			
LN507-0040	Perform Functional Testing - Bunch Length Mon	5	10/03/06	10/09/06						█																		
LN507-0050	Collect Component Performance Data	5	10/03/06	10/09/06						█																		
LN507-0060	Post Process & Test	16*	10/10/06	10/31/06						█																		
LN507-0070	AVAIL: Bnch Length Monitors Ready for BC1 Instl	0		10/31/06						◆																		
LN507-0150	BL21 Develop Specifications/Analysis	40	11/01/06*	12/29/06						█																		
LN507-0160	BL21 Engineering & Design	60	01/02/07	03/28/07							█																	
LN507-0170	BL21 Materials & Hardware	40	03/29/07	05/23/07								█																
LN507-0200	BL21 Fabricate Supports	40	03/29/07	05/23/07									█															
LN507-0180	BL21 Fabrication Vacuum Assembly	60	03/29/07	06/21/07										█														
LN507-0190	BL21 Fabrication Optics Assembly	60	03/29/07	06/21/07											█													
LN507-0210	BL21 QC/Fiducialization	10	06/22/07	07/06/07												█												
LN507-0220	BL21 Vacuum Prep	10	07/09/07	07/20/07													█											
LN507-0000	CSR/OTR/CTR BLM (5) SUMMARY	284	07/05/06A	08/17/07																			█					
LN507-0230	BL21 Testing	20	07/23/07	08/17/07																			█					

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09													
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M		
1.03.05.07 CSR/OTR/CTR Bunch Length Monitors (5) Summary																														
LN507-0240	AVAIL: BL21 for BC2 Install	0		08/17/07																										
1.03.05.08 Beam Loss Monitors																														
LN508-1010	Write ICD - Beam Loss Monitor	5	01/02/07*	01/08/07																										
LN508-1020	Produce Common Layout	20	01/09/07	02/06/07																										
LN508-2010	Write ICD - Beam Loss Monitor	5	02/01/07*	02/07/07																										
LN508-1030	Develop General Specifications / Analysis	10	02/07/07	02/21/07																										
LN508-1040	Revise Design Documentation	10	02/22/07	03/07/07																										
LN508-2020	Produce Common Layout	20	02/08/07	03/08/07																										
LN508-1050	Write Component Traveler	5	03/08/07	03/14/07																										
LN508-2030	Develop General Specifications / Analysis	5	03/09/07	03/15/07																										
LN508-1060	Generate Detailed Procurement Plan	5	03/15/07	03/21/07																										
LN508-2040	Revise Design Documentation	5	03/16/07	03/22/07																										
LN508-1070	Conduct Beam Loss Monitors FDR	5	03/22/07	03/28/07																										
LN508-1080	COMP: Beam Loss Monitors Design	0		03/28/07																										
LN508-2050	Write Component Traveler	5	03/23/07	03/29/07																										
LN508-1150	Prep Bid Pak - Diagnostics Supports	1	03/29/07	03/29/07																										
LN508-1160	AWARD: Contract for Diagnostics Supports	1	03/30/07	03/30/07																										
LN508-2060	Conduct Beam Loss Monitors PDR	5	03/30/07	04/05/07																										
LN508-2070	Generate Detailed Procurement Plan	1	04/06/07	04/06/07																										
LN508-2080	Conduct Beam Loss Monitors FDR	5	04/09/07	04/13/07																										
LN508-2090	COMP: Beam Loss Monitor Design	0		04/13/07																										
LN508-2150	Prep Bid Pak - Diagnostics Supports	1	04/16/07	04/16/07																										
LN508-2160	AWARD: Contract for Diagnostics Supports	1	04/17/07	04/17/07																										
LN508-1170	Vendor Fab Supports	20	04/02/07	04/27/07																										
LN508-1180	RCV: Diagnostics Supports from Vendor	0		04/27/07																										
LN508-2100	Procure Component Material - Beam Loss Monitors	20	04/16/07	05/11/07																										
LN508-1190	Procure Misc Materials - Diagnostics Supports	20	04/30/07	05/25/07																										
LN508-2170	Vendor Fab Supports	40	04/18/07	06/13/07																										
LN508-2180	RCV: Diagnostics Support from Vendor	0		06/13/07																										

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1.03.05.08 Beam Loss Monitors																												
LN508-1090	Procure Component Material - Beam Loss Monitors	60	03/29/07	06/21/07																								
LN508-1200	Assemble Supports	20	05/29/07	06/25/07																								
LN508-1210	AVAIL: Supports Ready for L03, LTU Instl	0		06/25/07																								
LN508-2190	Procure Misc Materials - Diagnostics Supports	20	06/14/07	07/12/07																								
LN508-1100	Component Fab & Assembly - Beam Loss Monitors	20	06/22/07	07/20/07																								
LN508-2200	Assemble Supports	10	07/13/07	07/26/07																								
LN508-2210	AVAIL: Supports Ready for LTU Instl	1	07/27/07	07/27/07																								
LN508-1110	Perform Functional Testing - Beam Loss Monito	10	07/23/07	08/03/07																								
LN508-2110	Component Fab & Assembly - Beam Loss Monitors	60	05/14/07	08/07/07																								
LN508-1000	PIC BLM (10) SUMMARY	160	01/02/07	08/17/07																								
LN508-1120	Post Process & Test	10	08/06/07	08/17/07																								
LN508-1130	AVAIL: Bm Loss Monitor (PIC) Ready for L03 Instl	0		08/17/07																								
LN508-1140	AVAIL: Bm Loss Monitor (PIC) Ready for LTU Instl	0		08/17/07																								
LN508-2120	Perform Functional Testing - Beam Loss Monito	20	08/08/07	09/05/07																								
LN508-2000	PLIC BLM (4) SUMMARY	171	02/01/07	10/03/07																								
LN508-2130	Post Process & Test	20	09/06/07	10/03/07																								
LN508-2140	AVAIL: Bm Loss Monitor(PLIC) Ready for LTU Instl	0		10/03/07																								
1.03.05.09 Single Beam Dump (1) Summary																												
LN509-0010	Write ICD - Single Beam Dump	2	10/03/06	10/04/06																								
LN509-0020	Produce Common Layout	20	10/05/06	11/01/06																								
LN509-0030	Develop General Specifications / Analysis	10	11/02/06	11/15/06																								
LN509-0040	Create / Remodel / Revise Dsn Documentation	20	11/16/06	12/15/06																								
LN509-0060	Write Component Traveler	5	01/02/07	01/08/07																								
LN509-0070	Generate Detailed Procurement Plan	1	01/09/07	01/09/07																								
LN509-0130	Prep Bid Pak - Diagnostics Supports	1	01/10/07	01/10/07																								
LN509-0140	AWARD: Contract for Daignostics Supports	1	01/11/07	01/11/07																								
LN509-0050	Design Check	60	01/02/07	03/28/07																								
LN509-0080	COMP: Single Beam Dump Design	0		03/28/07																								
LN509-0150	Vendor Fab Supports	60	01/12/07	04/09/07																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09																																			
					A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M		
					1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12																								
1.03.05.09 Single Beam Dump (1) Summary																																																																												
LN509-0160	RCV: Diagnostics Supports from Vendor	0		04/09/07																																																																								
LN509-0090	Procure Component Material - Single Beam Dump	20	03/29/07	04/25/07																																																																								
LN509-0100	Component Fab & Assembly - Single Beam Dump	20	04/26/07	05/23/07																																																																								
LN509-0170	Procure Misc Materials - Diagnostics Supports	40	04/10/07	06/05/07																																																																								
LN509-0110	Post Process & Test	10	05/24/07	06/07/07																																																																								
LN509-0120	AVAIL: Single Beam Dump Ready for LTU Install	0		06/07/07																																																																								
LN509-0180	Perform QC & Inspection - Diagnostic Supports	5	06/06/07	06/12/07																																																																								
LN509-0000	SINGLE BEAM DUMP (1) SUMMARY	184	10/03/06	06/26/07																																																																								
LN509-0190	Assemble Supports	10	06/13/07	06/26/07																																																																								
LN509-0200	AVAIL: Supports Ready for LTU Installation	0		06/26/07																																																																								
1.03.05.10 Electron Beam Dump (1) Summary																																																																												
LN510-0010	Receive Electron Beam Dump Requirements	1	10/03/06	10/03/06																																																																								
LN510-0020	Write ICD - Electron Beam Dump	1	10/04/06	10/04/06																																																																								
LN510-0030	Collect Area Specific Requirements	5	10/05/06	10/11/06																																																																								
LN510-0040	Engineering Analysis	5	10/12/06	10/18/06																																																																								
LN510-0050	Produce Common Layout	5	10/19/06	10/25/06																																																																								
LN510-0060	Develop General Specifications / Analysis	5	10/26/06	11/01/06																																																																								
LN510-0070	Create / Remodel / Revise Dsn Documentation	20	11/02/06	12/01/06																																																																								
LN510-0080	Write Component Traveler	1	12/04/06	12/04/06																																																																								
LN510-0090	Conduct Electron Beam Dump PDR	1	12/05/06	12/05/06																																																																								
LN510-0100	Generate Detailed Procurement Plan	1	12/06/06	12/06/06																																																																								
LN510-0110	Conduct Electron Beam Dump FDR	1	12/07/06	12/07/06																																																																								
LN510-0120	COMP: Electron Beam Dump Design	0		12/07/06																																																																								
LN510-0180	Prep Bid Pak - Diagnostics Supports	1	12/08/06	12/08/06																																																																								
LN510-0190	Evaluate Vendor Proposals - Supports	1	12/11/06	12/11/06																																																																								
LN510-0200	AWARD: Contract for Diagnostics Supports	1	12/12/06	12/12/06																																																																								
LN510-0210	Vendor Fab Diagnostics Supports	20	12/13/06	01/25/07																																																																								
LN510-0220	RCV: Daignostics Support from Vendor	0		01/25/07																																																																								
LN510-0230	Procure Misc Materials - Diagnostics Supports	30	01/26/07	03/09/07																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
1.03.06.02 S-Band High Power System																												
LN602-0050	AVAIL: S-Band High Pwr Equip L02 Ready for Instl	0		09/12/06						◆																		
LN602-0060	AVAIL: S-Band High Pwr Equip BC2 Ready for Instl	0		09/12/06						◆																		
LN602-0070	AVAIL: S-Band High Pwr Equip L03 Ready for Instl	0		09/12/06						◆																		
LN602-0080	Fab & Cold Test - T-Cav Waveguide	80	01/08/07	05/01/07																								
LN602-0000	SBAND HP WAVEGUIDE SYSTEM SUMMARY	219	07/05/06A	05/30/07																								
LN602-0090	Post Process T-Cav Waveguide	20	05/02/07	05/30/07																								
LN602-0100	AVAIL: T-Cav Waveguide Ready for L3 Install	0		05/30/07																			◆					
1.03.07 Linac Installation & Alignment																												
1.03.07.01 Linac L01 System Installation & Alignment																												
LN701-0040	Procure Installation & Alignment Tooling	10	07/05/06A	07/31/06A																								
LN701-0050	Kit New Components for Installation	20	07/05/06A	07/31/06A																								
LN701-0010	REQD: L01 Available for Pre-Install Preps	0		08/01/06																			◆					
LN701-0030	AVAIL: L01 Equipment Installation Complete	0		08/01/06																			◆					
LN701-0000	LINAC L01 SYSTEM INSTALLATION SUMMARY	49	07/05/06A	09/12/06																								
LN701-0020	REQD: All Linac L01 Sys Equip Ready for Install	0		09/12/06																			◆					
1.03.07.02 Linac BC1 System Installation & Alignment																												
LN702-0020	Review Drawings & Identify Installation Tooling	10	07/05/06A	07/18/06A																								
LN702-0050	Procure Installation Hardware	20	07/05/06A	07/31/06A																								
LN702-0070	Kit New Components for Installation	20	07/05/06A	07/31/06A																								
LN702-0060	Procure Installation Tooling	10	07/19/06A	07/31/06A																								
LN702-0010	REQD: BC1 Available for Pre-Install Preps	0		07/31/06																			◆					
LN702-0000	LINAC BC1 SYSTEM INSTALLATION SUMMARY	20	07/05/06A	08/01/06																								
LN702-0030	REQD: All Linac BC1 Sys Equip Ready for Install	0		08/01/06																			◆					
LN702-0040	AVAIL: BC1 Equipment Installation Complete	0		08/01/06																			◆					
1.03.07.03 Linac L02 System Installation & Alignment																												
LN703-0060	AVAIL: L02 Equipment Installation Complete	0		08/01/06																			◆					
LN703-0030	Create/Review Dwgs & Identify Installation Hdw	20	08/02/06	08/29/06																								
LN703-0040	Review Drawings & Identify Installation Tooling	20	08/02/06	08/29/06																								
LN703-0010	Establish & Maintain Component Storage Facility	200	08/02/06	05/31/07																								
LN703-0050	REQD: All Linac L02 Sys Equip Ready for Install	0		05/31/07																			◆					

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09														
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M															
1.03.07.06 Linac LTU System Installation & Alignment																																																							
LN706-0090	Establish & Maintain Component Storage Facility	120	03/15/07	08/03/07																																																			
LN706-0120	Procure Installation Hardware	120	04/12/07	10/01/07																																																			
LN706-0150	Procure Installation Tooling	120	04/12/07	10/01/07																																																			
LN706-0130	RCV: Installation Hardware	1	10/02/07	10/02/07																																																			
LN706-0160	RCV: Installation Tooling	1	10/02/07	10/02/07																																																			
LN706-0170	Kit New Components for Installation	20	10/03/07	10/30/07																																																			
LN706-0060	REQD: All Linac LTU Sys Equip Ready for Install	0		10/30/07																																																			
LN706-0010	REQD: LTU Available for Pre-Install Preps	0		11/20/07																																																			
LN706-0250	REQD: All Linac LTU Sys Equip Ready for Install	0		11/20/07																																																			
LN706-0270	Install Beamline Components	15	11/21/07	12/13/07																																																			
LN706-0280	Align Beamline Components to Coordinate System	4	12/14/07	01/04/08																																																			
LN706-0290	Magnet Power Interconnect & Test	3	01/07/08	01/09/08																																																			
LN706-0260	Install All Racks, Cables, Trays & Test	25	11/21/07	01/14/08																																																			
LN706-0300	Controls Interconnect & Test	3	01/15/08	01/17/08																																																			
LN706-0080	Linac LTU/Dump Integration Oversight Shut Down	123	09/04/07	02/04/08																																																			
LN706-0310	Interconnect Vacuum System & Test	3	02/04/08	02/06/08																																																			
LN706-0320	Perform Magnet Power Test	2	02/07/08	02/08/08																																																			
LN706-0330	Perform Diagnostics Controls Test	3	02/11/08	02/13/08																																																			
LN706-0000	LINAC LTU SYSTEM INSTALLATION SUMMARY	395	07/05/06A	02/26/08																																																			
LN706-0340	Coordinate & Check Installation	8	02/14/08	02/26/08																																																			
LN706-0350	AVAIL: LTU Equipment Installation Complete	0		02/26/08																																																			
1.03.07.07 Linac E-Dump System Installation & Alignment																																																							
LN707-0010	Establish & Maintain Component Storage Facility	20	07/05/06A	08/31/06A																																																			
LN707-0030	Create/Review Dwgs & Identify Installation Hdw	20*	07/05/06A	08/01/06																																																			
LN707-0040	Review Drawings & Identify Installation Tooling	20*	07/05/06A	08/01/06																																																			
LN707-0090	Create/Review Dwgs & Identify Installation Hdw	20*	07/05/06A	08/01/06																																																			
LN707-0110	Review Drawings & Identify Installation Tooling	20*	07/05/06A	08/01/06																																																			
LN707-0060	AVAIL: E-Dump Equipment Installation Complete	0		08/01/06																																																			
LN707-0070	Establish & Maintain Component Storage Facility	100*	07/05/06A	11/22/06																																																			

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	Gantt Chart																															
					FY06					FY07					FY08					FY09																
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
1.03.07.10																																				
LN710-4010	Install Cables from Linac to Injection Vault	51	08/01/06	10/11/06																																
LN710-4060	Cable Connections to Devices & Loads	10	09/28/06	10/11/06																																
LN710-3340	Install BC1 Table Middle Vacuum Assy	2	10/16/06	10/17/06																																
LN710-3350	Install BC1 Table Downstream Vacuum Assy	2	10/18/06	10/19/06																																
LN710-3360	Install BC1 Table Upstream Vacuum Assy	2	10/20/06	10/23/06																																
LN710-3370	Install BC1 CQ12 and BX14	2	10/24/06	10/25/06																																
LN710-3380	Align BC1 Chicane Area	2	10/26/06	10/27/06																																
LN710-3390	Install Quad Magnet QM12	1	10/30/06	10/30/06																																
LN710-3400	Install Corrector YCM12	1	10/31/06	10/31/06																																
LN710-3410	Install B11	2	11/01/06	11/02/06																																
LN710-3420	Install BPM12	1	11/03/06	11/03/06																																
LN710-3430	Install Quad Magnet QM13	1	11/06/06	11/06/06																																
LN710-3440	Install Corrector XCM13	2	11/07/06	11/08/06																																
LN710-3450	Install IMBC10	1	11/09/06	11/09/06																																
LN710-3460	Install Wire Scanner WS11	1	11/10/06	11/10/06																																
LN710-3480	Install Current Monitor OTR12	1	11/13/06	11/13/06																																
LN710-3490	Install Wire Scanner WS12	1	11/14/06	11/14/06																																
LN710-3470	Install wire scanner lead stand and lead	5	11/13/06	11/17/06																																
LN710-3500	Install wire scanner lead stand and lead	4	11/15/06	11/20/06																																
LN710-3510	Install Wire Scanner WS13	1	11/21/06	11/21/06																																
LN710-3520	Install wire scanner lead stand and lead	5	11/22/06	11/30/06																																
LN710-3530	Install Corrector XC21301	1	12/01/06	12/01/06																																
LN710-3540	Install BPM21301	1	12/04/06	12/04/06																																
LN710-3550	Install Quad Magnet Q21301	1	12/05/06	12/05/06																																
LN710-3580	Install Corrector XCM14	1	12/06/06	12/06/06																																
LN710-3560	Install PRTD11/TD11	2	12/06/06	12/07/06																																
LN710-3590	Install Quad Magnet QM14/BPM14	1	12/07/06	12/07/06																																
LN710-3600	Install Quad Magnet QM15	1	12/08/06	12/08/06																																
LN710-1360	MFD Installation Support	92*	08/01/06A	12/11/06																																

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09																																			
					A			M			J			J			A			S			O			N			D			J			F			M			A			M			J			J			A			S			O			N			D			J			F			M		
					1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12																								
1.03.07.10																																																																												
LN710-1350	Secure Vacuum System	1	12/11/06	12/11/06																																																																								
LN710-1370	COMP: L01 thru BC1 Out Removal	0		12/11/06																																																																								
LN710-3570	Install lead stand and lead	5	12/08/06	12/14/06																																																																								
LN710-3610	Align BC1 Output Components	5	12/11/06	12/15/06																																																																								
LN710-3620	Install Beamline Drifts and Tighten all Flanges	4	12/18/06	12/21/06																																																																								
LN710-3630	Pumpdown and Leak Check Sector 20 and 21	3	12/22/06	12/27/06																																																																								
LN710-3660	Install plumbing to all devices	8	12/18/06	12/28/06																																																																								
LN710-3670	COMP: L01 thru BC1 Out Installation	0		12/28/06																																																																								
1.03.07.20																																																																												
LN720-2010	Planning, preparation and staging prior to downt	19	01/08/07	02/02/07																																																																								
LN720-4030	Entrance Section Assy & Support Arrive at SLAC	10	03/28/07	04/10/07*																																																																								
LN720-4070	EOU Arrive at SLAC	10	05/15/07	05/30/07																																																																								
LN720-4080	Pre-Align EOU at SLAC	20	05/31/07	06/28/07																																																																								
LN720-2270	Mark BC1 stand location	1	09/04/07	09/04/07																																																																								
LN720-2640	BC1, S20/S21 Install power supply	1	09/04/07	09/04/07																																																																								
LN720-2180	Install X Band Support	3	09/04/07	09/06/07																																																																								
LN720-2650	Reconfigure SLC quadrupole to LCLS	3	09/04/07	09/06/07																																																																								
LN720-2280	Install BC1 Chicane Supports	4	09/05/07	09/10/07																																																																								
LN720-2290	Install BC1 Input Supports	2	09/11/07	09/12/07																																																																								
LN720-2300	Install BC1 Output Supports	1	09/13/07	09/13/07																																																																								
LN720-3020	DC Cable Installation	9	09/04/07	09/14/07																																																																								
LN720-2310	Align BC1 Supports	1	09/14/07	09/14/07																																																																								
LN720-2320	Grout Supports	2	09/17/07	09/18/07																																																																								
LN720-2190	Install X Band Structure	1	09/19/07	09/19/07																																																																								
LN720-2330	Install BX11 and CQ11	1	09/19/07	09/19/07																																																																								
LN720-2200	Align X Band Structure	1	09/20/07	09/20/07																																																																								
LN720-2340	Install BC1 Table Middle Vacuum Assy	2	09/20/07	09/21/07																																																																								
LN720-2210	Install Upstream Slowvalve	1	09/21/07	09/21/07																																																																								
LN720-2220	Install Downstream Slowvalve	1	09/24/07	09/24/07																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09													
					A	M	J	J	A	S	O	N	D	J	J	F	M	A	M	J	J	A	S	O	N	D	J	J	F	M
1.03.07.20																														
LN720-1250	Remove Waveguide and Loads from Structure	4	10/12/07	10/17/07																										
LN720-1280	Remove Waveguide and Loads from Structure	4	10/12/07	10/17/07																										
LN720-1310	Remove Waveguide and Loads from Structure	4	10/12/07	10/17/07																										
LN720-2460	Install Wire Scanner WS11	1	10/17/07	10/17/07																										
LN720-1110	Remove fast valve between sector 20 and 21	1	10/18/07	10/18/07																										
LN720-1150	Grind upstream and downstream eyelets	1	10/18/07	10/18/07																										
LN720-1200	Grind upstream and downstream eyelets	1	10/18/07	10/18/07																										
LN720-1230	Grind upstream and downstream eyelets	1	10/18/07	10/18/07																										
LN720-1260	Grind upstream and downstream eyelets	1	10/18/07	10/18/07																										
LN720-1290	Grind upstream and downstream eyelets	1	10/18/07	10/18/07																										
LN720-2480	Install Current Monitor OTR12	1	10/18/07	10/18/07																										
LN720-1120	Grind upstream and downstream eyelets	1	10/19/07	10/19/07																										
LN720-1160	Remove Accelerator Section LI21 130 1C	1	10/19/07	10/19/07																										
LN720-1210	Remove Accelerator Section LI21 210 2A	1	10/19/07	10/19/07																										
LN720-1240	Remove Accelerator Section LI21 220 2B	1	10/19/07	10/19/07																										
LN720-1270	Remove Accelerator Section LI21 230 2C	1	10/19/07	10/19/07																										
LN720-1300	Remove Accelerator Section LI21 240 2D	1	10/19/07	10/19/07																										
LN720-2490	Install Wire Scanner WS12	1	10/19/07	10/19/07																										
LN720-1320	Remove vacuum header for BC1 chican table	3	10/18/07	10/22/07																										
LN720-1130	Remove Accelerator Section LI21 120 1B	1	10/22/07	10/22/07																										
LN720-1180	Remove Quad LI21 20 QEF 201	1	10/22/07	10/22/07																										
LN720-1370	COMP: L02, L03, BC2 Out Removal	0		10/22/07																										
LN720-3040	Cable Termination	18	09/28/07	10/23/07																										
LN720-1330	Grind upstream and downstream eyelets	1	10/23/07	10/23/07																										
LN720-2470	Install wire scanner lead stand and lead	5	10/18/07	10/24/07																										
LN720-2020	Install Accelerator Section LI21 120 1B	2	10/23/07	10/24/07																										
LN720-1340	Remove Quad LI21 30 QED 301	1	10/24/07	10/24/07																										
LN720-1350	Remove Accelerator Section LI21 310 3A	1	10/25/07	10/25/07																										
LN720-2500	Install wire scanner lead stand and lead	5	10/22/07	10/26/07																										

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06												FY07												FY08												FY09																																																																																			
					A					M					J					J					A					S					O					N					D					J					F					M					A					M					J					J					A					S					O					N					D					J					F					M				
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M																																																																								
1.03.07.20																																																																																																																												
LN720-4050	Exit Section Assembly & Support Arrive at SLAC	8	11/02/07	11/14/07																																																																																																																								
LN720-2610	Align BC1 Output Components	3	11/14/07	11/16/07																																																																																																																								
LN720-2570	Install lead stand and lead	5	11/14/07	11/20/07																																																																																																																								
LN720-4060	Install Exit Section Components	5	11/15/07	11/21/07																																																																																																																								
LN720-2620	Install Beamline Drifts and Tighten all Flanges	4	11/19/07	11/26/07																																																																																																																								
LN720-4020	Exit Section Supports Transport & Install	1	11/26/07	11/26/07																																																																																																																								
LN720-2660	Install plumbing to all devices	5	11/19/07	11/27/07																																																																																																																								
LN720-4010	Exit Section Supts Transport & Install	2	11/26/07	11/27/07																																																																																																																								
LN720-1000	Linac Integration Oversight 2007 Shut Down	60	09/04/07	11/28/07																																																																																																																								
LN720-1010	Beamline Equipment Removal for L02, L02, BC2 Out	60	09/04/07	11/28/07																																																																																																																								
LN720-2000	Beamline Equip Installation L02, L03, BC2 Out	227	01/08/07	11/29/07																																																																																																																								
LN720-2630	Pumpdown and Leak Check Sector 20 and 21	3	11/27/07	11/29/07																																																																																																																								
LN720-2670	COMP: L02, L03, BC2 Out Equip Installation	0		11/29/07																																																																																																																								
LN720-4040	Install Entrance Section Components	5	11/27/07	12/03/07																																																																																																																								
LN720-4090	Install EOU	20	11/02/07	12/04/07																																																																																																																								
LN720-4100	Align EOU	5	12/05/07	12/11/07																																																																																																																								
LN720-4110	Validate EOU	7	12/12/07	12/21/07																																																																																																																								
LN720-4120	Integrate EOU	10	01/02/08	01/15/08																																																																																																																								
LN720-4000	Linac Undulator Interface Summary	210	03/28/07	01/29/08																																																																																																																								
LN720-4130	Test EOU	10	01/16/08	01/29/08																																																																																																																								
2 LCLS PROJECT - R&D, SPARES, COMMISSIONING																																																																																																																												
2.03 LINAC SYSTEM (OPC)																																																																																																																												
2.03.01 Linac System Mgmt & Integration																																																																																																																												
2.03.01.01 Linac System Mgmt & Integration																																																																																																																												
LNX101-010	Linac System Management Effort - OPC	210*	06/02/08*	03/30/09																																																																																																																								
LNX101-020	Cost Account Managers - OPC	210*	06/02/08*	03/30/09																																																																																																																								
LNX101-030	Component Repair Coordination	210*	06/02/08*	03/30/09																																																																																																																								
LNX101-040	Materials & Supplies - OPC	210*	06/02/08*	03/30/09																																																																																																																								
LNX101-050	Linac System Area Management - OPC	210*	06/02/08*	03/30/09																																																																																																																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
2.03.06.05 X-Band High Power System																												
LNX605-060	Evaluate Vendor Proposals - Klystron System	5	10/22/07	10/26/07																								
LNX605-065	AWARD: X-Band Klystrons (Spares)	1	10/29/07	10/29/07																								
LNX605-090	Fab & Assemble X-Band Klystron - SPARE	100	10/01/07*	03/10/08																								
LNX605-195	Dress Klystron - SPARE	15	03/11/08*	03/31/08																								
LNX605-190	Assemble Tank - SPARE	5	05/19/08*	05/23/08																								
LNX605-200	Test Klystron / Tank Assembly - SPARE	15	05/27/08	06/16/08																								
LNX605-205	AVAIL: Klystron / Tank Assembly - SPARE	0		06/16/08																								
LNX605-000	Procure X-Band TWT Driver - SPARE	220	10/01/07*	08/27/08																								
LNX605-010	Procure X-Band 4 X Multiplier - SPARE	220	10/01/07	08/27/08																								
LNX605-020	Procure X-Band Phase & Amp Dectector - SPARE	220	10/01/07	08/27/08																								
LNX605-030	Procure X-Band Stripline Couplers - SPARE	220	10/01/07	08/27/08																								
LNX605-080	Procure Mounting Support - SPARE	220	10/01/07*	08/27/08																								
LNX605-110	Procure Cap Divider - SPARE	220	10/01/07*	08/27/08																								
LNX605-120	Procure Heater Isolation - SPARE	220	10/01/07*	08/27/08																								
LNX605-130	Procure Toroid & Misc - SPARE	220	10/01/07*	08/27/08																								
LNX605-140	Procure Interlocks - SPARE	220	10/01/07*	08/27/08																								
LNX605-150	Procure HV Connectors - SPARE	220	10/01/07*	08/27/08																								
LNX605-160	Procure Magnet Power Supply - SPARE	220	10/01/07*	08/27/08																								
LNX605-170	Procure Power Supply Cabling - SPARE	220	10/01/07*	08/27/08																								
LNX605-180	Procure Cathode Ion Pump - SPARE	220	10/01/07*	08/27/08																								
LNX605-005	RCV: X-Band TWT Driver - SPARE	0		08/27/08																								
LNX605-015	RCV: X-Band 4 X Multiplier - SPARE	0		08/27/08																								
LNX605-025	RCV: X-Band Phase & Amp Dectector - SPARE	0		08/27/08																								
LNX605-035	RCV: X-Band Stripline Couplers - SPARE	0		08/27/08																								
LNX605-085	RCV: Mounting Support - SPARE	0		08/27/08																								
LNX605-115	RCV: Cap Divider - SPARE	0		08/27/08																								
LNX605-125	RCV: Heater Isolation - SPARE	0		08/27/08																								
LNX605-135	RCV: Toroid & Misc - SPARE	0		08/27/08																								
LNX605-145	RCV: Interlocks - SPARE	0		08/27/08																								

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	FY06				FY07				FY08				FY09											
					A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M
2.03.07.03 Linac L02 System Commissioning																												
LNX703-085	L02 System Available for Undulator Commissioning	60	02/25/08	05/16/08																								
2.03.07.04 Linac BC2 System Commissioning																												
LNX704-010	Develop Commissioning Plans	30	10/03/06	11/13/06																								
LNX704-015	COMP: Commissioning Plans Complete	0		11/13/06																								
LNX704-020	Write Bm Authorization Sheet (BAS) Requirements	30	04/10/07	05/21/07																								
LNX704-005	REQD: BC2 Equipment Ready for Commissioning	0		11/29/07																								
LNX704-025	REQD: BC1 & L02 Commissioning Complete	0		12/13/07																								
LNX704-030	Commission BC2, Physics	10	12/14/07	01/14/08																								
LNX704-035	Commission BC2, Operations	10	12/14/07	01/14/08																								
LNX704-040	Support BC2 Commissioning Mechanical	10	12/14/07	01/14/08																								
LNX704-045	Support BC2 Commissioning Survey	10	12/14/07	01/14/08																								
LNX704-050	Support BC2 Commissioning Power Conv	10	12/14/07	01/14/08																								
LNX704-055	COMP: BC2 Commissioning Complete	0		01/14/08																								
LNX704-000	LINAC BC2 COMMISSIONING SUMMARY	390	10/03/06	05/16/08																								
LNX704-060	BC2 System Available for Undulator Commissioning	60	02/25/08	05/16/08																								
2.03.07.05 Linac L03 System Commissioning																												
LNX705-010	Develop Commissioning Plans	30	10/03/06	11/13/06																								
LNX705-015	COMP: Commissioning Plans Complete	0		11/13/06																								
LNX705-020	Write Bm Authorization Sheet (BAS) Requirements	30	04/10/07	05/21/07																								
LNX705-005	REQD: L03 Equipment Ready for Commissioning	0		11/29/07																								
LNX705-025	REQD: L02 & BC2 Commissioning Complete	0		01/14/08																								
LNX705-030	Commission L03, Physics	10	01/15/08	01/29/08																								
LNX705-035	Commission L03, Operations	10	01/15/08	01/29/08																								
LNX705-040	Support L03 Commissioning RF	10	01/15/08	01/29/08																								
LNX705-045	Support L03 Commissioning Mechanical	10	01/15/08	01/29/08																								
LNX705-050	Support L03 Commissioning Survey	10	01/15/08	01/29/08																								
LNX705-055	Support L03 Commissioning Power Conv	10	01/15/08	01/29/08																								
LNX705-060	COMP: L03 Commissioning Complete	0		01/29/08																								
LNX705-000	LINAC L03 COMMISSIONING SUMMARY	390	10/03/06	05/16/08																								

