Approved Baseline Change Requests (BCRs)

BCR #	WBS #	Signature Level	DCN #	Approval Month	BCR Description	Originator	TEC Base Cost Estimate			OPC Base Cost Estimate		
							Previous Estimate	Increase (Decrease)	New Estimate	Previous Estimate	Increase (Decrease)	New Estimate
PM-39	all			Jan-08	Rebaseline PMB BCR	Galayda/ Reichanadter	285,002,099	44,133,951	329,136,050	57,511,310	1,409,970	58,921,280
CF88	1.09.03	3		Feb-08	Turner Trades - FCOs Funding & COR 025, 169 & 184	Saenz	329,136,050	876,958	330,013,008	58,921,280	0	58,921,280
PM-40	all	3		Feb-08	Funding Reconciliation	Reichanadter	330,013,008	526,293	330,539,301	58,921,280	(246,103)	58,675,177
UN-56	2.04.01.01	3		Mar-08	Correction to Undulator OPC management budget	Pile	330,539,301	0	330,539,301	58,675,177	(425,566)	58,249,611